



City of Philadelphia - Department of Public Health
 Public Health Services - Air Management Services
 Asbestos Control Unit - 321 University Av., 19104

Office Use Only

Date Received L&I:

Date Received AMS:

Date Inspected:

Inspector #

Asbestos Inspection Report

School District of Philadelphia projects ONLY

1. Name of Building: James R. Ludlow Elementary School Phone # 215-684-5060
2. Name of Building Owner: School District of Philadelphia Phone # 215-400-4750
 440 North Broad Street, Philadelphia, PA 19130
3. Name of Licensed Investigator: Kelly Mayberry License # AIC-0532 Phone # 302-737-3376
4. Name of Certified Lab: Batta Laboratories, LLC License # 112 Phone # 302-737-3376

5. Scope of Work: (include all locations) Structural Repairs

A review of the SDP Design Drawings was performed **Yes (List Information Below)** **No -Schedule a meeting with OEMS**

Reviewed 100% Drawings

Asbestos Containing Material Present? Yes (List Below) No

6. List Asbestos Containing Material (ACM) located in the planned renovation/demolition area(s). Damaged ACM must be listed and then repaired or removed prior to renovation. You (Investigator) must label all ACM that may be left in the work area. Page 1 of 1

Location	Description	Type (Code 1)	Amount		Condition (Code 2)	Action (Code 3)
			Square	Linear		
See Table 1 (attached)						

Code 1

- FRI - Friable
- NF1 - Non-Friable, Cat. 1
- NF2 - Non-Friable, Cat. 2

Code 2

- DD - Deteriorated or Delaminated
- ND - Non-Damaged

Code 3

- REM - Removal necessary prior to Demo/Reno
- NRN - No removal necessary, label ACM
- REP - Repair & Label ACM, removal not necessary

I hereby certify that the foregoing statements are true and the information contained in this report is true. This certification is made subject to the penalties set forth in 18 PA. C.S. S4904 relating to unsworn falsification to authorities. Furthermore I certify that the inspection, sampling, and labeling requirements of section X of the Asbestos Control Regulation (ACR) have been met. The building owner has been notified of the ACR requirements and given a copy of this report. If the inspection has revealed ACM which will be disturbed by the proposed work or if it has revealed ACM in bad condition, the building owner has been notified to remove or repair the ACM in accordance with the ACR prior to renovation or demolition activity.

Signature of Licensed Asbestos Investigator:

Kelly Mayberry

Date:

9/11/2020

Signature of Building Owner:

Date:



Page 2 of 2 Project Name: James R. Ludlow Elementary School Project No.

7. List all locations inspected that do **NOT** have asbestos containing material present:

Location	Location	Location	Location
See Table 2 (attached)			

8. List all homogeneous materials present in this school:

ASBESTOS CONTAINING MATERIALS	NON-ASBESTOS MATERIALS
Pipe Insulation 2-6 inch	Plaster Walls
Pipe Fitting Insulation	Plaster Ceiling
Blackboard Glue Dots	Floor Tile VAT 12" x 12"
Pipe Insulation > 6 inch	Yellow Mastic a/w Floor Tile VAT 12" x 12"
Floor Tile VAT 9" x 9"	Gray Leveling Compound
Vibration Damper Cloth	Black Mastic a/w Floor Tile VAT 12" x 12"
Sink Undercoat Mastic	
Pipe Gasket	
Window Caulk	
Building Caulk	
Roof Flashing	
Roofing Material	

9. Caution labels affixed to all ACM ? Yes No

All contractors' employees involved in the demolition or renovation activity must receive a copy or have access to this Asbestos Inspection Report.

Signature Kelly Mayberry

Date 9/11/2020

Table 1

Asbestos Abatement Scope of Work

		James R. Ludlow School		School District of Philadelphia							NOTE: Category I Non-friable ACM can be removed by the General Contractor provided it is not rendered friable during removal/abatement
		550 W. Master Street, Philadelphia, PA 19122		Asbestos Inspection Report							
		ULCS# 5340		Project Name: Structural Repairs Project							
		Year Built: 1913		Date: September 11, 2020							
		Prepared by: Kelly Mayberry									
		Certification Number: AIC-0532									
<i>E</i> <i>l</i> <i>e</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i>	<i>F</i> <i>l</i> <i>o</i> <i>o</i> <i>r</i>	<i>O</i> <i>n</i> <i>S</i> <i>i</i> <i>t</i> <i>e</i> <i>R</i> <i>o</i> <i>o</i> <i>m</i> <i>N</i> <i>a</i> <i>m</i> <i>e</i>	<i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i>	<i>T</i> <i>y</i> <i>p</i> <i>e</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>1</i> <i>)</i>	<i>C</i> <i>o</i> <i>n</i> <i>f</i> <i>i</i> <i>r</i> <i>m</i> <i>e</i> <i>d</i> <i>,</i> <i>A</i> <i>s</i> <i>s</i> <i>u</i> <i>m</i> <i>e</i> <i>d</i> <i>,N</i> <i>A</i> <i>D</i> <i>,N</i> <i>o</i> <i>n</i> <i>S</i> <i>s</i> <i>p</i> <i>e</i> <i>c</i> <i>t</i> <i>e</i> <i>d</i> <i>A</i> <i>C</i> <i>M</i>	<i>A</i> <i>m</i> <i>o</i> <i>u</i> <i>n</i> <i>t</i> <i>o</i> <i>f</i> <i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>i</i> <i>a</i> <i>l</i>	<i>S</i> <i>F</i> <i>L</i> <i>F</i> <i>E</i> <i>A</i>	<i>C</i> <i>o</i> <i>n</i> <i>d</i> <i>i</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>2</i> <i>)</i>	<i>A</i> <i>c</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>3</i> <i>)</i>	<i>C</i> <i>o</i> <i>m</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i> <i>s</i> <i>/</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>s</i>	
1	3	Faculty Lounge 300 Back Area	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Faculty Lounge 300 Back Area	Pipe Insulation 2-6 inch	FRI	Confirmed	2	LF	ND	REM	Above drop ceiling	
1	3	Faculty Lounge 300 Back Area	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	REM	Above drop ceiling	
1	3	Hallway Closet adjacent to Classroom 303	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Classroom 303	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Classroom 303	Pipe Insulation 2-6 inch	FRI	Confirmed	1	LF	ND	REM	Above drop ceiling	
1	3	Classroom 303 Back Coat Closet	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Classroom 303 Pipe Shaft	Pipe Insulation > 6 inch	FRI	Assumed	15	LF	DD	REM		
1	3	Classroom 303 Pipe Shaft	Pipe Insulation 2-6 inch	FRI	Assumed	15	LF	DD	REM		
1	3	Hallway from Fire Tower to Classroom 301	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Hallway from Fire Tower to Classroom 301	Pipe Insulation 2-6 inch	FRI	Confirmed	1	LF	ND	REM	Above drop ceiling	
1	3	Boy's Restroom	Pipe Insulation 2-6 inch	FRI	Confirmed	3	LF	ND	REM		
1	3	Custodial Closet adjacent Boy's Restroom	Pipe Fitting Insulation	FRI	Confirmed	1	EA	DD	REM	remnants of PFI next to slop sink	
1	3	Hallway from Classrooms 302 to 307	Pipe Insulation 2-6 inch	FRI	Confirmed	36	LF	ND	REM		
1	3	Hallway from Classrooms 302 to 307	Pipe Insulation 2-6 inch	FRI	Confirmed	3	LF	ND	REM	Above drop ceiling	
1	3	Classroom 309 Coat Closet	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	2	Classroom 203 Pipe Shaft	Pipe Insulation > 6 inch	FRI	Assumed	15	LF	DD	REM		
1	1	Classroom 103 Pipe Shaft	Pipe Insulation > 6 inch	FRI	Assumed	15	LF	DD	REM		
1	BS	Boiler Room	Pipe Fitting Insulation	FRI	Confirmed	23	EA	ND	REM		
1	A	Main Attic	Pipe Insulation 2-6 inch	FRI	Confirmed	1125	LF	DD	REM		
1	A	Main Attic	Pipe Insulation > 6 inch	FRI	Confirmed	75	LF	DD	REM		
1	A	Main Attic	Pipe Fitting Insulation	FRI	Confirmed	80	EA	DD	REM		
1	R	Tank Room	Pipe Fitting Insulation	FRI	Confirmed	8	EA	DD	REM		
1	R	Tank Room	Pipe Gasket	NF1	Assumed	2	LF	ND	REM		
1	R	Tank Room Exterior	Window Caulk	NF1	Assumed	15	LF	ND	REM		
1	R	Tank Room Exterior	Building Caulk	NF1	Assumed	65	LF	ND	REM		
1	R	Tank Room Exterior	Roof Flashing	NF1	Assumed	100	SF	ND	REM	Extends from Main Roof	
1	R	Tank Room Roof	Roofing Material	NF1	Assumed	265	SF	ND	REM		
1	R	Main Roof	Roofing Material	NF1	Assumed	4790	SF	ND	REM		
1	R	Upper Canopy Roof - East Side	Roofing Material	NF1	Assumed	1380	SF	ND	REM		
1	R	Upper Canopy Walls - East Side	Roof Flashing	NF1	Assumed	200	SF	ND	REM	Extends from Main Roof	
1	R	Upper Canopy Walls - East Side	Building Caulk	NF1	Assumed	285	LF	ND	REM		
1	R	Upper Canopy Roof - West Side	Roofing Material	NF1	Assumed	1360	SF	ND	REM		
1	R	Upper Canopy Walls - West Side	Roof Flashing	NF1	Assumed	225	SF	ND	REM	Extends from Main Roof	
1	R	Upper Canopy Walls - West Side	Building Caulk	NF1	Assumed	200	LF	ND	REM		
1	R	Roof @ Chimney	Building Caulk	NF1	Assumed	8	LF	ND	REM		
1	R	Cafeteria Roof	Roofing Material	NF1	Assumed	100	SF	ND	REM	in Plaza area	
1	EXT	Exterior - Plaza slab & base of walls	Building Caulk	NF1	Assumed	235	LF	ND	REM		

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia							
		550 W. Master Street, Philadelphia, PA 19122		Asbestos Inspection Report							
		ULCS# 5340		Project Name: Structural Repairs Project							
		Year Built: 1913		Date: September 11, 2020							
		Prepared by: Kelly Mayberry									
		Certification Number: AIC-0532									
E l e m e n t	F l o o r	On Site Room Name	Material Description	Type (Code 1)	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes	
1	3	Faculty Lounge 300	Ceiling Tile 2' x 4'	---	Non Suspect ACM	288	SF	--	---		
1	3	Faculty Lounge 300	Plaster Walls	---	NAD	864	SF	--	---		
1	3	Faculty Lounge 300	Partition Room Dividers	---	Non Suspect ACM	288	SF	--	---		
1	3	Faculty Lounge 300	Wood Floor	---	Non Suspect ACM	288	SF	--	---		
1	3	Faculty Lounge 300	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---		
1	3	Faculty Lounge 300 Back Area	Ceiling Tile 2' x 4'	---	Non Suspect ACM	288	SF	--	---		
1	3	Faculty Lounge 300 Back Area	Plaster Walls	---	NAD	864	SF	--	---		
1	3	Faculty Lounge 300 Back Area	Partition Room Dividers	---	Non Suspect ACM	288	SF	--	---		
1	3	Faculty Lounge 300 Back Area	Wood Floor	---	Non Suspect ACM	288	SF	--	---		
1	3	Faculty Lounge 300 Back Area	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---		
1	3	Faculty Lounge 300 Back Area	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Faculty Lounge 300 Back Area	Pipe Insulation 2-6 inch	FRI	Confirmed	2	LF	ND	REM	Above drop ceiling	
1	3	Faculty Lounge 300 Back Area	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	REM	Above drop ceiling	
1	3	Faculty Lounge 300 Restroom	Plaster Ceiling	---	NAD	64	SF	--	---		
1	3	Faculty Lounge 300 Restroom	Plaster Walls	---	NAD	384	SF	--	---		
1	3	Faculty Lounge 300 Restroom	Cement Floor	---	Non Suspect ACM	64	SF	--	---		
1	3	Faculty Lounge 300 Restroom	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---		
1	3	Fire Tower	Concrete Ceiling	---	Non Suspect ACM	230	SF	--	---		
1	3	Fire Tower	Plaster Ceiling	---	NAD	120	SF	--	---		
1	3	Fire Tower	Brick Wall	---	Non Suspect ACM	1176	SF	--	---		
1	3	Fire Tower	Cement Floor	---	Non Suspect ACM	350	SF	--	---		
1	3	Hallway Closet adjacent to Classroom 303	Plaster Ceiling	---	NAD	72	SF	--	---		
1	3	Hallway Closet adjacent to Classroom 303	Plaster Walls	---	NAD	432	SF	--	---		
1	3	Hallway Closet adjacent to Classroom 303	Cement Floor	---	Non Suspect ACM	72	SF	--	---		
1	3	Hallway Closet adjacent to Classroom 303	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Classroom 303	Ceiling Tile 2' x 4'	---	Non Suspect ACM	744	SF	--	---		
1	3	Classroom 303	Plaster Walls	---	NAD	1320	SF	--	---		
1	3	Classroom 303	Wood Floor	---	Non Suspect ACM	744	SF	--	---		
1	3	Classroom 303	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---		
1	3	Classroom 303	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Classroom 303	Pipe Insulation 2-6 inch	FRI	Confirmed	1	LF	ND	REM	Above drop ceiling	
1	3	Classroom 303	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN		
1	3	Classroom 303 Back Coat Closet	Plaster Ceiling	---	NAD	49	SF	--	---		
1	3	Classroom 303 Back Coat Closet	Plaster Walls	---	NAD	336	SF	--	---		
1	3	Classroom 303 Back Coat Closet	Wood Floor	---	Non Suspect ACM	49	SF	--	---		
1	3	Classroom 303 Back Coat Closet	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Classroom 303 Pipe Shaft	Pipe Insulation > 6 inch	FRI	Assumed	15	LF	DD	REM		
1	3	Classroom 303 Pipe Shaft	Pipe Insulation 2-6 inch	FRI	Assumed	15	LF	DD	REM		
1	3	Classroom 303 Front Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	49	SF	--	---		
1	3	Classroom 303 Front Coat Closet	Plaster Walls	---	NAD	336	SF	--	---		
1	3	Classroom 303 Front Coat Closet	Wood Floor	---	Non Suspect ACM	49	SF	--	---		
1	3	Hallway from Fire Tower to Classroom 301	Ceiling Tile 2' x 4'	---	Non Suspect ACM	480	SF	--	---		
1	3	Hallway from Fire Tower to Classroom 301	Plaster Walls	---	NAD	1152	SF	--	---		
1	3	Hallway from Fire Tower to Classroom 301	Cement Floor	---	Non Suspect ACM	480	SF	--	---		
1	3	Hallway from Fire Tower to Classroom 301	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Hallway from Fire Tower to Classroom 301	Pipe Insulation 2-6 inch	FRI	Confirmed	1	LF	ND	REM	Above drop ceiling	
1	3	Classroom 301	Ceiling Tile 2' x 4'	---	Non Suspect ACM	696	SF	--	---		
1	3	Classroom 301	Plaster Walls	---	NAD	1272	SF	--	---		

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia						
		550 W. Master Street, Philadelphia, PA 19122		Asbestos Inspection Report						
		ULCS# 5340		Project Name: Structural Repairs Project						
		Year Built: 1913		Date: September 11, 2020						
		Prepared by: Kelly Mayberry								
		Certification Number: AIC-0532								
<i>E</i> <i>l</i> <i>e</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i>	<i>F</i> <i>l</i> <i>o</i> <i>o</i> <i>r</i>	<i>O</i> <i>n</i> <i>S</i> <i>i</i> <i>t</i> <i>e</i> <i>R</i> <i>o</i> <i>o</i> <i>m</i> <i>N</i> <i>a</i> <i>m</i> <i>e</i>	<i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i>	<i>T</i> <i>y</i> <i>p</i> <i>e</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>1</i> <i>)</i>	<i>C</i> <i>o</i> <i>n</i> <i>f</i> <i>i</i> <i>r</i> <i>m</i> <i>e</i> <i>d</i> <i>, </i> <i>A</i> <i>s</i> <i>s</i> <i>u</i> <i>m</i> <i>e</i> <i>d</i> <i>, </i> <i>N</i> <i>A</i> <i>D</i> <i>, </i> <i>N</i> <i>o</i> <i>n</i> <i>S</i> <i>u</i> <i>s</i> <i>p</i> <i>e</i> <i>c</i> <i>t</i> <i>A</i> <i>C</i> <i>M</i>	<i>A</i> <i>m</i> <i>o</i> <i>u</i> <i>n</i> <i>t</i> <i>o</i> <i>f</i> <i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>i</i> <i>a</i> <i>l</i>	<i>S</i> <i>F</i> <i>L</i> <i>F</i> <i>E</i> <i>A</i>	<i>C</i> <i>o</i> <i>n</i> <i>d</i> <i>i</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>2</i> <i>)</i>	<i>A</i> <i>c</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>3</i> <i>)</i>	<i>C</i> <i>o</i> <i>m</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i> <i>s</i> <i>/</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>e</i> <i>s</i>
1	3	Classroom 301	Floor Tile VAT 12" x 12"	---	NAD	696	SF	--	---	
1	3	Classroom 301	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---	
1	3	Classroom 301	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	3	Classroom 301 Closet	Plaster Ceiling	---	NAD	72	SF	--	---	
1	3	Classroom 301 Closet	Plaster Walls	---	NAD	432	SF	--	---	
1	3	Classroom 301 Closet	Floor Tile VAT 12" x 12"	---	NAD	72	SF	--	---	
1	3	Stairwell between Classrooms 301 and 302	Plaster Ceiling	---	NAD	230	SF	--	---	
1	3	Stairwell between Classrooms 301 and 302	Plaster Walls	---	NAD	924	SF	--	---	
1	3	Stairwell between Classrooms 301 and 302	Cement Floor	---	Non Suspect ACM	230	SF	--	---	
1	3	Classroom 302	Ceiling Tile 2' x 4'	---	Non Suspect ACM	816	SF	--	---	
1	3	Classroom 302	Plaster Walls	---	NAD	1392	SF	--	---	
1	3	Classroom 302	Wood Floor	---	Non Suspect ACM	816	SF	--	---	
1	3	Classroom 302	Fiberglass Pipe Insulation	---	Non Suspect ACM	36	LF	--	---	
1	3	Classroom 302	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	3	Classroom 302 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	90	SF	--	---	
1	3	Classroom 302 Coat Closet	Plaster Walls	---	NAD	552	SF	--	---	
1	3	Classroom 302 Coat Closet	Wood Floor	---	Non Suspect ACM	90	SF	--	---	
1	3	Custodial Closet adjacent to Classroom 302	Plaster Ceiling	---	NAD	25	SF	--	---	
1	3	Custodial Closet adjacent to Classroom 302	Plaster Walls	---	NAD	240	SF	--	---	
1	3	Custodial Closet adjacent to Classroom 302	Cement Floor	---	Non Suspect ACM	25	SF	--	---	
1	3	Girl's Restroom	Concrete Ceiling	---	Non Suspect ACM	168	SF	--	---	
1	3	Girl's Restroom	Concrete Block Wall	---	Non Suspect ACM	696	SF	--	---	
1	3	Girl's Restroom	Ceramic Tile Floors	---	Non Suspect ACM	168	SF	--	---	
1	3	Music Room 304	Ceiling Tile 2' x 4'	---	Non Suspect ACM	900	SF	--	---	
1	3	Music Room 304	Plaster Walls	---	NAD	1440	SF	--	---	
1	3	Music Room 304	Wood Floor	---	Non Suspect ACM	900	SF	--	---	
1	3	Music Room 304	Blackboard Glue Dots	NF1	Assumed	150	SF	ND	NRN	
1	3	Music Room 304	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---	
1	3	Music Room 304 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	84	SF	--	---	
1	3	Music Room 304 Coat Closet	Plaster Walls	---	NAD	600	SF	--	---	
1	3	Music Room 304 Coat Closet	Wood Floor	---	Non Suspect ACM	84	SF	--	---	
1	3	Music Room 305	Ceiling Tile 2' x 4'	---	Non Suspect ACM	900	SF	--	---	
1	3	Music Room 305	Plaster Walls	---	NAD	1440	SF	--	---	
1	3	Music Room 305	Wood Floor	---	Non Suspect ACM	900	SF	--	---	
1	3	Music Room 305	Blackboard Glue Dots	NF1	Assumed	100	SF	ND	NRN	
1	3	Music Room 305	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---	
1	3	Music Room 305 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	84	SF	--	---	
1	3	Music Room 305 Coat Closet	Plaster Walls	---	NAD	600	SF	--	---	
1	3	Music Room 305 Coat Closet	Wood Floor	---	Non Suspect ACM	84	SF	--	---	
1	3	Classroom 306	Ceiling Tile 2' x 4'	---	Non Suspect ACM	900	SF	--	---	
1	3	Classroom 306	Plaster Walls	---	NAD	1440	SF	--	---	
1	3	Classroom 306	Wood Floor	---	Non Suspect ACM	900	SF	--	---	
1	3	Classroom 306	Blackboard Glue Dots	NF1	Assumed	150	SF	ND	NRN	
1	3	Classroom 306	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---	
1	3	Classroom 306 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	84	SF	--	---	
1	3	Classroom 306 Coat Closet	Plaster Walls	---	NAD	600	SF	--	---	
1	3	Classroom 306 Coat Closet	Wood Floor	---	Non Suspect ACM	84	SF	--	---	
1	3	Classroom 306 Coat Closet	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---	

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia Asbestos Inspection Report Project Name: Structural Repairs Project Date: September 11, 2020							
		550 W. Master Street, Philadelphia, PA 19122									
		ULCS# 5340									
		Year Built: 1913									
		Prepared by: Kelly Mayberry									
		Certification Number: AIC-0532									
<i>E</i>	<i>F</i>	<i>O</i>	<i>R</i>	<i>N</i>	<i>A</i>	<i>M</i>	<i>S</i>	<i>F</i>	<i>C</i>	<i>A</i>	<i>N</i>
		<i>On Site Room Name</i>	<i>Material Description</i>	<i>Type (Code 1)</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>	
1	3	Boy's Restroom	Concrete Ceiling	---	Non Suspect ACM	168	SF	--	---		
1	3	Boy's Restroom	Concrete Block Wall	---	Non Suspect ACM	696	SF	--	---		
1	3	Boy's Restroom	Ceramic Tile Floors	---	Non Suspect ACM	168	SF	--	---		
1	3	Boy's Restroom	Pipe Insulation 2-6 inch	FRI	Confirmed	3	LF	ND	REM		
1	3	Custodial Closet adjacent Boy's Restroom	Plaster Ceiling	---	NAD	25	SF	--	---		
1	3	Custodial Closet adjacent Boy's Restroom	Plaster Walls	---	NAD	240	SF	--	---		
1	3	Custodial Closet adjacent Boy's Restroom	Cement Floor	---	Non Suspect ACM	25	SF	--	---		
1	3	Custodial Closet adjacent Boy's Restroom	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---		
1	3	Custodial Closet adjacent Boy's Restroom	Pipe Fitting Insulation	FRI	Confirmed	1	EA	DD	REM	remnants of PFI next to slop sink	
1	3	Classroom 307	Ceiling Tile 2' x 4'	---	Non Suspect ACM	759	SF	--	---		
1	3	Classroom 307	Plaster Walls	---	NAD	1344	SF	--	---		
1	3	Classroom 307	Wood Floor	---	Non Suspect ACM	759	SF	--	---		
1	3	Classroom 307	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN		
1	3	Classroom 307	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---		
1	3	Classroom 307 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	90	SF	--	---		
1	3	Classroom 307 Coat Closet	Plaster Walls	---	NAD	552	SF	--	---		
1	3	Classroom 307 Coat Closet	Wood Floor	---	Non Suspect ACM	90	SF	--	---		
1	3	Stairwell between Classrooms 307 and 308	Plaster Ceiling	---	NAD	230	SF	--	---		
1	3	Stairwell between Classrooms 307 and 308	Plaster Walls	---	NAD	924	SF	--	---		
1	3	Stairwell between Classrooms 307 and 308	Cement Floor	---	Non Suspect ACM	230	SF	--	---		
1	3	Hallway from Classrooms 302 to 307	Ceiling Tile 2' x 4'	---	Non Suspect ACM	1254	SF	--	---		
1	3	Hallway from Classrooms 302 to 307	Plaster Walls	---	NAD	2736	SF	--	---		
1	3	Hallway from Classrooms 302 to 307	Cement Floor	---	Non Suspect ACM	1254	SF	--	---		
1	3	Hallway from Classrooms 302 to 307	Pipe Insulation 2-6 inch	FRI	Confirmed	36	LF	ND	REM		
1	3	Hallway from Classrooms 302 to 307	Pipe Insulation 2-6 inch	FRI	Confirmed	3	LF	ND	REM	Above drop ceiling	
1	3	Classroom 308	Ceiling Tile 2' x 4'	---	Non Suspect ACM	759	SF	--	---		
1	3	Classroom 308	Plaster Walls	---	NAD	1344	SF	--	---		
1	3	Classroom 308	Wood Floor	---	Non Suspect ACM	759	SF	--	---		
1	3	Classroom 308	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN		
1	3	Classroom 308	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---		
1	3	Classroom 308 Coat Closet	Plaster Ceiling	---	NAD	90	SF	--	---		
1	3	Classroom 308 Coat Closet	Plaster Walls	---	NAD	552	SF	--	---		
1	3	Classroom 308 Coat Closet	Wood Floor	---	Non Suspect ACM	90	SF	--	---		
1	3	Classroom 308 Coat Closet	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---		
1	3	Classroom 309	Ceiling Tile 2' x 4'	---	Non Suspect ACM	759	SF	--	---		
1	3	Classroom 309	Plaster Walls	---	NAD	1344	SF	--	---		
1	3	Classroom 309	Wood Floor	---	Non Suspect ACM	759	SF	--	---		
1	3	Classroom 309	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN		
1	3	Classroom 309	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---		
1	3	Classroom 309 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	90	SF	--	---		
1	3	Classroom 309 Coat Closet	Plaster Walls	---	NAD	552	SF	--	---		
1	3	Classroom 309 Coat Closet	Wood Floor	---	Non Suspect ACM	90	SF	--	---		
1	3	Classroom 309 Coat Closet	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	REM		
1	3	Classroom 310	Ceiling Tile 2' x 4'	---	Non Suspect ACM	759	SF	--	---		
1	3	Classroom 310	Plaster Walls	---	NAD	1344	SF	--	---		
1	3	Classroom 310	Wood Floor	---	Non Suspect ACM	759	SF	--	---		
1	3	Classroom 310	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN		
1	3	Classroom 310	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---		

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia							
		550 W. Master Street, Philadelphia, PA 19122		Asbestos Inspection Report							
		ULCS# 5340		Project Name: Structural Repairs Project							
		Year Built: 1913		Date: September 11, 2020							
		Prepared by: Kelly Mayberry									
		Certification Number: AIC-0532									
E l e m e n t	F l o o r	On Site Room Name		Material Description	Type (Code 1)	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
		1	3	Classroom 310 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	84	SF	--	---
1	3	Classroom 310 Coat Closet	Plaster Walls	---	NAD	480	SF	--	---		
1	3	Classroom 310 Coat Closet	Wood Floor	---	Non Suspect ACM	84	SF	--	---		
1	3	Classroom 311	Ceiling Tile 2' x 4'	---	Non Suspect ACM	870	SF	--	---		
1	3	Classroom 311	Plaster Walls	---	NAD	1416	SF	--	---		
1	3	Classroom 311	Floor Tile VAT 12" x 12"	---	NAD	870	SF	--	---		
1	3	Classroom 311	Blackboard Glue Dots	NF1	Assumed	100	SF	ND	NRN		
1	3	Classroom 311	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---		
1	3	Classroom 311 Closet on exterior side	Plaster Ceiling	---	NAD	36	SF	--	---		
1	3	Classroom 311 Closet on exterior side	Plaster Walls	---	NAD	288	SF	--	---		
1	3	Classroom 311 Closet on exterior side	Floor Tile VAT 12" x 12"	---	NAD	36	SF	--	---		
1	3	Classroom 311 Closet on exterior side	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---		
1	3	Classroom 311 Closet on Hall side	Ceiling Tile 2' x 4'	---	Non Suspect ACM	30	SF	--	---		
1	3	Classroom 311 Closet on Hall side	Plaster Walls	---	NAD	264	SF	--	---		
1	3	Classroom 311 Closet on Hall side	Floor Tile VAT 12" x 12"	---	NAD	30	SF	--	---		
1	3	Hallway from Classroom 310 to 308	Ceiling Tile 2' x 4'	---	Non Suspect ACM	333	SF	--	---		
1	3	Hallway from Classroom 310 to 308	Plaster Walls	---	NAD	888	SF	--	---		
1	3	Hallway from Classroom 310 to 308	Cement Floor	---	Non Suspect ACM	333	SF	--	---		
1	2	Classroom 200	Ceiling Tile 2' x 4'	---	Non Suspect ACM	528	SF	--	---		
1	2	Classroom 200	Plaster Walls	---	NAD	1104	SF	--	---		
1	2	Classroom 200	Wood Floor	---	Non Suspect ACM	528	SF	--	---		
1	2	Classroom 200	Fiberglass Pipe Insulation	---	Non Suspect ACM	36	LF	--	---		
1	2	Classroom 200	Blackboard Glue Dots	NF1	Assumed	100	SF	ND	NRN		
1	2	Classroom 200 Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	64	SF	--	---		
1	2	Classroom 200 Closet	Plaster Walls	---	NAD	384	SF	--	---		
1	2	Classroom 200 Closet	Cement Floor	---	Non Suspect ACM	64	SF	--	---		
1	2	Classroom 200 Closet	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---		
1	2	Fire Tower	Concrete Ceiling	---	Non Suspect ACM	230	SF	--	---		
1	2	Fire Tower	Plaster Ceiling	---	NAD	120	SF	--	---		
1	2	Fire Tower	Brick Wall	---	Non Suspect ACM	1176	SF	--	---		
1	2	Fire Tower	Cement Floor	---	Non Suspect ACM	350	SF	--	---		
1	2	Hallway Closet adjacent to Classroom 203	Plaster Ceiling	---	NAD	72	SF	--	---		
1	2	Hallway Closet adjacent to Classroom 203	Plaster Walls	---	NAD	432	SF	--	---		
1	2	Hallway Closet adjacent to Classroom 203	Cement Floor	---	Non Suspect ACM	72	SF	--	---		
1	2	Classroom 203	Ceiling Tile 2' x 4'	---	Non Suspect ACM	744	SF	--	---		
1	2	Classroom 203	Plaster Walls	---	NAD	1320	SF	--	---		
1	2	Classroom 203	Wood Floor	---	Non Suspect ACM	744	SF	--	---		
1	2	Classroom 203	Fiberglass Pipe Insulation	---	Non Suspect ACM	48	LF	--	---		
1	2	Classroom 203	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN		
1	2	Classroom 203 Back Coat Closet	Plaster Ceiling	---	NAD	49	SF	--	---		
1	2	Classroom 203 Back Coat Closet	Plaster Walls	---	NAD	336	SF	--	---		
1	2	Classroom 203 Back Coat Closet	Wood Floor	---	Non Suspect ACM	49	SF	--	---		
1	2	Classroom 203 Back Coat Closet	Pipe Insulation 2-6 inch	FRI	Confirmed	15	LF	ND	NRN		
1	2	Classroom 203 Back Coat Closet	Pipe Fitting Insulation	FRI	Confirmed	4	EA	ND	NRN		
1	2	Classroom 203 Pipe Shaft	Pipe Insulation > 6 inch	FRI	Assumed	15	LF	DD	REM		
1	2	Classroom 203 Front Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	49	SF	--	---		
1	2	Classroom 203 Front Coat Closet	Plaster Walls	---	NAD	336	SF	--	---		
1	2	Classroom 203 Front Coat Closet	Wood Floor	---	Non Suspect ACM	49	SF	--	---		

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia Asbestos Inspection Report Project Name: Structural Repairs Project Date: September 11, 2020						
		550 W. Master Street, Philadelphia, PA 19122								
		ULCS# 5340								
		Year Built: 1913								
		Prepared by: Kelly Mayberry								
		Certification Number: AIC-0532								
<i>E</i>	<i>F</i>	<i>O</i>	<i>R</i>	<i>N</i>	<i>A</i>	<i>M</i>	<i>S</i>	<i>F</i>	<i>C</i>	<i>A</i>
		<i>On Site Room Name</i>	<i>Material Description</i>	<i>Type (Code 1)</i>	<i>Confirmed, Assumed, NAD, Non Suspect ACM</i>	<i>Amount of Material</i>	<i>SF LF EA</i>	<i>Condition (Code 2)</i>	<i>Action (Code 3)</i>	<i>Comments/Description/Notes</i>
1	2	Hallway from Fire Tower to Classroom 201	Ceiling Tile 2' x 4'	---	Non Suspect ACM	480	SF	--	---	
1	2	Hallway from Fire Tower to Classroom 201	Plaster Walls	---	NAD	1152	SF	--	---	
1	2	Hallway from Fire Tower to Classroom 201	Cement Floor	---	Non Suspect ACM	480	SF	--	---	
1	2	Hallway from Fire Tower to Classroom 201	Pipe Insulation 2-6 inch	FRI	Confirmed	24	LF	ND	NRN	
1	2	Classroom 201	Ceiling Tile 2' x 4'	---	Non Suspect ACM	696	SF	--	---	
1	2	Classroom 201	Plaster Walls	---	NAD	1272	SF	--	---	
1	2	Classroom 201	Floor Tile VAT 12" x 12"	---	NAD	696	SF	--	---	
1	2	Classroom 201	Yellow Mastic a/w Floor Tile VAT 12" x 12"	---	NAD	696	SF	--	---	
1	2	Classroom 201	Gray Leveling Compound	---	NAD	696	SF	--	---	
1	2	Classroom 201	Fiberglass Pipe Insulation	---	Non Suspect ACM	48	LF	--	---	
1	2	Classroom 201	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	2	Classroom 201 Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	72	SF	--	---	
1	2	Classroom 201 Closet	Plaster Walls	---	NAD	432	SF	--	---	
1	2	Classroom 201 Closet	Floor Tile VAT 12" x 12"	---	NAD	72	SF	--	---	
1	2	Stairwell between Classrooms 201 and 202	Plaster Ceiling	---	NAD	230	SF	--	---	
1	2	Stairwell between Classrooms 201 and 202	Plaster Walls	---	NAD	924	SF	--	---	
1	2	Stairwell between Classrooms 201 and 202	Cement Floor	---	Non Suspect ACM	230	SF	--	---	
1	2	Classroom 202	Ceiling Tile 2' x 4'	---	Non Suspect ACM	816	SF	--	---	
1	2	Classroom 202	Plaster Walls	---	NAD	1392	SF	--	---	
1	2	Classroom 202	Wood Floor	---	Non Suspect ACM	816	SF	--	---	
1	2	Classroom 202	Fiberglass Pipe Insulation	---	Non Suspect ACM	50	LF	--	---	
1	2	Classroom 202	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	1	EA	--	---	
1	2	Classroom 202	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	2	Classroom 202 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	90	SF	--	---	
1	2	Classroom 202 Coat Closet	Plaster Walls	---	NAD	552	SF	--	---	
1	2	Classroom 202 Coat Closet	Wood Floor	---	Non Suspect ACM	90	SF	--	---	
1	2	Custodial Closet adjacent to Classroom 202	Plaster Ceiling	---	NAD	25	SF	--	---	
1	2	Custodial Closet adjacent to Classroom 202	Plaster Walls	---	NAD	240	SF	--	---	
1	2	Custodial Closet adjacent to Classroom 202	Cement Floor	---	Non Suspect ACM	25	SF	--	---	
1	2	Girl's Restroom	Concrete Ceiling	---	Non Suspect ACM	168	SF	--	---	
1	2	Girl's Restroom	Concrete Block Wall	---	Non Suspect ACM	696	SF	--	---	
1	2	Girl's Restroom	Ceramic Tile Floors	---	Non Suspect ACM	168	SF	--	---	
1	2	Classroom 204	Ceiling Tile 2' x 4'	---	Non Suspect ACM	900	SF	--	---	
1	2	Classroom 204	Plaster Walls	---	NAD	1440	SF	--	---	
1	2	Classroom 204	Wood Floor	---	Non Suspect ACM	900	SF	--	---	
1	2	Classroom 204	Blackboard Glue Dots	NF1	Assumed	150	SF	ND	NRN	
1	2	Classroom 204	Fiberglass Pipe Insulation	---	Non Suspect ACM	48	LF	--	---	
1	2	Classroom 204 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	84	SF	--	---	
1	2	Classroom 204 Coat Closet	Plaster Walls	---	NAD	600	SF	--	---	
1	2	Classroom 204 Coat Closet	Wood Floor	---	Non Suspect ACM	84	SF	--	---	
1	2	IMC 206	Ceiling Tile 2' x 4'	---	Non Suspect ACM	1800	SF	--	---	
1	2	IMC 206	Plaster Walls	---	NAD	2880	SF	--	---	
1	2	IMC 206	Floor Tile VAT 12" x 12"	---	NAD	1800	SF	--	---	
1	2	IMC 206	Yellow Mastic a/w Floor Tile VAT 12" x 12"	---	NAD	1800	SF	--	---	
1	2	IMC 206	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	2	IMC 206	Fiberglass Pipe Insulation	---	Non Suspect ACM	96	LF	--	---	
1	2	IMC 206 Closet on Classroom 207 side	Ceiling Tile 2' x 4'	---	Non Suspect ACM	84	SF	--	---	
1	2	IMC 206 Closet on Classroom 207 side	Plaster Walls	---	NAD	600	SF	--	---	

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School	School District of Philadelphia							
		550 W. Master Street, Philadelphia, PA 19122	Asbestos Inspection Report							
		ULCS# 5340	Project Name: Structural Repairs Project							
		Year Built: 1913	Date: September 11, 2020							
		Prepared by: Kelly Mayberry								
		Certification Number: AIC-0532								
<i>E</i> <i>l</i> <i>e</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i>	<i>F</i> <i>l</i> <i>o</i> <i>o</i> <i>r</i>	<i>O</i> <i>n</i> <i>S</i> <i>i</i> <i>t</i> <i>e</i> <i>R</i> <i>o</i> <i>o</i> <i>m</i> <i>N</i> <i>a</i> <i>m</i> <i>e</i>	<i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i>	<i>T</i> <i>y</i> <i>p</i> <i>e</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>1</i> <i>)</i>	<i>C</i> <i>o</i> <i>n</i> <i>f</i> <i>i</i> <i>r</i> <i>m</i> <i>e</i> <i>d</i> <i>, A</i> <i>s</i> <i>s</i> <i>u</i> <i>m</i> <i>e</i> <i>d</i> <i>, N</i> <i>A</i> <i>D</i> <i>, N</i> <i>o</i> <i>n</i> <i>S</i> <i>u</i> <i>s</i> <i>p</i> <i>e</i> <i>c</i> <i>t</i> <i>A</i> <i>C</i> <i>M</i>	<i>A</i> <i>m</i> <i>o</i> <i>u</i> <i>n</i> <i>t</i> <i>o</i> <i>f</i> <i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>i</i> <i>a</i> <i>l</i>	<i>S</i> <i>F</i> <i>L</i> <i>F</i> <i>E</i> <i>A</i>	<i>C</i> <i>o</i> <i>n</i> <i>d</i> <i>i</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>2</i> <i>)</i>	<i>A</i> <i>c</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>3</i> <i>)</i>	<i>C</i> <i>o</i> <i>m</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i> <i>s</i> <i>/</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>e</i> <i>s</i>
1	1	Counselor's Suite 100 Restroom	Plaster Walls	---	NAD	360	SF	--	---	
1	1	Counselor's Suite 100 Restroom	Cement Floor	---	Non Suspect ACM	56	SF	--	---	
1	1	Counselor's Suite 100 Restroom	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---	
1	1	Counselor's Suite 100 Restroom	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	3	EA	--	---	
1	1	Dean's Office 101	Ceiling Tile 2' x 4'	---	Non Suspect ACM	696	SF	--	---	
1	1	Dean's Office 101	Plaster Walls	---	NAD	1272	SF	--	---	
1	1	Dean's Office 101	Wood Floor	---	Non Suspect ACM	696	SF	--	---	
1	1	Dean's Office 101	Fiberglass Pipe Insulation	---	Non Suspect ACM	50	LF	--	---	
1	1	Dean's Office 101	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	1	EA	--	---	
1	1	Dean's Office 101	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	1	Dean's Office 101 Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	72	SF	--	---	
1	1	Dean's Office 101 Closet	Plaster Walls	---	NAD	432	SF	--	---	
1	1	Dean's Office 101 Closet	Wood Floor	---	Non Suspect ACM	72	SF	--	---	
1	1	Dean's Office 101 Closet	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---	
1	1	Fire Tower	Concrete Ceiling	---	Non Suspect ACM	230	SF	--	---	
1	1	Fire Tower	Plaster Ceiling	---	NAD	120	SF	--	---	
1	1	Fire Tower	Brick Wall	---	Non Suspect ACM	1176	SF	--	---	
1	1	Fire Tower	Cement Floor	---	Non Suspect ACM	350	SF	--	---	
1	1	Hallway Closet adjacent to Classroom 103	Plaster Ceiling	---	NAD	72	SF	--	---	
1	1	Hallway Closet adjacent to Classroom 103	Plaster Walls	---	NAD	432	SF	--	---	
1	1	Hallway Closet adjacent to Classroom 103	Cement Floor	---	Non Suspect ACM	72	SF	--	---	
1	1	Classroom 103	Ceiling Tile 2' x 4'	---	Non Suspect ACM	744	SF	--	---	
1	1	Classroom 103	Plaster Walls	---	NAD	1320	SF	--	---	
1	1	Classroom 103	Wood Floor	---	Non Suspect ACM	744	SF	--	---	
1	1	Classroom 103	Fiberglass Pipe Insulation	---	Non Suspect ACM	48	LF	--	---	
1	1	Classroom 103	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	2	EA	--	---	
1	1	Classroom 103	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	1	Classroom 103 Back Coat Closet	Plaster Ceiling	---	NAD	49	SF	--	---	
1	1	Classroom 103 Back Coat Closet	Plaster Walls	---	NAD	336	SF	--	---	
1	1	Classroom 103 Back Coat Closet	Wood Floor	---	Non Suspect ACM	49	SF	--	---	
1	1	Classroom 103 Pipe Shaft	Concrete Ceiling	---	Non Suspect ACM	12	SF	--	---	
1	1	Classroom 103 Pipe Shaft	Plaster Walls	---	NAD	192	SF	--	---	
1	1	Classroom 103 Pipe Shaft	Cement Floor	---	Non Suspect ACM	12	SF	--	---	
1	1	Classroom 103 Pipe Shaft	Pipe Insulation > 6 inch	FRI	Assumed	15	LF	DD	REM	
1	1	Classroom 103 Pipe Shaft	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---	
1	1	Classroom 103 Front Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	49	SF	--	---	
1	1	Classroom 103 Front Coat Closet	Plaster Walls	---	NAD	336	SF	--	---	
1	1	Classroom 103 Front Coat Closet	Wood Floor	---	Non Suspect ACM	49	SF	--	---	
1	1	Hallway from Fire Tower to Classroom 101	Ceiling Tile 2' x 4'	---	Non Suspect ACM	480	SF	--	---	
1	1	Hallway from Fire Tower to Classroom 101	Plaster Walls	---	NAD	1152	SF	--	---	
1	1	Hallway from Fire Tower to Classroom 101	Cement Floor	---	Non Suspect ACM	480	SF	--	---	
1	1	Hallway from Fire Tower to Classroom 101	Pipe Insulation 2-6 inch	FRI	Confirmed	24	LF	ND	NRN	
1	1	Hallway from Fire Tower to Classroom 101	Pipe Insulation 2-6 inch	FRI	Confirmed	4	LF	ND	NRN	Above drop ceiling
1	1	Hallway from Fire Tower to Classroom 101	Pipe Fitting Insulation	FRI	Confirmed	8	EA	ND	NRN	Above drop ceiling
1	1	Stairwell between Office 101 and Classroom 102	Plaster Ceiling	---	NAD	230	SF	--	---	
1	1	Stairwell between Office 101 and Classroom 102	Plaster Walls	---	NAD	924	SF	--	---	
1	1	Stairwell between Office 101 and Classroom 102	Cement Floor	---	Non Suspect ACM	230	SF	--	---	
1	1	Classroom 102	Ceiling Tile 2' x 4'	---	Non Suspect ACM	816	SF	--	---	

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia						
		550 W. Master Street, Philadelphia, PA 19122		Asbestos Inspection Report						
		ULCS# 5340		Project Name: Structural Repairs Project						
		Year Built: 1913		Date: September 11, 2020						
		Prepared by: Kelly Mayberry								
		Certification Number: AIC-0532								
<i>E</i> <i>l</i> <i>e</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i>	<i>F</i> <i>l</i> <i>o</i> <i>o</i> <i>r</i>	<i>O</i> <i>n</i> <i>S</i> <i>i</i> <i>t</i> <i>e</i> <i>R</i> <i>o</i> <i>o</i> <i>m</i> <i>N</i> <i>a</i> <i>m</i> <i>e</i>	<i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i>	<i>T</i> <i>y</i> <i>p</i> <i>e</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>1</i> <i>)</i>	<i>C</i> <i>o</i> <i>n</i> <i>f</i> <i>i</i> <i>r</i> <i>m</i> <i>e</i> <i>d</i> <i>,</i> <i>A</i> <i>s</i> <i>s</i> <i>u</i> <i>m</i> <i>e</i> <i>d</i> <i>,N</i> <i>A</i> <i>D</i> <i>,N</i> <i>o</i> <i>n</i> <i>S</i> <i>u</i> <i>s</i> <i>p</i> <i>e</i> <i>c</i> <i>t</i> <i>A</i> <i>C</i> <i>M</i>	<i>A</i> <i>m</i> <i>o</i> <i>u</i> <i>n</i> <i>t</i> <i>o</i> <i>f</i> <i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>i</i> <i>a</i> <i>l</i>	<i>S</i> <i>F</i> <i>L</i> <i>F</i> <i>E</i> <i>A</i>	<i>C</i> <i>o</i> <i>n</i> <i>d</i> <i>i</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>2</i> <i>)</i>	<i>A</i> <i>c</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>3</i> <i>)</i>	<i>C</i> <i>o</i> <i>m</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i> <i>s</i> <i>/</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>s</i>
1	1	Classroom 102	Plaster Walls	---	NAD	1392	SF	--	---	
1	1	Classroom 102	Wood Floor	---	Non Suspect ACM	816	SF	--	---	
1	1	Classroom 102	Fiberglass Pipe Insulation	---	Non Suspect ACM	50	LF	--	---	
1	1	Classroom 102	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	3	EA	--	---	
1	1	Classroom 102	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	1	Classroom 102 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	90	SF	--	---	
1	1	Classroom 102 Coat Closet	Plaster Walls	---	NAD	552	SF	--	---	
1	1	Classroom 102 Coat Closet	Wood Floor	---	Non Suspect ACM	90	SF	--	---	
1	1	Custodial Closet adjacent to Classroom 102	Plaster Ceiling	---	NAD	25	SF	--	---	
1	1	Custodial Closet adjacent to Classroom 102	Plaster Walls	---	NAD	240	SF	--	---	
1	1	Custodial Closet adjacent to Classroom 102	Cement Floor	---	Non Suspect ACM	25	SF	--	---	
1	1	Girl's Restroom	Concrete Ceiling	---	Non Suspect ACM	168	SF	--	---	
1	1	Girl's Restroom	Concrete Block Wall	---	Non Suspect ACM	696	SF	--	---	
1	1	Girl's Restroom	Ceramic Tile Floors	---	Non Suspect ACM	168	SF	--	---	
1	1	Girl's Restroom	Pipe Insulation 2-6 inch	FRI	Confirmed	16	LF	ND	NRN	
1	1	Girl's Restroom	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	NRN	
1	1	Hallway Closet adjacent Girl's Restroom	Plaster Ceiling	---	NAD	20	SF	--	---	
1	1	Hallway Closet adjacent Girl's Restroom	Plaster Walls	---	NAD	216	SF	--	---	
1	1	Hallway Closet adjacent Girl's Restroom	Wood Floor	---	Non Suspect ACM	20	SF	--	---	
1	1	Principal's Office	Ceiling Tile 2' x 4'	---	Non Suspect ACM	168	SF	--	---	
1	1	Principal's Office	Plaster Walls	---	NAD	624	SF	--	---	
1	1	Principal's Office	Floor Tile VAT 12" x 12"	---	NAD	84	SF	--	---	
1	1	Principal's Office	Floor Tile VAT 12" x 12"	---	NAD	84	SF	--	---	
1	1	Principal's Office	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---	
1	1	Principal's Office Restroom	Plaster Ceiling	---	NAD	28	SF	--	---	
1	1	Principal's Office Restroom	Plaster Walls	---	NAD	132	SF	--	---	
1	1	Principal's Office Restroom	Floor Tile VAT 12" x 12"	---	NAD	14	SF	--	---	
1	1	Principal's Office Restroom	Floor Tile VAT 12" x 12"	---	NAD	14	SF	--	---	
1	1	Principal's Office Restroom	Fiberglass Pipe Insulation	---	Non Suspect ACM	7	LF	--	---	
1	1	Principal's Office Restroom	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	NRN	
1	1	Principal's Office Closet	Plaster Ceiling	---	NAD	20	SF	--	---	
1	1	Principal's Office Closet	Plaster Walls	---	NAD	216	SF	--	---	
1	1	Principal's Office Closet	Floor Tile VAT 12" x 12"	---	NAD	20	SF	--	---	
1	1	Main Office	Ceiling Tile 2' x 4'	---	Non Suspect ACM	392	SF	--	---	
1	1	Main Office	Plaster Walls	---	NAD	1008	SF	--	---	
1	1	Main Office	Floor Tile VAT 12" x 12"	---	NAD	196	SF	--	---	
1	1	Main Office	Floor Tile VAT 12" x 12"	---	NAD	196	SF	--	---	
1	1	Main Office	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---	
1	1	Main Office	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	2	EA	--	---	
1	1	Main Office Server Room	Plaster Ceiling	---	NAD	60	SF	--	---	
1	1	Main Office Server Room	Plaster Walls	---	NAD	384	SF	--	---	
1	1	Main Office Server Room	Floor Tile VAT 9" x 9"	NF1	Confirmed	60	SF	ND	NRN	
1	1	Main Office Closet adjacent to Server Room	Plaster Ceiling	---	NAD	32	SF	--	---	
1	1	Main Office Closet adjacent to Server Room	Plaster Walls	---	NAD	288	SF	--	---	
1	1	Main Office Closet adjacent to Server Room	Floor Tile VAT 9" x 9"	NF1	Confirmed	32	SF	ND	NRN	
1	1	Main Office Closet on Copy Room side	Plaster Ceiling	---	NAD	18	SF	--	---	
1	1	Main Office Closet on Copy Room side	Plaster Walls	---	NAD	144	SF	--	---	
1	1	Main Office Closet on Copy Room side	Floor Tile VAT 9" x 9"	NF1	Confirmed	18	SF	ND	NRN	

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia						
		550 W. Master Street, Philadelphia, PA 19122		Asbestos Inspection Report						
		ULCS# 5340		Project Name: Structural Repairs Project						
		Year Built: 1913		Date: September 11, 2020						
		Prepared by: Kelly Mayberry								
		Certification Number: AIC-0532								
<i>E</i>	<i>F</i>	<i>O</i>	<i>R</i>	<i>N</i>	<i>A</i>	<i>M</i>	<i>S</i>	<i>F</i>	<i>C</i>	<i>A</i>
<i>l</i>	<i>l</i>	<i>o</i>	<i>o</i>	<i>m</i>	<i>m</i>	<i>e</i>	<i>l</i>	<i>l</i>	<i>o</i>	<i>n</i>
<i>e</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>e</i>	<i>e</i>	<i>n</i>	<i>e</i>	<i>e</i>	<i>n</i>	<i>e</i>
<i>n</i>	<i>r</i>	<i>o</i>	<i>o</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>t</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>l</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>e</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>n</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>t</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>l</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>e</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>n</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>t</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>l</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>e</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>n</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
<i>t</i>	<i>o</i>	<i>r</i>	<i>r</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>	<i>n</i>
1	1	Copy Room 110	Plaster Ceiling	---	NAD	192	SF	--	---	
1	1	Copy Room 110	Plaster Walls	---	NAD	768	SF	--	---	
1	1	Copy Room 110	Wood Floor	---	Non Suspect ACM	192	SF	--	---	
1	1	Copy Room 110	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---	
1	1	Copy Room 110	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	10	EA	--	---	
1	1	Copy Room Restroom	Plaster Ceiling	---	NAD	15	SF	--	---	
1	1	Copy Room Restroom	Plaster Walls	---	NAD	160	SF	--	---	
1	1	Copy Room Restroom	Cement Floor	---	Non Suspect ACM	15	SF	--	---	
1	1	Main Entrance	Plaster Ceiling	---	NAD	336	SF	--	---	
1	1	Main Entrance	Plaster Walls	---	NAD	784	SF	--	---	
1	1	Main Entrance	Terrazzo Floor	---	Non Suspect ACM	336	SF	--	---	
1	1	Nurse's Office	Ceiling Tile 2' x 4'	---	Non Suspect ACM	192	SF	--	---	
1	1	Nurse's Office	Plaster Walls	---	NAD	768	SF	--	---	
1	1	Nurse's Office	Wood Floor	---	Non Suspect ACM	192	SF	--	---	
1	1	Nurse's Office	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---	
1	1	Nurse's Office	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	2	EA	--	---	
1	1	Nurse's Office Restroom	Plaster Ceiling	---	NAD	15	SF	--	---	
1	1	Nurse's Office Restroom	Plaster Walls	---	NAD	160	SF	--	---	
1	1	Nurse's Office Restroom	Cement Floor	---	Non Suspect ACM	15	SF	--	---	
1	1	Classroom 104	Ceiling Tile 2' x 4'	---	Non Suspect ACM	900	SF	--	---	
1	1	Classroom 104	Plaster Walls	---	NAD	1440	SF	--	---	
1	1	Classroom 104	Floor Tile VAT 12" x 12"	---	NAD	900	SF	--	---	
1	1	Classroom 104	Fiberglass Pipe Insulation	---	Non Suspect ACM	48	LF	--	---	
1	1	Classroom 104	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	5	EA	--	---	
1	1	Classroom 104 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	84	SF	--	---	
1	1	Classroom 104 Coat Closet	Plaster Walls	---	NAD	600	SF	--	---	
1	1	Classroom 104 Coat Closet	Floor Tile VAT 12" x 12"	---	NAD	84	SF	--	---	
1	1	Boy's Restroom	Concrete Ceiling	---	Non Suspect ACM	168	SF	--	---	
1	1	Boy's Restroom	Concrete Block Wall	---	Non Suspect ACM	696	SF	--	---	
1	1	Boy's Restroom	Ceramic Tile Floors	---	Non Suspect ACM	168	SF	--	---	
1	1	Custodial Closet adjacent to Classroom 105	Plaster Ceiling	---	NAD	25	SF	--	---	
1	1	Custodial Closet adjacent to Classroom 105	Plaster Walls	---	NAD	240	SF	--	---	
1	1	Custodial Closet adjacent to Classroom 105	Cement Floor	---	Non Suspect ACM	25	SF	--	---	
1	1	Custodial Closet adjacent to Classroom 105	Fiberglass Pipe Insulation	---	Non Suspect ACM	14	LF	--	---	
1	1	Custodial Closet adjacent to Classroom 105	Pipe Fitting Insulation	FRI	Confirmed	1	EA	ND	NRN	
1	1	Classroom 105	Ceiling Tile 2' x 4'	---	Non Suspect ACM	759	SF	--	---	
1	1	Classroom 105	Plaster Walls	---	NAD	1344	SF	--	---	
1	1	Classroom 105	Wood Floor	---	Non Suspect ACM	759	SF	--	---	
1	1	Classroom 105	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	1	Classroom 105	Fiberglass Pipe Insulation	---	Non Suspect ACM	50	LF	--	---	
1	1	Classroom 105	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	1	EA	--	---	
1	1	Classroom 105 Restroom	Ceiling Tile 2' x 4'	---	Non Suspect ACM	48	SF	--	---	
1	1	Classroom 105 Restroom	Plaster Walls	---	NAD	192	SF	--	---	
1	1	Classroom 105 Restroom	Floor Tile VAT 12" x 12"	---	NAD	48	SF	--	---	
1	1	Classroom 105 Restroom	Sheetrock Wall	---	Non Suspect ACM	72	SF	--	---	
1	1	Classroom 105 Coat Closet	Ceiling Tile 2' x 2'	---	Non Suspect ACM	60	SF	--	---	
1	1	Classroom 105 Coat Closet	Plaster Walls	---	NAD	240	SF	--	---	
1	1	Classroom 105 Coat Closet	Wood Floor	---	Non Suspect ACM	60	SF	--	---	

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School	School District of Philadelphia							
		550 W. Master Street, Philadelphia, PA 19122	Asbestos Inspection Report							
		ULCS# 5340	Project Name: Structural Repairs Project							
		Year Built: 1913	Date: September 11, 2020							
		Prepared by: Kelly Mayberry								
		Certification Number: AIC-0532								
<i>E</i> <i>l</i> <i>e</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i>	<i>F</i> <i>l</i> <i>o</i> <i>o</i> <i>r</i>	<i>O</i> <i>n</i> <i>S</i> <i>i</i> <i>t</i> <i>e</i> <i>R</i> <i>o</i> <i>o</i> <i>m</i> <i>N</i> <i>a</i> <i>m</i> <i>e</i>	<i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i>	<i>T</i> <i>y</i> <i>p</i> <i>e</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>1</i> <i>)</i>	<i>C</i> <i>o</i> <i>n</i> <i>f</i> <i>i</i> <i>r</i> <i>m</i> <i>e</i> <i>d</i> <i>, A</i> <i>s</i> <i>s</i> <i>u</i> <i>m</i> <i>e</i> <i>d</i> <i>, N</i> <i>A</i> <i>D</i> <i>, N</i> <i>o</i> <i>n</i> <i>S</i> <i>u</i> <i>s</i> <i>p</i> <i>e</i> <i>c</i> <i>t</i> <i>A</i> <i>C</i> <i>M</i>	<i>A</i> <i>m</i> <i>o</i> <i>u</i> <i>n</i> <i>t</i> <i>o</i> <i>f</i> <i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>i</i> <i>a</i> <i>l</i>	<i>S</i> <i>F</i> <i>L</i> <i>F</i> <i>E</i> <i>A</i>	<i>C</i> <i>o</i> <i>n</i> <i>d</i> <i>i</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>2</i> <i>)</i>	<i>A</i> <i>c</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>3</i> <i>)</i>	<i>C</i> <i>o</i> <i>m</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i> <i>s</i> <i>/</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>e</i> <i>s</i>
1	1	Classroom 105 Coat Closet	Sheetrock Wall	---	Non Suspect ACM	72	SF	--	---	
1	1	Stairwell between Classrooms 105 and 106	Plaster Ceiling	---	NAD	230	SF	--	---	
1	1	Stairwell between Classrooms 105 and 106	Plaster Walls	---	NAD	924	SF	--	---	
1	1	Stairwell between Classrooms 105 and 106	Cement Floor	---	Non Suspect ACM	230	SF	--	---	
1	1	Hallway from Classrooms 102 to 105	Ceiling Tile 2' x 4'	---	Non Suspect ACM	1254	SF	--	---	
1	1	Hallway from Classrooms 102 to 105	Plaster Walls	---	NAD	2736	SF	--	---	
1	1	Hallway from Classrooms 102 to 105	Cement Floor	---	Non Suspect ACM	1254	SF	--	---	
1	1	Hallway from Classrooms 102 to 105	Pipe Insulation 2-6 inch	FRI	Confirmed	36	LF	ND	NRN	
1	1	Hallway from Classrooms 102 to 105	Pipe Fitting Insulation	FRI	Confirmed	4	EA	ND	NRN	Above drop ceiling
1	1	Hallway from Classrooms 102 to 105	Pipe Insulation 2-6 inch	FRI	Confirmed	7	LF	ND	NRN	Above drop ceiling
1	1	Hallway from Classrooms 102 to 105	Fiberglass Pipe Insulation	---	Non Suspect ACM	6	LF	--	---	
1	1	Classroom 106	Ceiling Tile 2' x 4'	---	Non Suspect ACM	667	SF	--	---	
1	1	Classroom 106	Plaster Walls	---	NAD	1248	SF	--	---	
1	1	Classroom 106	Floor Tile VAT 12" x 12"	---	NAD	667	SF	--	---	
1	1	Classroom 106	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	1	Classroom 106	Fiberglass Pipe Insulation	---	Non Suspect ACM	50	LF	--	---	
1	1	Classroom 106	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	1	EA	--	---	
1	1	Classroom 106 Coat Closet	Ceiling Tile 2' x 4'	---	Non Suspect ACM	36	SF	--	---	
1	1	Classroom 106 Coat Closet	Plaster Walls	---	NAD	288	SF	--	---	
1	1	Classroom 106 Coat Closet	Floor Tile VAT 12" x 12"	---	NAD	36	SF	--	---	
1	1	Classroom 107	Ceiling Tile 2' x 4'	---	Non Suspect ACM	920	SF	--	---	
1	1	Classroom 107	Plaster Walls	---	NAD	1512	SF	--	---	
1	1	Classroom 107	Floor Tile VAT 12" x 12"	---	NAD	920	SF	--	---	
1	1	Classroom 107	Black Mastic a/w Floor Tile VAT 12" x 12"	---	NAD	920	SF	--	---	
1	1	Classroom 107	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	1	Classroom 107	Fiberglass Pipe Insulation	---	Non Suspect ACM	24	LF	--	---	
1	1	Classroom 107 Restroom	Plaster Ceiling	---	NAD	36	SF	--	---	
1	1	Classroom 107 Restroom	Plaster Walls	---	NAD	288	SF	--	---	
1	1	Classroom 107 Restroom	Cement Floor	---	Non Suspect ACM	36	SF	--	---	
1	1	Classroom 107 Restroom	Fiberglass Pipe Insulation	---	Non Suspect ACM	7	LF	--	---	
1	1	Classroom 107 Coat Closet	Plaster Ceiling	---	NAD	36	SF	--	---	
1	1	Classroom 107 Coat Closet	Plaster Walls	---	NAD	288	SF	--	---	
1	1	Classroom 107 Coat Closet	Floor Tile VAT 12" x 12"	---	NAD	36	SF	--	---	
1	1	Classroom 108	Ceiling Tile 2' x 4'	---	Non Suspect ACM	920	SF	--	---	
1	1	Classroom 108	Plaster Walls	---	NAD	1512	SF	--	---	
1	1	Classroom 108	Floor Tile VAT 12" x 12"	---	NAD	920	SF	--	---	
1	1	Classroom 108	Black Mastic a/w Floor Tile VAT 12" x 12"	---	NAD	920	SF	--	---	
1	1	Classroom 108	Blackboard Glue Dots	NF1	Assumed	250	SF	ND	NRN	
1	1	Classroom 108	Fiberglass Pipe Insulation	---	Non Suspect ACM	48	LF	--	---	
1	1	Classroom 108 Coat Closet	Plaster Ceiling	---	NAD	36	SF	--	---	
1	1	Classroom 108 Coat Closet	Plaster Walls	---	NAD	288	SF	--	---	
1	1	Classroom 108 Coat Closet	Floor Tile VAT 12" x 12"	---	NAD	36	SF	--	---	
1	1	Classroom 108 Restroom	Plaster Ceiling	---	NAD	36	SF	--	---	
1	1	Classroom 108 Restroom	Plaster Walls	---	NAD	288	SF	--	---	
1	1	Classroom 108 Restroom	Cement Floor	---	Non Suspect ACM	36	SF	--	---	
1	1	Classroom 109	Ceiling Tile 2' x 4'	---	Non Suspect ACM	870	SF	--	---	
1	1	Classroom 109	Plaster Walls	---	NAD	1416	SF	--	---	
1	1	Classroom 109	Floor Tile VAT 12" x 12"	---	NAD	870	SF	--	---	

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia						
		550 W. Master Street, Philadelphia, PA 19122		Asbestos Inspection Report						
		ULCS# 5340		Project Name: Structural Repairs Project						
		Year Built: 1913		Date: September 11, 2020						
		Prepared by: Kelly Mayberry								
		Certification Number: AIC-0532								
<i>E</i> <i>l</i> <i>e</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i>	<i>F</i> <i>l</i> <i>o</i> <i>o</i> <i>r</i>	<i>O</i> <i>n</i> <i>S</i> <i>i</i> <i>t</i> <i>e</i> <i>R</i> <i>o</i> <i>o</i> <i>m</i> <i>N</i> <i>a</i> <i>m</i> <i>e</i>	<i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>i</i> <i>a</i> <i>l</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i>	<i>T</i> <i>y</i> <i>p</i> <i>e</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>1</i> <i>)</i>	<i>C</i> <i>o</i> <i>n</i> <i>f</i> <i>i</i> <i>r</i> <i>m</i> <i>e</i> <i>d</i> <i>, A</i> <i>s</i> <i>s</i> <i>u</i> <i>m</i> <i>e</i> <i>d</i> <i>, N</i> <i>A</i> <i>D</i> <i>, N</i> <i>o</i> <i>n</i> <i>S</i> <i>u</i> <i>s</i> <i>p</i> <i>e</i> <i>c</i> <i>t</i> <i>A</i> <i>C</i> <i>M</i>	<i>A</i> <i>m</i> <i>o</i> <i>u</i> <i>n</i> <i>t</i> <i>o</i> <i>f</i> <i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>i</i> <i>a</i> <i>l</i>	<i>S</i> <i>F</i> <i>L</i> <i>F</i> <i>E</i> <i>A</i>	<i>C</i> <i>o</i> <i>n</i> <i>d</i> <i>i</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>2</i> <i>)</i>	<i>A</i> <i>c</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>3</i> <i>)</i>	<i>C</i> <i>o</i> <i>m</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i> <i>s</i> <i>/</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i> <i>e</i> <i>s</i>
1	1	Classroom 109	Yellow Mastic a/w Floor Tile VAT 12" x 12"	---	NAD	870	SF	--	---	
1	1	Classroom 109	Blackboard Glue Dots	NF1	Assumed	100	SF	ND	NRN	
1	1	Classroom 109	Fiberglass Pipe Insulation	---	Non Suspect ACM	36	LF	--	---	
1	1	Classroom 109 Closet on windows side	Plaster Ceiling	---	NAD	36	SF	--	---	
1	1	Classroom 109 Closet on windows side	Plaster Walls	---	NAD	288	SF	--	---	
1	1	Classroom 109 Closet on windows side	Floor Tile VAT 12" x 12"	---	NAD	36	SF	--	---	
1	1	Classroom 109 Closet on windows side	Fiberglass Pipe Insulation	---	Non Suspect ACM	12	LF	--	---	
1	1	Classroom 109 Closet on windows side	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	5	EA	--	---	
1	1	Classroom 109 Closet adjacent to Classroom 108	Ceiling Tile 2' x 4'	---	Non Suspect ACM	30	SF	--	---	
1	1	Classroom 109 Closet adjacent to Classroom 108	Plaster Walls	---	NAD	264	SF	--	---	
1	1	Classroom 109 Closet adjacent to Classroom 108	Floor Tile VAT 12" x 12"	---	NAD	30	SF	--	---	
1	BS	Stairwell between Boy's and Girl's Restrooms	Plaster Ceiling	---	NAD	230	SF	--	---	
1	BS	Stairwell between Boy's and Girl's Restrooms	Plaster Walls	---	NAD	792	SF	--	---	
1	BS	Stairwell between Boy's and Girl's Restrooms	Cement Floor	---	Non Suspect ACM	230	SF	--	---	
1	BS	Boy's Restroom	Concrete Ceiling	---	Non Suspect ACM	805	SF	--	---	
1	BS	Boy's Restroom	Concrete Block Wall	---	Non Suspect ACM	1624	SF	--	---	
1	BS	Boy's Restroom	Ceramic Tile Floors	---	Non Suspect ACM	805	SF	--	---	
1	BS	Boy's Restroom	Fiberglass Pipe Insulation	---	Non Suspect ACM	85	LF	--	---	
1	BS	Boy's Restroom	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	7	EA	--	---	
1	BS	Boy's Restroom	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	NRN	
1	BS	Boy's Restroom	Pipe Fitting Insulation	FRI	Confirmed	11	EA	ND	NRN	
1	BS	Boy's Restroom Custodial Closet	Concrete Ceiling	---	Non Suspect ACM	48	SF	--	---	
1	BS	Boy's Restroom Custodial Closet	Concrete Block Wall	---	Non Suspect ACM	392	SF	--	---	
1	BS	Boy's Restroom Custodial Closet	Ceramic Tile Floors	---	Non Suspect ACM	48	SF	--	---	
1	BS	Boy's Restroom Custodial Closet	Fiberglass Pipe Insulation	---	Non Suspect ACM	15	LF	--	---	
1	BS	Boy's Restroom Custodial Closet	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	8	EA	--	---	
1	BS	Hallway Closet adjacent to Cafeteria on Restroom side	Plaster Ceiling	---	NAD	198	SF	--	---	
1	BS	Hallway Closet adjacent to Cafeteria on Restroom side	Plaster Walls	---	NAD	812	SF	--	---	
1	BS	Hallway Closet adjacent to Cafeteria on Restroom side	Cement Floor	---	Non Suspect ACM	198	SF	--	---	
1	BS	Hallway Closet adjacent to Cafeteria on Restroom side	Fiberglass Pipe Insulation	---	Non Suspect ACM	18	LF	--	---	
1	BS	Hallway Closet adjacent to Cafeteria on Restroom side	Pipe Fitting Insulation	FRI	Confirmed	3	EA	ND	NRN	
1	BS	Hallway from Kitchen to Boy's Restroom	Concrete Ceiling	---	Non Suspect ACM	423	SF	--	---	
1	BS	Hallway from Kitchen to Boy's Restroom	Brick Wall	---	Non Suspect ACM	1128	SF	--	---	
1	BS	Hallway from Kitchen to Boy's Restroom	Cement Floor	---	Non Suspect ACM	423	SF	--	---	
1	BS	Hallway from Kitchen to Boy's Restroom	Fiberglass Pipe Insulation	---	Non Suspect ACM	80	LF	--	---	
1	BS	Hallway from Kitchen to Boy's Restroom	Pipe Fitting Insulation	FRI	Confirmed	7	EA	ND	NRN	
1	BS	Girl's Restroom	Concrete Ceiling	---	Non Suspect ACM	805	SF	--	---	
1	BS	Girl's Restroom	Concrete Block Wall	---	Non Suspect ACM	1624	SF	--	---	
1	BS	Girl's Restroom	Ceramic Tile Floors	---	Non Suspect ACM	805	SF	--	---	
1	BS	Girl's Restroom	Fiberglass Pipe Insulation	---	Non Suspect ACM	55	LF	--	---	
1	BS	Girl's Restroom	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	12	EA	--	---	
1	BS	Girl's Restroom	Pipe Insulation 2-6 inch	FRI	Confirmed	12	LF	ND	NRN	
1	BS	Girl's Restroom	Pipe Fitting Insulation	FRI	Confirmed	9	EA	ND	NRN	
1	BS	Girl's Restroom Custodial Closet	Concrete Ceiling	---	Non Suspect ACM	28	SF	--	---	
1	BS	Girl's Restroom Custodial Closet	Concrete Block Wall	---	Non Suspect ACM	308	SF	--	---	
1	BS	Girl's Restroom Custodial Closet	Ceramic Tile Floors	---	Non Suspect ACM	28	SF	--	---	
1	BS	Girl's Restroom Custodial Closet	Fiberglass Pipe Insulation	---	Non Suspect ACM	35	LF	--	---	
1	BS	Girl's Restroom Custodial Closet	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	8	EA	--	---	

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia							
		550 W. Master Street, Philadelphia, PA 19122		Asbestos Inspection Report							
		ULCS# 5340		Project Name: Structural Repairs Project							
		Year Built: 1913		Date: September 11, 2020							
		Prepared by: Kelly Mayberry									
		Certification Number: AIC-0532									
Element	Floor	On Site Room Name		Material Description	Type (Code 1)	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
		1	BS	Kitchen	Ceiling Tile 2' x 4'	---	Non Suspect ACM	1368	SF	--	---
1	BS	Kitchen	Plaster Ceiling	---	NAD	180	SF	--	---		
1	BS	Kitchen	Brick Wall	---	Non Suspect ACM	1944	SF	--	---		
1	BS	Kitchen	Floor Tile VAT 12" x 12"	---	NAD	1368	SF	--	---		
1	BS	Kitchen	Vibration Damper Cloth	NF1	Confirmed	7	SF	ND	NRN		
1	BS	Kitchen	Pipe Insulation 2-6 inch	FRI	Confirmed	15	LF	ND	NRN		
1	BS	Kitchen	Pipe Fitting Insulation	FRI	Confirmed	10	EA	ND	NRN		
1	BS	Kitchen	Fiberglass Pipe Insulation	---	Non Suspect ACM	250	LF	--	---		
1	BS	Kitchen	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	35	EA	--	---		
1	BS	Kitchen Closet	Concrete Ceiling	---	Non Suspect ACM	40	SF	--	---		
1	BS	Kitchen Closet	Brick Wall	---	Non Suspect ACM	336	SF	--	---		
1	BS	Kitchen Closet	Cement Floor	---	Non Suspect ACM	40	SF	--	---		
1	BS	Kitchen Closet	Fiberglass Pipe Insulation	---	Non Suspect ACM	13	LF	--	---		
1	BS	Kitchen Closet	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	NRN		
1	BS	Cafeteria	Plaster Walls	---	NAD	30	SF	--	---		
1	BS	Cafeteria	Plaster Ceiling	---	NAD	3640	SF	--	---		
1	BS	Cafeteria	Ceiling Tile 2' x 4'	---	Non Suspect ACM	3640	SF	--	---		
1	BS	Cafeteria	Brick Wall	---	Non Suspect ACM	4192	SF	--	---		
1	BS	Cafeteria	Floor Tile VAT 12" x 12"	---	NAD	3640	SF	--	---		
1	BS	Cafeteria	Fiberglass Pipe Insulation	---	Non Suspect ACM	575	LF	--	---		
1	BS	Cafeteria	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	75	EA	--	---		
1	BS	Cafeteria	Pipe Fitting Insulation	FRI	Confirmed	16	EA	ND	NRN		
1	BS	Cafeteria	Pipe Fitting Insulation	FRI	Confirmed	3	EA	ND	NRN	Above drop ceiling	
1	BS	Cafeteria Small Closet opposite Stage	Plaster Ceiling	---	NAD	135	SF	--	---		
1	BS	Cafeteria Small Closet opposite Stage	Brick Wall	---	Non Suspect ACM	720	SF	--	---		
1	BS	Cafeteria Small Closet opposite Stage	Cement Floor	---	Non Suspect ACM	135	SF	--	---		
1	BS	Cafeteria Small Closet opposite Stage	Fiberglass Pipe Insulation	---	Non Suspect ACM	7	LF	--	---		
1	BS	Cafeteria Small Closet opposite Stage	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	NRN		
1	BS	Cafeteria Large Closet behind Stage	Concrete Ceiling	---	Non Suspect ACM	196	SF	--	---		
1	BS	Cafeteria Large Closet behind Stage	Brick Wall	---	Non Suspect ACM	1050	SF	--	---		
1	BS	Cafeteria Large Closet behind Stage	Floor Tile VAT 9" x 9"	NF1	Confirmed	196	SF	ND	NRN		
1	BS	Cafeteria Large Closet behind Stage	Fiberglass Pipe Insulation	---	Non Suspect ACM	60	LF	--	---		
1	BS	Cafeteria Large Closet behind Stage	Pipe Insulation 2-6 inch	FRI	Confirmed	15	LF	ND	NRN		
1	BS	Cafeteria Large Closet behind Stage	Pipe Fitting Insulation	FRI	Confirmed	17	EA	ND	NRN		
1	BS	Cafeteria Large Closet by Stage	Concrete Ceiling	---	Non Suspect ACM	340	SF	--	---		
1	BS	Cafeteria Large Closet by Stage	Brick Wall	---	Non Suspect ACM	1320	SF	--	---		
1	BS	Cafeteria Large Closet by Stage	Cement Floor	---	Non Suspect ACM	340	SF	--	---		
1	BS	Cafeteria Large Closet by Stage	Fiberglass Pipe Insulation	---	Non Suspect ACM	40	LF	--	---		
1	BS	Cafeteria Large Closet by Stage	Pipe Insulation 2-6 inch	FRI	Confirmed	20	LF	ND	NRN		
1	BS	Cafeteria Large Closet by Stage	Pipe Fitting Insulation	FRI	Confirmed	7	EA	ND	NRN		
1	BS	Cafeteria Large Closet by Stage	Pipe Insulation > 6 inch	FRI	Confirmed	20	LF	ND	NRN		
1	BS	Hallway from Cafeteria to Custodial Storage Room	Plaster Ceiling	---	NAD	585	SF	--	---		
1	BS	Hallway from Cafeteria to Custodial Storage Room	Brick Wall	---	Non Suspect ACM	1560	SF	--	---		
1	BS	Hallway from Cafeteria to Custodial Storage Room	Cement Floor	---	Non Suspect ACM	585	SF	--	---		
1	BS	Hallway from Cafeteria to Custodial Storage Room	Fiberglass Pipe Insulation	---	Non Suspect ACM	130	LF	--	---		
1	BS	Hallway from Cafeteria to Custodial Storage Room	Pipe Fitting Insulation	FRI	Confirmed	15	EA	ND	NRN		
1	BS	Classroom 003	Fiberglass Ceiling Tile 2' x 4'	---	Non Suspect ACM	750	SF	--	---		
1	BS	Classroom 003	Plaster Walls	---	NAD	1210	SF	--	---		

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia						
		550 W. Master Street, Philadelphia, PA 19122		Asbestos Inspection Report						
		ULCS# 5340		Project Name: Structural Repairs Project						
		Year Built: 1913		Date: September 11, 2020						
		Prepared by: Kelly Mayberry								
		Certification Number: AIC-0532								
E l e m e n t	F l o o r			Type (Code 1)	Confirmed, Assumed, NAD, Non Suspect ACM	Amount of Material	SF LF EA	Condition (Code 2)	Action (Code 3)	Comments/Description/Notes
		On Site Room Name	Material Description							
1	BS	Classroom 003	Floor Tile VAT 12" x 12"	---	NAD	750	SF	--	---	
1	BS	Classroom 003	Fiberglass Pipe Insulation	---	Non Suspect ACM	60	LF	--	---	
1	BS	Classroom 003	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	3	LF	--	---	
1	BS	Classroom 003	Pipe Fitting Insulation	FRI	Confirmed	2	EA	ND	NRN	Above drop ceiling
1	BS	Classroom 003 Closet opposite entrance door	Plaster Ceiling	---	NAD	60	SF	--	---	
1	BS	Classroom 003 Closet opposite entrance door	Plaster Walls	---	NAD	408	SF	--	---	
1	BS	Classroom 003 Closet opposite entrance door	Floor Tile VAT 12" x 12"	---	NAD	60	SF	--	---	
1	BS	Classroom 003 Closet opposite entrance door	Fiberglass Pipe Insulation	---	Non Suspect ACM	18	LF	--	---	
1	BS	Classroom 003 Closet opposite entrance door	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	3	EA	--	---	
1	BS	Classroom 003 Closet on exterior wall	Plaster Ceiling	---	NAD	60	SF	--	---	
1	BS	Classroom 003 Closet on exterior wall	Plaster Walls	---	NAD	408	SF	--	---	
1	BS	Classroom 003 Closet on exterior wall	Floor Tile VAT 12" x 12"	---	NAD	60	SF	--	---	
1	BS	Classroom 003 Closet on exterior wall	Fiberglass Pipe Insulation	---	Non Suspect ACM	18	LF	--	---	
1	BS	Classroom 003 Closet on exterior wall	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	5	EA	--	---	
1	BS	Stairwell adjacent to Classroom 003	Plaster Ceiling	---	NAD	230	SF	--	---	
1	BS	Stairwell adjacent to Classroom 003	Plaster Walls	---	NAD	792	SF	--	---	
1	BS	Stairwell adjacent to Classroom 003	Cement Floor	---	Non Suspect ACM	230	SF	--	---	
1	BS	Stairwell adjacent to Classroom 003	Pipe Fitting Insulation	FRI	Confirmed	1	EA	ND	NRN	
1	BS	BMT Office	Ceiling Tile 2' x 4'	---	Non Suspect ACM	780	SF	--	---	
1	BS	BMT Office	Brick Wall	---	Non Suspect ACM	1120	SF	--	---	
1	BS	BMT Office	Cement Floor	---	Non Suspect ACM	780	SF	--	---	
1	BS	BMT Office	Fiberglass Pipe Insulation	---	Non Suspect ACM	48	LF	--	---	
1	BS	BMT Office	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	4	EA	--	---	
1	BS	BMT Office	Pipe Insulation 2-6 inch	FRI	Confirmed	5	LF	ND	NRN	
1	BS	BMT Office	Pipe Fitting Insulation	FRI	Confirmed	1	EA	ND	NRN	
1	BS	BMT Office	Pipe Insulation 2-6 inch	FRI	Confirmed	20	LF	ND	NRN	Above drop ceiling
1	BS	BMT Office	Pipe Fitting Insulation	FRI	Confirmed	5	EA	ND	NRN	Above drop ceiling
1	BS	BMT Office	Sink Undercoat Mastic	NF2	Confirmed	6	SF	ND	NRN	
1	BS	BMT Office Closet	Concrete Ceiling	---	Non Suspect ACM	150	SF	--	---	
1	BS	BMT Office Closet	Brick Wall	---	Non Suspect ACM	744	SF	--	---	
1	BS	BMT Office Closet	Cement Floor	---	Non Suspect ACM	150	SF	--	---	
1	BS	BMT Office Closet	Fiberglass Pipe Insulation	---	Non Suspect ACM	86	LF	--	---	
1	BS	BMT Office Closet	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	3	EA	--	---	
1	BS	BMT Office Closet	Pipe Fitting Insulation	FRI	Confirmed	9	EA	ND	NRN	
1	BS	Custodial Storage Room 001	Ceiling Tile 2' x 4'	---	Non Suspect ACM	550	SF	--	---	
1	BS	Custodial Storage Room 001	Brick Wall	---	Non Suspect ACM	940	SF	--	---	
1	BS	Custodial Storage Room 001	Floor Tile VAT 12" x 12"	---	NAD	550	SF	--	---	
1	BS	Custodial Storage Room 001	Blackboard Glue Dots	NF1	Assumed	64	SF	ND	NRN	
1	BS	Custodial Storage Room 001	Fiberglass Pipe Insulation	---	Non Suspect ACM	36	LF	--	---	
1	BS	Custodial Storage Room 001	Pipe Insulation 2-6 inch	FRI	Confirmed	36	LF	ND	NRN	
1	BS	Custodial Storage Room 001	Pipe Insulation 2-6 inch	FRI	Confirmed	20	LF	ND	NRN	Above drop ceiling
1	BS	Custodial Storage Room 001	Pipe Fitting Insulation	FRI	Confirmed	19	EA	ND	NRN	Above drop ceiling
1	BS	Hallway Closet across from Custodial Storage Room	Concrete Ceiling	---	Non Suspect ACM	140	SF	--	---	
1	BS	Hallway Closet across from Custodial Storage Room	Brick Wall	---	Non Suspect ACM	648	SF	--	---	
1	BS	Hallway Closet across from Custodial Storage Room	Cement Floor	---	Non Suspect ACM	140	SF	--	---	
1	BS	Hallway Closet across from Custodial Storage Room	Pipe Insulation 2-6 inch	FRI	Confirmed	20	LF	ND	NRN	
1	BS	Hallway Closet across from Custodial Storage Room	Pipe Fitting Insulation	FRI	Confirmed	1	EA	ND	NRN	
1	BS	Boiler Room	Concrete Ceiling	---	Non Suspect ACM	1848	SF	--	---	

Table 2

Asbestos Complete Room by Room Listing

		James R. Ludlow School		School District of Philadelphia						
		550 W. Master Street, Philadelphia, PA 19122		Asbestos Inspection Report						
		ULCS# 5340		Project Name: Structural Repairs Project						
		Year Built: 1913		Date: September 11, 2020						
		Prepared by: Kelly Mayberry								
		Certification Number: AIC-0532								
<i>E</i> <i>l</i> <i>e</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i>	<i>F</i> <i>l</i> <i>o</i> <i>o</i> <i>r</i>	<i>O</i> <i>n</i> <i>S</i> <i>i</i> <i>t</i> <i>e</i> <i>R</i> <i>o</i> <i>o</i> <i>m</i> <i>N</i> <i>a</i> <i>m</i> <i>e</i>	<i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>i</i> <i>a</i> <i>l</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>i</i> <i>o</i> <i>n</i>	<i>T</i> <i>y</i> <i>p</i> <i>e</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>1</i> <i>)</i>	<i>C</i> <i>o</i> <i>n</i> <i>f</i> <i>i</i> <i>r</i> <i>m</i> <i>e</i> <i>d</i> <i>A</i> <i>s</i> <i>s</i> <i>u</i> <i>m</i> <i>e</i> <i>d</i> <i>N</i> <i>A</i> <i>D</i> <i>N</i> <i>o</i> <i>n</i> <i>S</i> <i>u</i> <i>s</i> <i>p</i> <i>e</i> <i>c</i> <i>t</i> <i>A</i> <i>C</i> <i>M</i>	<i>A</i> <i>m</i> <i>o</i> <i>u</i> <i>n</i> <i>t</i> <i>o</i> <i>f</i> <i>M</i> <i>a</i> <i>t</i> <i>e</i> <i>r</i> <i>i</i> <i>a</i> <i>l</i>	<i>S</i> <i>F</i> <i>L</i> <i>F</i> <i>E</i> <i>A</i>	<i>C</i> <i>o</i> <i>n</i> <i>d</i> <i>i</i> <i>t</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>2</i> <i>)</i>	<i>A</i> <i>c</i> <i>t</i> <i>i</i> <i>o</i> <i>(</i> <i>C</i> <i>o</i> <i>d</i> <i>e</i> <i>3</i> <i>)</i>	<i>C</i> <i>o</i> <i>m</i> <i>m</i> <i>e</i> <i>n</i> <i>t</i> <i>D</i> <i>e</i> <i>s</i> <i>c</i> <i>r</i> <i>i</i> <i>p</i> <i>t</i> <i>N</i> <i>o</i> <i>t</i> <i>e</i>
1	BS	Boiler Room	Brick Wall	---	Non Suspect ACM	3096	SF	--	---	
1	BS	Boiler Room	Cement Floor	---	Non Suspect ACM	1848	SF	--	---	
1	BS	Boiler Room	Fiberglass Pipe Insulation	---	Non Suspect ACM	400	LF	--	---	
1	BS	Boiler Room	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	60	EA	--	---	
1	BS	Boiler Room	Pipe Fitting Insulation	FRI	Confirmed	23	EA	ND	REM	
1	BS	Boiler Room Restroom	Concrete Ceiling	---	Non Suspect ACM	80	SF	--	---	
1	BS	Boiler Room Restroom	Brick Wall	---	Non Suspect ACM	288	SF	--	---	
1	BS	Boiler Room Restroom	Cement Floor	---	Non Suspect ACM	80	SF	--	---	
1	BS	Boiler Room Restroom	Pipe Fitting Insulation	FRI	Confirmed	9	EA	ND	NRN	
1	BS	Boiler Room Restroom	Fiberglass Pipe Insulation	---	Non Suspect ACM	44	LF	--	---	
1	BS	Fan Room	Concrete Ceiling	---	Non Suspect ACM	1664	SF	--	---	
1	BS	Fan Room	Brick Wall	---	Non Suspect ACM	2880	SF	--	---	
1	BS	Fan Room	Cement Floor	---	Non Suspect ACM	1664	SF	--	---	
1	BS	Fan Room	Vibration Damper Cloth	FRI	Confirmed	24	SF	ND	NRN	
1	BS	Fan Room	Fiberglass Pipe Insulation	---	Non Suspect ACM	125	LF	--	---	
1	BS	Fan Room	Fiberglass Pipe Fitting Insulation	---	Non Suspect ACM	25	EA	--	---	
1	A	Main Attic	Pipe Insulation 2-6 inch	FRI	Confirmed	1125	LF	DD	REM	
1	A	Main Attic	Pipe Insulation > 6 inch	FRI	Confirmed	75	LF	DD	REM	
1	A	Main Attic	Pipe Fitting Insulation	FRI	Confirmed	80	EA	DD	REM	
1	R	Tank Room	Pipe Fitting Insulation	FRI	Confirmed	8	EA	DD	REM	
1	R	Tank Room	Pipe Gasket	NF1	Assumed	2	LF	ND	REM	
1	R	Tank Room Exterior	Window Caulk	NF1	Assumed	15	LF	ND	REM	
1	R	Tank Room Exterior	Building Caulk	NF1	Assumed	65	LF	ND	REM	
1	R	Tank Room Exterior	Roof Flashing	NF1	Assumed	100	SF	ND	REM	Extends from Main Roof
1	R	Tank Room Roof	Roofing Material	NF1	Assumed	265	SF	ND	REM	
1	R	Main Roof	Roofing Material	NF1	Assumed	4790	SF	ND	REM	
1	R	Upper Canopy Roof - East Side	Roofing Material	NF1	Assumed	1380	SF	ND	REM	
1	R	Upper Canopy Walls - East Side	Roof Flashing	NF1	Assumed	200	SF	ND	REM	Extends from Main Roof
1	R	Upper Canopy Walls - East Side	Building Caulk	NF1	Assumed	285	LF	ND	REM	
1	R	Upper Canopy Roof - West Side	Roofing Material	NF1	Assumed	1360	SF	ND	REM	
1	R	Upper Canopy Walls - West Side	Roof Flashing	NF1	Assumed	225	SF	ND	REM	Extends from Main Roof
1	R	Upper Canopy Walls - West Side	Building Caulk	NF1	Assumed	200	LF	ND	REM	
1	R	Roof @ Chimney	Building Caulk	NF1	Assumed	8	LF	ND	REM	
1	R	Cafeteria Roof	Roofing Material	NF1	Assumed	100	SF	ND	REM	in Plaza area
1	EXT	Exterior - Plaza slab & base of walls	Building Caulk	NF1	Assumed	235	LF	ND	REM	
1	C	Crawl Space - None	X	---	X	X	X	--	---	None