

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	BS	9	Fan Room #1	W1	Brick	White	None	0	0	Negative	
1	BS	9	Fan Room #1	W1	Brick	Grey	None	0	0	Negative	
1	BS	9	Fan Room #1	W2	Brick	White	None	0	0	Negative	
1	BS	9	Fan Room #1	W2	Concrete	Grey	Efflorescence	20	8.5	Positive	
1	BS	9	Fan Room #1	W3	Brick	White	None	0	0	Negative	
1	BS	9	Fan Room #1	W3	Concrete	Grey	Efflorescence	60	11.2	Positive	
1	BS	9	Fan Room #1	W4	Brick	White	None	0	0	Negative	
1	BS	9	Fan Room #1	W4	Brick	Grey	Chipping	20	8	Positive	
1	BS	9	Fan Room #1	Ceiling	Concrete	White	None	0	0.08	Negative	
1	BS	9	Fan Room #1	Floor	Concrete	Grey	None	0	0.27	Negative	
1	BS	9	Fan Room #1	Handrail	Metal	Black	Flaking	30	4.4	Positive	
1	BS	9	Fan Room #1	Fan Unit	Metal	Black	None	0	0.27	Negative	
1	BS	9	Fan Room #1	Fan Unit	Metal	Grey	Flaking	100	15	Positive	
1	BS	8	Hallway between Fan Room #1 and Fan Room #3	W1	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	8	Hallway between Fan Room #1 and Fan Room #3	W2	Brick	White	None	0	0	Negative	
1	BS	8	Hallway between Fan Room #1 and Fan Room #3	W3	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	8	Hallway between Fan Room #1 and Fan Room #3	W4	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	8	Hallway between Fan Room #1 and Fan Room #3	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	8	Hallway between Fan Room #1 and Fan Room #3	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	7	Fan Room #3	W1	Brick	White	None	0	0	Negative	
1	BS	7	Fan Room #3	W1	Brick	Grey	Cracking	20	6.9	Positive	
1	BS	7	Fan Room #3	W2	Brick	White	None	0	0	Negative	
1	BS	7	Fan Room #3	W2	Brick	Grey	Efflorescence	15	10.2	Positive	
1	BS	7	Fan Room #3	W2	Concrete	White	None	0	0	Negative	
1	BS	7	Fan Room #3	W2	Concrete	Grey	Flaking	80	11.1	Positive	
1	BS	7	Fan Room #3	W3	Concrete	White	Flaking	15	0.61	Negative	
1	BS	7	Fan Room #3	W3	Concrete	Grey	Flaking	15	0.29	Negative	
1	BS	7	Fan Room #3	W4	Brick	White	None	0	0	Negative	
1	BS	7	Fan Room #3	W4	Brick	Grey	Flaking	80	9.9	Positive	
1	BS	7	Fan Room #3	Ceiling	Concrete	White	None	0	0.1	Negative	
1	BS	7	Fan Room #3	Floor	Concrete	Grey	None	0	0.23	Negative	
1	BS	7	Fan Room #3	Door Casing	Wood	Black	Friction	2	17.6	Positive	
1	BS	7	Fan Room #3	Door	Wood	Grey	Cracking	1	18.4	Positive	
1	BS	7	Fan Room #3	Fan Unit	Metal	Grey	Flaking	250	15.4	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates						Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128		
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)			
1	BS	6	Electrical Room next to Boiler Room	W1	Brick	White	Flaking	150	4.1	Positive			
1	BS	6	Electrical Room next to Boiler Room	W1	Brick	Grey	Cracking	5	25.6	Positive			
1	BS	6	Electrical Room next to Boiler Room	W2	Concrete	White	Chipping	180	12.8	Positive			
1	BS	6	Electrical Room next to Boiler Room	W2	Concrete	Grey	Chipping	5	27.7	Positive			
1	BS	6	Electrical Room next to Boiler Room	W3	Brick	White	Chipping	150	10.7	Positive			
1	BS	6	Electrical Room next to Boiler Room	W3	Brick	Grey	Cracking	30	25.6	Positive			
1	BS	6	Electrical Room next to Boiler Room	W4	Concrete	White	Flaking	180	9.8	Positive			
1	BS	6	Electrical Room next to Boiler Room	W4	Concrete	Grey	Flaking	60	24.8	Positive			
1	BS	6	Electrical Room next to Boiler Room	Ceiling	Concrete	White	Flaking	1200	0.23	Negative			
1	BS	6	Electrical Room next to Boiler Room	Floor	Concrete	Grey	None	0	0.23	Negative			
1	BS	6	Electrical Room next to Boiler Room	Door	Wood	Grey	Chipping	10	2.3	Positive			
1	BS	6	Electrical Room next to Boiler Room	Door Casing	Wood	Silver	Chipping	18	24	Positive			
1	BS	6	Electrical Room next to Boiler Room	Door Casing	Wood	Black	Chipping	5	19.4	Positive			
1	BS	6	Electrical Room next to Boiler Room	Window Casing	Wood	Grey	Chipping	20	19.1	Positive			
1	BS	006A	Mezzanine Hallway / Storage area running along left	W1	N/A	N/A	N/A	N/A	N/A	N/A			
1	BS	006A	Mezzanine Hallway / Storage area running along left	W2	N/A	N/A	N/A	N/A	N/A	N/A			
1	BS	006A	Mezzanine Hallway / Storage area running along left	W3	N/A	N/A	N/A	N/A	N/A	N/A			
1	BS	006A	Mezzanine Hallway / Storage area running along left	W4	N/A	N/A	N/A	N/A	N/A	N/A			
1	BS	006A	Mezzanine Hallway / Storage area running along left	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A			
1	BS	006A	Mezzanine Hallway / Storage area running along left	Floor	N/A	N/A	N/A	N/A	N/A	N/A			
1	BS	006A	Mezzanine Hallway / Storage area running along left side of Boiler Room	Window Casing	Wood	Off-White	Chipping	160	53	Positive			
1	BS	4	Boiler Room	W1	Brick	White	None	0	0	Negative			
1	BS	4	Boiler Room	W1	Concrete	Grey	Chipping	15	23.6	Positive			
1	BS	4	Boiler Room	W2	Concrete	Off-White	None	0	0	Negative			
1	BS	4	Boiler Room	W2	Concrete	Grey	Flaking	80	24.8	Positive			
1	BS	4	Boiler Room	W3	Concrete	Grey	Flaking	90	22	Positive			
1	BS	4	Boiler Room	W3	Concrete	Off-White	None	0	0	Negative			
1	BS	4	Boiler Room	W4	Concrete	White	None	0	0	Negative			
1	BS	4	Boiler Room	W4	Concrete	Grey	Flaking	110	20.5	Positive			
1	BS	4	Boiler Room	Ceiling	Concrete	White	Chipping	1800	0.04	Negative			
1	BS	4	Boiler Room	Floor	Concrete	Grey	Chipping	15	4.4	Positive			
1	BS	4	Boiler Room	Door Casing	Wood	Grey	Cracking	3	22.2	Positive			
1	BS	4	Boiler Room	Door	Wood	Grey	Chipping	3	3.8	Positive			

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment							
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School							
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128							

Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	BS	4	Boiler Room	Handrail	Metal	Black	Chipping	18	1.9	Positive
1	BS	005B	Small Left side Storage Closet in Loading	W1	CMU	Green	None	0	0.01	Negative
1	BS	005B	Small Left side Storage Closet in Loading	W2	CMU	Green	None	0	0	Negative
1	BS	005B	Small Left side Storage Closet in Loading	W3	CMU	Green	None	0	0.01	Negative
1	BS	005B	Small Left side Storage Closet in Loading	W4	CMU	Green	None	0	0.03	Negative
1	BS	005B	Small Left side Storage Closet in Loading	Ceiling	Concrete	White	None	0	0	Negative
1	BS	005B	Small Left side Storage Closet in Loading	Floor	Concrete	N/A	None	0	N/A	N/A
1	BS	005A	Small right side Storage Closet in Loading	W1	CMU	Green	None	0	0.01	Negative
1	BS	005A	Small right side Storage Closet in Loading	W2	CMU	Green	None	0	0.01	Negative
1	BS	005A	Small right side Storage Closet in Loading	W3	CMU	Green	None	0	0.01	Negative
1	BS	005A	Small right side Storage Closet in Loading	W4	CMU	Green	None	0	0.02	Negative
1	BS	005A	Small right side Storage Closet in Loading	Door Casing	Metal	Green	None	0	0	Negative
1	BS	005A	Small right side Storage Closet in Loading	Ceiling	Concrete	White	Chipping	1	0.02	Negative
1	BS	005A	Small right side Storage Closet in Loading	Pipe	Metal	White	None	0	0.02	Negative
1	BS	005A	Small right side Storage Closet in Loading	Floor	Concrete	N/A	None	0	N/A	N/A
1	BS	5	Large Storage Area / exit next to Boiler Room	W1	Concrete	White	None	0	0	Negative
1	BS	5	Large Storage Area / exit next to Boiler Room	W1	Concrete	Grey	None	0	0	Negative
1	BS	5	Large Storage Area / exit next to Boiler Room	W2	CMU	Green	None	0	0	Negative
1	BS	5	Large Storage Area / exit next to Boiler Room	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	5	Large Storage Area / exit next to Boiler Room	W4	Concrete	White	None	0	0	Negative
1	BS	5	Large Storage Area / exit next to Boiler Room	W4	Concrete	Grey	None	0	0	Negative
1	BS	5	Large Storage Area / exit next to Boiler Room	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	5	Large Storage Area / exit next to Boiler Room	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	5	Large Storage Area / exit next to Boiler Room	Door Casing	Metal	Green	None	0	0	Negative
1	BS	5	Large Storage Area / exit next to Boiler Room	Door Casing	Metal	Brown	None	0	0	Negative
1	BS	5	Large Storage Area / exit next to Boiler Room	Door	Metal	Brown	None	0	0	Negative
1	BS	003A	Small Storage Room next to Boiler Room	W1	Concrete	White	None	0	0	Negative
1	BS	003A	Small Storage Room next to Boiler Room	W1	Concrete	Blue	Chipping	15	1.4	Positive
1	BS	003A	Small Storage Room next to Boiler Room	W2	Concrete	White	None	0	0	Negative
1	BS	003A	Small Storage Room next to Boiler Room	W2	Concrete	Blue	None	0	0	Negative
1	BS	003A	Small Storage Room next to Boiler Room	W2	Concrete	Grey	None	0	0	Negative
1	BS	003A	Small Storage Room next to Boiler Room	W3	Concrete	Grey	None	0	0	Negative
1	BS	003A	Small Storage Room next to Boiler Room	W4	Brick	White	None	0	0	Negative

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	BS	003A	Small Storage Room next to Boiler Room	W4	Brick	Grey	None	0	0	Negative
1	BS	003A	Small Storage Room next to Boiler Room	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	003A	Small Storage Room next to Boiler Room	Floor	Concrete	Grey	None	0	0	Negative
1	BS	003A	Small Storage Room next to Boiler Room	Door Casing	Wood	Green	Friction	1	23	Positive
1	BS	003A	Small Storage Room next to Boiler Room	Door	Metal	Brown	Chipping	8	26.3	Positive
1	BS	2	Air Mixing Chamber next to Fan Room #2	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	2	Air Mixing Chamber next to Fan Room #2	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	2	Air Mixing Chamber next to Fan Room #2	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	2	Air Mixing Chamber next to Fan Room #2	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	2	Air Mixing Chamber next to Fan Room #2	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	2	Air Mixing Chamber next to Fan Room #2	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	H03	Hallway / Plenum Shaft under Auditorium	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	H03	Hallway / Plenum Shaft under Auditorium	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	H03	Hallway / Plenum Shaft under Auditorium	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	H03	Hallway / Plenum Shaft under Auditorium	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	H03	Hallway / Plenum Shaft under Auditorium	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	H03	Hallway / Plenum Shaft under Auditorium	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	BS	1	Fan Room #2	W1	Brick	White	None	0	0	Negative
1	BS	1	Fan Room #2	W1	Brick	Grey	Flaking	10	5.4	Positive
1	BS	1	Fan Room #2	W2	Brick	White	None	0	0	Negative
1	BS	1	Fan Room #2	W2	Concrete	Grey	Flaking	10	8.6	Positive
1	BS	1	Fan Room #2	W3	Brick	White	None	0	0	Negative
1	BS	1	Fan Room #2	W3	Concrete	Grey	Flaking	10	10.1	Positive
1	BS	1	Fan Room #2	W4	Brick	White	None	0	0	Negative
1	BS	1	Fan Room #2	W4	Brick	Grey	Flaking	10	12.1	Positive
1	BS	1	Fan Room #2	Ceiling	Concrete	White	None	0	0.12	Negative
1	BS	1	Fan Room #2	Floor	Concrete	Grey	None	0	0.23	Negative
1	BS	1	Fan Room #2	Fan Unit	Metal	Black	None	0	0.21	Negative
1	BS	1	Fan Room #2	Fan Unit	Metal	Grey	Flaking	160	13	Positive
1	BS	013C	Girl's Restroom in ROTC Gym Stair Landing	W1	Plaster	Yellow	Efflorescence	70	25.3	Positive
1	BS	013C	Girl's Restroom in ROTC Gym Stair Landing	W2	Plaster	Yellow	Efflorescence	50	21.6	Positive
1	BS	013C	Girl's Restroom in ROTC Gym Stair Landing	W3	CMU	Yellow	None	0	0	Negative
1	BS	013C	Girl's Restroom in ROTC Gym Stair Landing	W4	Plaster	Yellow	Efflorescence	40	26.3	Positive
1	BS	013C	Girl's Restroom in ROTC Gym Stair Landing	Ceiling	Plaster	Tan	Flaking	20	26.3	Positive

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	BS	013C	Girl's Restroom in ROTC Gym Stair Landing	Floor	Concrete	Grey	None	0	0	Negative	
1	BS	013C	Girl's Restroom in ROTC Gym Stair Landing	Door Casing	Wood	Brown	None	0	0	Negative	
1	BS	014C	Storage Closet in ROTC Gym Stair Landing	W1	Brick	Off-White	None	0	4.7	Positive	
1	BS	014C	Storage Closet in ROTC Gym Stair Landing	W2	Brick	Off-White	None	0	2.7	Positive	
1	BS	014E	Storage Closet in ROTC Gym Stair Landing	W3	Brick	Off-White	None	0	3.6	Positive	
1	BS	014E	Storage Closet in ROTC Gym Stair Landing	W4	Brick	Off-White	None	0	4.9	Positive	
1	BS	014E	Storage Closet in ROTC Gym Stair Landing	Ceiling	Concrete	Tan	Flaking	5	4.3	Positive	
1	BS	014E	Storage Closet in ROTC Gym Stair Landing	Floor	Concrete	Pink	None	0	0.22	Negative	
1	BS	014E	Storage Closet in ROTC Gym Stair Landing	Door Casing	Wood	Brown	None	0	0	Negative	
1	BS	014E	Storage Closet in ROTC Gym Stair Landing	Door	Wood	Brown	None	0	0.1	Negative	
1	BS	14	Trash Storage Closet in ROTC Gym Stair Landing	W1	Brick	Grey	None	0	0	Negative	
1	BS	14	Trash Storage Closet in ROTC Gym Stair Landing	W2	Brick	Grey	None	0	0	Negative	
1	BS	14	Trash Storage Closet in ROTC Gym Stair Landing	W3	Brick	N/A	None	0	N/A	N/A	
1	BS	14	Trash Storage Closet in ROTC Gym Stair Landing	W4	Brick	N/A	None	0	N/A	N/A	
1	BS	14	Trash Storage Closet in ROTC Gym Stair Landing	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	14	Trash Storage Closet in ROTC Gym Stair Landing	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	014A	Storage Closet adjacent to Trash Storage Closet in	W1	Brick	Off-White	None	0	0	Negative	
1	BS	014A	Storage Closet adjacent to Trash Storage Closet in	W2	Brick	Off-White	None	0	0	Negative	
1	BS	014A	Storage Closet adjacent to Trash Storage Closet in	W2	Brick	Grey	None	0	0	Negative	
1	BS	014A	Storage Closet adjacent to Trash Storage Closet in	W3	Brick	Off-White	None	0	0	Negative	
1	BS	014A	Storage Closet adjacent to Trash Storage Closet in	W4	Brick	Off-White	None	0	0	Negative	
1	BS	014A	Storage Closet adjacent to Trash Storage Closet in	Ceiling	Concrete	Off-White	None	0	0	Negative	
1	BS	014A	Storage Closet adjacent to Trash Storage Closet in	Floor	Concrete	N/A	None	0	N/A	N/A	
1	BS	014A	Storage Closet adjacent to Trash Storage Closet in	Door Casing	Wood	Off-White	None	0	0	Negative	
1	BS	13	ROTC Gymnasium	W1	Brick	White	Flaking	40	11.7	Positive	
1	BS	13	ROTC Gymnasium	W1	Brick	Blue	None	0	0	Negative	
1	BS	13	ROTC Gymnasium	W2	Brick	White	Chipping	5	4.4	Positive	
1	BS	13	ROTC Gymnasium	W2	Brick	Blue	None	0	0	Negative	
1	BS	13	ROTC Gymnasium	W3	Brick	White	Flaking	150	14.8	Positive	
1	BS	13	ROTC Gymnasium	W3	Brick	White	None	0	0	Negative	
1	BS	13	ROTC Gymnasium	W4	Brick	White	Flaking	90	14.3	Positive	
1	BS	13	ROTC Gymnasium	W4	Brick	White	None	0	0	Negative	
1	BS	13	ROTC Gymnasium	Ceiling	Concrete	White	Flaking	800	2.1	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins								
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates								
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	BS	13	ROTC Gymnasium	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	BS	13	ROTC Gymnasium	Door Casing	Wood	Blue	None	0	0	Negative	
1	BS	13	ROTC Gymnasium	Riser	Concrete	Blue	None	0	0	Negative	
1	BS	13	ROTC Gymnasium	Stringer	Concrete	Blue	None	0	0	Negative	
1	BS	H04	Double Door Storage Closet in Long Storage Room in	W1	Brick	White	None	0	0	Negative	
1	BS	H04	Double Door Storage Closet in Long Storage Room in	W2	Brick	White	None	0	0	Negative	
1	BS	H04	Double Door Storage Closet in Long Storage Room in	W3	Brick	White	None	0	0	Negative	
1	BS	H04	Double Door Storage Closet in Long Storage Room in	W4	Brick	White	None	0	0	Negative	
1	BS	H04	Double Door Storage Closet in Long Storage Room in	Ceiling	Concrete	N/A	None	0	N/A	N/A	
1	BS	H04	Double Door Storage Closet in Long Storage Room in	Floor	Concrete	Grey	None	0	2.3	Positive	
1	BS	013A	Large Storage Room in ROTC Gymnasium	W1	CMU	Off-White	None	0	0	Negative	
1	BS	013A	Large Storage Room in ROTC Gymnasium	W2	Brick	Off-White	Flaking	3	2.3	Positive	
1	BS	013A	Large Storage Room in ROTC Gymnasium	W3	Brick	Off-White	Flaking	50	1.2	Positive	
1	BS	013A	Large Storage Room in ROTC Gymnasium	W3	Brick	Blue	None	0	0.4	Negative	
1	BS	013A	Large Storage Room in ROTC Gymnasium	W4	Brick	White	Flaking	50	2.1	Positive	
1	BS	013A	Large Storage Room in ROTC Gymnasium	Pipe	Metal	Tan	Flaking	5	3.1	Positive	
1	BS	013A	Large Storage Room in ROTC Gymnasium	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	013A	Large Storage Room in ROTC Gymnasium	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	013A	Large Storage Room in ROTC Gymnasium	Door Casing	Metal	Blue	None	0	0	Negative	
1	BS	013A	Large Storage Room in ROTC Gymnasium	Pipe	Metal	White	None	0	0	Negative	
1	BS	013B	Corner Storage Closet in Large Storage Room in	W1	Brick	White	None	0	0.04	Negative	
1	BS	013B	Corner Storage Closet in Large Storage Room in	W2	Brick	White	None	0	0.09	Negative	
1	BS	013B	Corner Storage Closet in Large Storage Room in	W3	Brick	White	None	0	0.06	Negative	
1	BS	013B	Corner Storage Closet in Large Storage Room in	Pipe	Metal	White	Flaking	5	6.3	Positive	
1	BS	013B	Corner Storage Closet in Large Storage Room in	W4	Concrete	White	None	0	0.03	Negative	
1	BS	013B	Corner Storage Closet in Large Storage Room in	Ceiling	Concrete	White	None	0	0.36	Negative	
1	BS	013B	Corner Storage Closet in Large Storage Room in	Floor	Concrete	Grey	None	0	0.07	Negative	
1	BS	12	IMC Main Lobby	W1	Brick	Yellow	None	0	0.12	Negative	
1	BS	12	IMC Main Lobby	W2	Brick	Yellow	None	0	0	Negative	
1	BS	12	IMC Main Lobby	W3	Brick	Green	None	0	0	Negative	
1	BS	12	IMC Main Lobby	W4	Brick	Green	None	0	0	Negative	
1	BS	12	IMC Main Lobby	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	12	IMC Main Lobby	Riser	Metal	Green	Chipping	10	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	BS	12	IMC Main Lobby	Stringer	Metal	Green	Chipping	10	0	Negative	
1	BS	12	IMC Main Lobby	Ceiling	Concrete	Green	Cracking	25	2	Positive	
1	BS	12	IMC Main Lobby	Beams	Metal	Green	Flaking	25	4.6	Positive	
1	BS	12	IMC Main Lobby	Trusses	Metal	Green	Cracking	10	7.1	Positive	
1	BS	12	IMC Main Lobby	Duct	Metal	Green	None	0	0	Negative	
1	BS	012A	Library Office #1	W1	Sheetrock	Green	None	0	0	Negative	
1	BS	012A	Library Office #1	W2	Brick	Green	Flaking	1	37.4	Positive	
1	BS	012A	Library Office #1	W3	Brick	Green	None	0	30	Positive	
1	BS	012A	Library Office #1	W4	Sheetrock	Green	Flaking	2	0	Negative	
1	BS	012A	Library Office #1	W1	Metal	Green	None	0	0.1	Negative	
1	BS	012A	Library Office #1	W3	Concrete	Green	None	0	0	Negative	
1	BS	012A	Library Office #1	Pipe	Metal	Green	None	0	0	Negative	
1	BS	012A	Library Office #1	Ceiling	Concrete	Tan	Flaking	15	0	Negative	
1	BS	012A	Library Office #1	Column	Metal	Green	None	0	0	Negative	
1	BS	012A	Library Office #1	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	BS	012B	Library Office #2	W1	Sheetrock	Green	None	0	0	Negative	
1	BS	012B	Library Office #2	W2	Sheetrock	Green	Flaking	1	0	Negative	
1	BS	012B	Library Office #2	W3	Sheetrock	Green	None	0	0	Negative	
1	BS	012B	Library Office #2	W4	Sheetrock	Green	None	0	0	Negative	
1	BS	012B	Library Office #2	W4	Brick	Green	None	0	0	Negative	
1	BS	012B	Library Office #2	W3	Concrete	Green	None	0	0	Negative	
1	BS	012B	Library Office #2	W3	Metal	Green	None	0	0	Negative	
1	BS	012B	Library Office #2	Ceiling	Concrete	Black	None	0	0	Negative	
1	BS	012B	Library Office #2	Floor	Carpet	N/A	N/A	N/A	N/A	N/A	
1	BS	012C	Alumni Room Inside Library	W1	Sheetrock	Green	Flaking	1	0	Negative	
1	BS	012C	Alumni Room Inside Library	W3	Sheetrock	Green	Flaking	4	0	Negative	
1	BS	012C	Alumni Room Inside Library	W4	Sheetrock	Green	Flaking	2	0	Negative	
1	BS	012C	Alumni Room Inside Library	W1	Brick	Green	Flaking	1	0	Negative	
1	BS	012C	Alumni Room Inside Library	W2	Concrete	Green	None	0	0	Negative	
1	BS	012C	Alumni Room Inside Library	W3	Concrete	Green	None	0	0	Negative	
1	BS	012C	Alumni Room Inside Library	Ceiling	Concrete	Black	None	0	0	Negative	
1	BS	012C	Alumni Room Inside Library	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	BS	012D	Large Computer Lab	W1	Sheetrock	Green	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	BS	012D	Large Computer Lab	W2	Brick	Green	None	0	0	Negative	
1	BS	012D	Large Computer Lab	W3	Brick	Green	None	0	0	Negative	
1	BS	012D	Large Computer Lab	W4	Brick	Green	None	0	0	Negative	
1	BS	012D	Large Computer Lab	Pipe	Metal	Green	None	0	16.3	Positive	
1	BS	H05	Large Closet in Large Computer Lab	W1	Brick	White	None	0	0	Negative	
1	BS	H05	Large Closet in Large Computer Lab	W2	Brick	White	None	0	0	Negative	
1	BS	H05	Large Closet in Large Computer Lab	W3	Brick	White	None	0	0	Negative	
1	BS	H05	Large Closet in Large Computer Lab	W4	Brick	White	None	0	0	Negative	
1	BS	H05	Large Closet in Large Computer Lab	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	H05	Large Closet in Large Computer Lab	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	H05	Large Closet in Large Computer Lab	Pipe	Metal	White	None	0	0.15	Negative	
1	BS	012E	Electrical Room in Large Computer Lab	W1	Sheetrock	Green	None	0	0	Negative	
1	BS	012E	Electrical Room in Large Computer Lab	W2	Plaster	Green	Holes	1	21.3	Positive	
1	BS	012E	Electrical Room in Large Computer Lab	W3	Plaster	Green	None	0	21	Positive	
1	BS	012E	Electrical Room in Large Computer Lab	W4	Plaster	Green	None	0	0	Negative	
1	BS	012E	Electrical Room in Large Computer Lab	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	012E	Electrical Room in Large Computer Lab	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	012E	Electrical Room in Large Computer Lab	Baseboard	Wood	Green	None	0	0	Negative	
1	BS	012E	Electrical Room in Large Computer Lab	Door Casing	Wood	Grey	None	0	0	Negative	
1	BS	012E	Electrical Room in Large Computer Lab	Door	Metal	Grey	None	0	0	Negative	
1	BS	012F	Small Rear Closet in Large Computer Lab	W1	Unpainted	N/A	N/A	N/A	N/A	N/A	
1	BS	012F	Small Rear Closet in Large Computer Lab	W2	Unpainted	N/A	N/A	N/A	N/A	N/A	
1	BS	012F	Small Rear Closet in Large Computer Lab	W3	Unpainted	N/A	N/A	N/A	N/A	N/A	
1	BS	012F	Small Rear Closet in Large Computer Lab	W4	Unpainted	N/A	N/A	N/A	N/A	N/A	
1	BS	012F	Small Rear Closet in Large Computer Lab	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	BS	012F	Small Rear Closet in Large Computer Lab	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	H13	First Floor Hallway	Ceiling	Plaster	Tan	Flaking	277	21.6	Positive	
1	1	H13	First Floor Hallway	W1	Plaster	Tan	Flaking	65	21.5	Positive	
1	1	H13	First Floor Hallway	W2	Plaster	Tan	Flaking	40	0.8	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	H13	First Floor Hallway	W3	Plaster	Tan	Flaking	80	21.9	Positive	
1	1	H13	First Floor Hallway	W4	Plaster	Tan	None	0	0	Negative	
1	1	H13	First Floor Hallway	Floor	Concrete	Grey	Flaking	70	1.1	Positive	
1	1	H13	First Floor Hallway	Ceiling	Concrete	Yellow	Flaking	30	0.2	Negative	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	W1	Brick	Blue	Flaking	15	2	Positive	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	W2	Brick	Blue	Flaking	20	4.3	Positive	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	W3	CMU	Purple	Flaking	0	0.3	Negative	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	W4	Brick	Blue	Flaking	6	2	Positive	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Ceiling	Concrete	Tan	Flaking	20	4.4	Positive	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Baluster	Metal	Brown	Flaking	2	0.13	Negative	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Newel Post	Metal	Brown	Flaking	5	0.3	Negative	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Stringer	Metal	Brown	Flaking	4	0.9	Positive	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Tread	Concrete	Brown	Flaking	4	1.3	Positive	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Riser	Concrete	Brown	Flaking	6	0.19	Negative	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Handrail	Metal	Brown	Flaking	6	0.04	Negative	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Baluster	Wood	Brown	Flaking	10	0.04	Negative	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Floor	Concrete	Yellow	Flaking	2	0.12	Negative	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Door Casing	Wood	Yellow	Flaking	2	0.07	Negative	
1	1	S106	Stairs to Custodial Office / Staff Lounge Across from Cafeteria	Pipe	Metal	Tan	Flaking	6	2.9	Positive	
1	1	106A	Custodial Office / Staff Lounge Across from Cafeteria	W1	CMU	Red	None	0	0.02	Negative	
1	1	106A	Custodial Office / Staff Lounge Across from Cafeteria	W2	Brick	Blue	None	0	0	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates								
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128								
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)		
1	1	106A	Custodial Office / Staff Lounge Across from Cafeteria	W3	Brick	Blue	None	0	0.01	Negative		
1	1	106A	Custodial Office / Staff Lounge Across from Cafeteria	W4	CMU	Green	None	0	0.02	Negative		
1	1	106A	Custodial Office / Staff Lounge Across from Cafeteria	Ceiling	Concrete	Tan	Flaking	90	6.5	Positive		
1	1	106A	Custodial Office / Staff Lounge Across from Cafeteria	Floor	N/A	N/A	N/A	N/A	N/A	N/A		
1	1	S18	Fire Stair near Visitor Entrance side of School	W1	Brick	Off-White	None	0	0	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	W2	Brick	Off-White	None	0	0	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	W3	Brick	Off-White	None	0	0	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	W4	Brick	Off-White	Flaking	10	0	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	Floor	Concrete	Grey	Flaking	4	0.5	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	Door Casing	Metal	Brown	None	0	0	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	Door	Metal	Brown	None	0	0	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	Pipe	Metal	Grey	None	0	0.17	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	Riser	Concrete	Grey	None	0	0.3	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	Handrail	Metal	Grey	None	0	0	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	Ceiling	Plaster	Tan	Flaking	20	10.8	Positive		
1	1	S18	Fire Stair near Visitor Entrance side of School	Stringer	Concrete	Grey	None	0	0.5	Negative		
1	1	S18	Fire Stair near Visitor Entrance side of School	Tread	Concrete	Grey	Flaking	2	0.3	Negative		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom	W1	Brick	Off-White	None	0	0	Negative		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom	W2	Brick	Off-White	None	0	0	Negative		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom	W3	Brick	Off-White	None	0	0	Negative		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom 135	W4	Brick	Off-White	None	0	0	Negative		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom	Ceiling	Concrete	Off-White	Chipping	2	12.1	Positive		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom	Floor	Concrete	Grey	None	0	N/A	N/A		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom	Door Casing	Metal	Brown	None	0	0	Negative		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom	Door	Metal	Brown	None	0	0	Negative		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom	Pipe	Metal	Grey	None	0	0	Negative		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom	Riser	Concrete	Grey	None	0	0.1	Negative		
1	1	S110	Fire Stair near Fan Room #2 Entrance and Classroom	Handrail	Metal	Grey	None	0	0.11	Negative		
1	1	136C	Kitchen next to Cafeteria	W1	Brick	Off-White	None	0	0	Negative		
1	1	136C	Kitchen next to Cafeteria	W2	Brick	Off-White	None	0	0	Negative		
1	1	136C	Kitchen next to Cafeteria	W3	Brick	Off-White	None	0	0.27	Negative		
1	1	136C	Kitchen next to Cafeteria	W4	Brick	Off-White	None	0	N/A	N/A		

Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022											
Lead-Safe Assessment											
Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins											
Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates											
Roxborough High School											
6498 Ridge Ave, Philadelphia, PA 19128											
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	136C	Kitchen next to Cafeteria	Ceiling	Concrete	Tan	Flaking	100	0.02	Negative	
1	1	136C	Kitchen next to Cafeteria	Floor	Tile	N/A	N/A	N/A	N/A	N/A	
1	1	136C	Kitchen next to Cafeteria	Door Casing	Metal	Red	None	0	0.1	Negative	
1	1	136C	Kitchen next to Cafeteria	Door	Metal	Red	None	0	0	Negative	
1	1	136C	Kitchen next to Cafeteria	Pipe	Metal	Red	None	0	0	Negative	
1	1	136B	Large Storage Area in Right Rear of Kitchen	W1	CMU	Off-White	None	0	0	Negative	
1	1	136B	Large Storage Area in Right Rear of Kitchen	W2	CMU	Off-White	None	0	0	Negative	
1	1	136B	Large Storage Area in Right Rear of Kitchen	W3	CMU	Off-White	None	0	0	Negative	
1	1	136B	Large Storage Area in Right Rear of Kitchen	W4	CMU	Off-White	None	0	0	Negative	
1	1	136B	Large Storage Area in Right Rear of Kitchen	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	136B	Large Storage Area in Right Rear of Kitchen	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	136B	Large Storage Area in Right Rear of Kitchen	Door Casing	Metal	Red	None	0	0	Negative	
1	1	136D	Kitchen Storage near windows	W1	CMU	Tan	None	0	0	Negative	
1	1	136D	Kitchen Storage near windows	W2	CMU	Tan	None	0	0	Negative	
1	1	136D	Kitchen Storage near windows	W3	Plaster	Tan	None	0	0	Negative	
1	1	136D	Kitchen Storage near windows	W4	Plaster	Tan	None	0	0	Negative	
1	1	136D	Kitchen Storage near windows	Ceiling	Concrete	N/A	None	0	N/A	N/A	
1	1	136D	Kitchen Storage near windows	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	1	136D	Kitchen Storage near windows	Door Casing	Metal	Off-White	Flaking	2	0	Negative	
1	1	137A	Kitchen Office	W1	CMU	Yellow	None	0	0	Negative	
1	1	137A	Kitchen Office	W2	CMU	Yellow	None	0	0	Negative	
1	1	137A	Kitchen Office	W3	CMU	Tan	None	0	0	Negative	
1	1	137A	Kitchen Office	W4	CMU	Tan	None	0	0	Negative	
1	1	137A	Kitchen Office	Ceiling	Sheetrock	N/A	None	0	N/A	N/A	
1	1	137A	Kitchen Office	Floor	Terracotta Tile	N/A	N/A	N/A	N/A	N/A	
1	1	136A	Kitchen Office	Door Casing	Metal	Off-White	None	0	0	Negative	
1	1	136	Cafeteria	W1	Brick	White	None	0	0	Negative	
1	1	136	Cafeteria	W2	Brick	White	None	0	0	Negative	
1	1	136	Cafeteria	W3	Brick	White	None	0	0	Negative	
1	1	136	Cafeteria	W4	Brick	White	None	0	0	Negative	
1	1	136	Cafeteria	Column	Concrete	Multi	Chipping	2	0	Negative	
1	1	136	Cafeteria	Ceiling	Sheetrock	N/A	None	0	N/A	N/A	
1	1	136	Cafeteria	Ceiling	Concrete	Tan	Flaking	40	11.8	Positive	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1		136	Cafeteria	Door Casing	Metal	Brown	None	0	0	Negative	
1	1	136	Cafeteria	Door	Metal	Brown	None	0	0	Negative	
1	1	136	Cafeteria	Pipe	Metal	White	None	0	0	Negative	
1	1	136	Cafeteria	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	1	136E	Center Storage Closet in Cafeteria on Wall at Hallway	W1	CMU	White	None	0	0	Negative	
1	1	136E	Center Storage Closet in Cafeteria on Wall at Hallway	W2	Brick	White	None	0	0.11	Negative	
1	1	136E	Center Storage Closet in Cafeteria on Wall at Hallway	W3	CMU	White	None	0	0	Negative	
1	1	136E	Center Storage Closet in Cafeteria on Wall at Hallway	W4	CMU	White	None	0	0	Negative	
1	1	136E	Center Storage Closet in Cafeteria on Wall at Hallway	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	136E	Center Storage Closet in Cafeteria on Wall at Hallway	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	136E	Center Storage Closet in Cafeteria on Wall at Hallway	Door Casing	Metal	Off-White	None	0	0	Negative	
1	1	136E	Center Storage Closet in Cafeteria on Wall at Hallway	Door	Wood	Brown	None	0	0	Negative	
1	1	136F	Left Rear small storage Closet by Cafeteria Entrance	W1	Brick	White	None	0	0	Negative	
1	1	136F	Left Rear small storage Closet by Cafeteria Entrance	W2	Brick	White	None	0	0	Negative	
1	1	136F	Left Rear small storage Closet by Cafeteria Entrance	W3	CMU	White	None	0	0	Negative	
1	1	136F	Left Rear small storage Closet by Cafeteria Entrance	W4	Brick	White	None	0	0	Negative	
1	1	136F	Left Rear small storage Closet by Cafeteria Entrance	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	136F	Left Rear small storage Closet by Cafeteria Entrance	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	136F	Left Rear small storage Closet by Cafeteria Entrance	Door Casing	Metal	Off-White	None	0	0	Negative	
1	1	136G	Right Rear small storage Closet by Cafeteria	W1	CMU	White	None	0	0	Negative	
1	1	136G	Right Rear small storage Closet by Cafeteria	W1	Brick	White	None	0	0	Negative	
1	1	136G	Right Rear small storage Closet by Cafeteria	W2	CMU	White	None	0	0	Negative	
1	1	136G	Right Rear small storage Closet by Cafeteria	W2	Brick	White	None	0	0	Negative	
1	1	136G	Right Rear small storage Closet by Cafeteria	W3	CMU	White	None	0	0	Negative	
1	1	136G	Right Rear small storage Closet by Cafeteria	W4	Brick	White	None	0	0	Negative	
1	1	136G	Right Rear small storage Closet by Cafeteria	W4	CMU	White	None	0	0	Negative	
1	1	136G	Right Rear small storage Closet by Cafeteria	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	136G	Right Rear small storage Closet by Cafeteria	Floor	Concrete	N/A	None	0	N/A	N/A	
1	1	136H	Small Storage near Far Entrance in Cafeteria	W1	Brick	Tan	None	0	0.01	Negative	
1	1	136H	Small Storage near Far Entrance in Cafeteria	W2	Brick	Tan	None	0	0	Negative	
1	1	136H	Small Storage near Far Entrance in Cafeteria	W3	Brick	Tan	None	0	0.01	Negative	
1	1	136H	Small Storage near Far Entrance in Cafeteria	W4	Concrete	Tan	None	0	0	Negative	
1	1	136H	Small Storage near Far Entrance in Cafeteria	Ceiling	Concrete	Tan	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	142	Mechanical Room	W1	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	142	Mechanical Room	W2	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	142	Mechanical Room	W3	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	142	Mechanical Room	W4	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	142	Mechanical Room	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	142	Mechanical Room	Floor	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	142A	Mechanical Room/Storage Room to the Right of Staff	W1	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	142A	Mechanical Room/Storage Room to the Right of Staff	W2	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	142A	Mechanical Room/Storage Room to the Right of Staff	W3	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	142A	Mechanical Room/Storage Room to the Right of Staff	W4	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	144	Auditorium	W1	Plaster	Yellow	Flaking	11	26.1	Positive	
1	1	144	Auditorium	W2	Plaster	Yellow	Flaking	4	30.2	Positive	
1	1	144	Auditorium	W3	Plaster	Yellow	Cracking	4	19.4	Positive	
1	1	144	Auditorium	W4	Plaster	Yellow	Flaking	30	16.4	Positive	
1	1	144	Auditorium	Ceiling	Plaster	White	Flaking	3	11.6	Positive	
1	1	144	Auditorium	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	1	144	Auditorium	Wainscoting	Wood	Yellow	None	0	2.9	Positive	
1	1	144	Auditorium	Door	Wood	Yellow	None	0	0	Negative	
1	1	144	Auditorium	Door Casing	Wood	Orange	Friction	20	1.8	Positive	
1	1	144	Auditorium	Baseboard	Wood	Brown	None	0	2.7	Positive	
1	1	144	Auditorium	Stage Floor	Wood	Black	None	0	0	Negative	
1	1	144	Auditorium	Stage Wall	Plaster	Black	Chipping	2	7.3	Positive	
1	1	144A	Left Rear Electrical Room on Stage	W1	Plaster	Green	Chipping	15	32.4	Positive	
1	1	144A	Left Rear Electrical Room on Stage	W2	Plaster	Green	Chipping	10	26.7	Positive	
1	1	144A	Left Rear Electrical Room on Stage	W3	Plaster	Green	Cracking	5	34.5	Positive	
1	1	144A	Left Rear Electrical Room on Stage	W4	Plaster	Green	Cracking	15	21.9	Positive	
1	1	144A	Left Rear Electrical Room on Stage	Ceiling	Plaster	Tan	Cracking	8	38.6	Positive	
1	1	144A	Left Rear Electrical Room on Stage	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	144B	Right Rear Storage Room on Stage	W1	Plaster	Off-White	Flaking	8	31	Positive	
1	1	144B	Right Rear Storage Room on Stage	W2	Plaster	Off-White	Cracking	10	28.6	Positive	
1	1	144B	Right Rear Storage Room on Stage	W3	Plaster	Off-White	Cracking	15	21.2	Positive	
1	1	144B	Right Rear Storage Room on Stage	W4	Plaster	Off-White	Flaking	8	24.3	Positive	
1	1	144B	Right Rear Storage Room on Stage	Ceiling	Plaster	Off-White	Efflorescence	100	22	Positive	
1	1	144B	Right Rear Storage Room on Stage	Pipe	Metal	Tan	Flaking	10	29.1	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	144B	Right Rear Storage Room on Stage	Door Casing	Wood	Tan	Flaking	7	11.7	Positive	
1	1	144B	Right Rear Storage Room on Stage	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	144B	Right Rear Storage Room on Stage	Window Casing	Wood	Off-White	Chipping	8	10.1	Positive	
1	1	144B	Right Rear Storage Room on Stage	Pipe	Metal	Off-White	Chipping	12	19	Positive	
1	1	STAGE	Stage	W3	Plaster	Black	Flaking	40	31	Positive	
1	1	STAGE	Stage	W4	Plaster	Black	Flaking	20	28.6	Positive	
1	1	STAGE	Stage	Ceiling	Plaster	Tan	Flaking	80	21.2	Positive	
1	1	H14	Hallway running along Left of Auditorium	W1	Plaster	White	Efflorescence	8	19.1	Positive	
1	1	H14	Hallway running along Left of Auditorium	W2	Plaster	White	Efflorescence	60	28	Positive	
1	1	H14	Hallway running along Left of Auditorium	W3	Plaster	White	None	0	23.9	Positive	
1	1	H14	Hallway running along Left of Auditorium	W4	Plaster	White	Efflorescence	20	25.7	Positive	
1	1	H14	Hallway running along Left of Auditorium	Ceiling	Plaster	White	Efflorescence	40	20	Positive	
1	1	H14	Hallway running along Left of Auditorium	Floor	Concrete	N/A	None	0	N/A	N/A	
1	1	H14	Hallway running along Left of Auditorium	Wainscoting	Wood	Tan	Chipping	20	4.2	Positive	
1	1	H14	Hallway running along Left of Auditorium	Window Casing	Wood	White	None	0	13.5	Positive	
1	1	H14	Hallway running along Left of Auditorium	Baseboard	Wood	Brown	Cracking	20	10.9	Positive	
1	1	H14	Hallway running along Left of Auditorium	Door Casing	Wood	Tan	Chipping	10	1.9	Positive	
1	1	H15	Hallway running along Right of Auditorium	W1	Plaster	White	None	0	26.5	Positive	
1	1	H15	Hallway running along Right of Auditorium	W2	Plaster	White	Chipping	40	29.7	Positive	
1	1	H15	Hallway running along Right of Auditorium	W3	Plaster	White	None	0	24.6	Positive	
1	1	H15	Hallway running along Right of Auditorium	W4	Plaster	White	Efflorescence	60	24.8	Positive	
1	1	H15	Hallway running along Right of Auditorium	Ceiling	Plaster	White	Efflorescence	75	21.6	Positive	
1	1	H15	Hallway running along Right of Auditorium	Floor	Concrete	N/A	None	0	N/A	N/A	
1	1	H15	Hallway running along Right of Auditorium	Wainscoting	Wood	Tan	Chipping	3	3	Positive	
1	1	H15	Hallway running along Right of Auditorium	Baseboard	Wood	Brown	Friction	3	1.3	Positive	
1	1	H15	Hallway running along Right of Auditorium	Door Casing	Wood	Tan	Chipping	3	3.1	Positive	
1	1	110F	Rear Stairwell to IMC	W1	Brick	White	None	0	0	Negative	
1	1	110F	Rear Stairwell to IMC	W2	Brick	White	None	0	0	Negative	
1	1	110F	Rear Stairwell to IMC	W3	Brick	White	None	0	0	Negative	
1	1	110F	Rear Stairwell to IMC	W4	Brick	White	None	0	0.11	Negative	
1	1	110F	Rear Stairwell to IMC	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	110F	Rear Stairwell to IMC	Floor	Concrete	Grey	None	0	0.13	Negative	
1	1	110F	Rear Stairwell to IMC	Riser	Concrete	Grey	None	0	0.13	Negative	
1	1	110F	Rear Stairwell to IMC	Handrail	Metal	Tan	Chipping	2	10.6	Positive	

Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022 Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates											
Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128											
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	110G	Right Side Closet in Rear Stairwell to IMC	W1	Brick	Off-White	None	0	0	Negative	
1	1	110G	Right Side Closet in Rear Stairwell to IMC	W2	Brick	Off-White	None	0	0	Negative	
1	1	110G	Right Side Closet in Rear Stairwell to IMC	W3	Brick	Off-White	None	0	0	Negative	
1	1	110G	Right Side Closet in Rear Stairwell to IMC	W4	Brick	Off-White	None	0	0	Negative	
1	1	110G	Right Side Closet in Rear Stairwell to IMC	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	110G	Right Side Closet in Rear Stairwell to IMC	Ceiling	Concrete	Off-White	Chipping	5	6.4	Positive	
1	1	S111	Stairwell to Police Office Main Area	W1	Brick	Off-White	None	0	0	Negative	
1	1	S111	Stairwell to Police Office Main Area	W2	Brick	Off-White	None	0	0	Negative	
1	1	S111	Stairwell to Police Office Main Area	W3	Brick	Off-White	None	0	0	Negative	
1	1	S111	Stairwell to Police Office Main Area	W4	Brick	Off-White	None	0	0.19	Negative	
1	1	S111	Stairwell to Police Office Main Area	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	S111	Stairwell to Police Office Main Area	Tread	Concrete	Green	None	0	0.23	Negative	
1	1	S111	Stairwell to Police Office Main Area	Baluster	Metal	Grey	None	0	0.17	Negative	
1	1	S111	Stairwell to Police Office Main Area	Railing	Metal	Tan	Flaking	5	2.7	Positive	
1	1	S111	Stairwell to Police Office Main Area	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	S111	Stairwell to Police Office Main Area	Newel Post	Metal	Green	None	0	0	Negative	
1	1	S111	Stairwell to Police Office Main Area	Riser	Concrete	Green	None	0	0.26	Negative	
1	1	S111	Stairwell to Police Office Main Area	Stringer	Concrete	Green	None	0	0.8	Positive	
1	1	110H	Stairwell to Police Office Main Area	Pipe	Metal	White	Chipping	15	14.7	Positive	
1	1	110A	Police Office	W1	Plaster	Tan	Flaking	20	0	Negative	
1	1	110A	Police Office	W2	Plaster	Tan	Flaking	4	0	Negative	
1	1	110A	Police Office	W3	Plaster	Tan	Flaking	25	0	Negative	
1	1	110A	Police Office	W4	Plaster	Tan	Flaking	5	0	Negative	
1	1	110A	Police Office	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	1	110A	Police Office	Ceiling	Concrete	Grey	Flaking	340	8.9	Positive	
1	1	110A	Police Office	Wall	Sheetrock	Tan	None	0	0	Negative	
1	1	110C	Office within Police Office #137A	W1	CMU	Off-White	None	0	0	Negative	
1	1	110C	Office within Police Office #137A	W2	Sheetrock	Off-White	None	0	0	Negative	
1	1	110C	Office within Police Office #137A	W3	Concrete	Off-White	None	0	0	Negative	
1	1	110C	Office within Police Office #137A	W4	Concrete	Off-White	None	0	0	Negative	
1	1	110C	Office within Police Office #137A	W3	Brick	Off-White	None	0	0	Negative	
1	1	110C	Office within Police Office #137A	W4	Brick	Off-White	None	0	0	Negative	
1	1	110C	Office within Police Office #137A	Ceiling	Concrete	Grey	Flaking	160	10.5	Positive	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	110C	Office within Police Office #137A	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	110C	Office within Police Office #137A	Pipe	Metal	White	None	0	0	Negative	
1	1	110D	Police Locker Room/ Restroom Area in Main Police	W1	Brick	White	None	0	0	Negative	
1	1	110D	Police Locker Room/ Restroom Area in Main Police	W2	Brick	White	None	0	0	Negative	
1	1	110D	Police Locker Room/ Restroom Area in Main Police	W3	Brick	White	None	0	0	Negative	
1	1	110D	Police Locker Room/ Restroom Area in Main Police	W4	Brick	White	None	0	0	Negative	
1	1	110D	Police Locker Room/ Restroom Area in Main Police	Ceiling	Concrete	Grey	Flaking	10	4.9	Positive	
1	1	110D	Police Locker Room/ Restroom Area in Main Police	Floor	Concrete	Grey	None	0	0.29	Negative	
1	1	110D	Police Locker Room/ Restroom Area in Main Police	Door Casing	Wood	Brown	None	0	0	Negative	
1	1	110D	Police Locker Room/ Restroom Area in Main Police	Pipe	Metal	Pink	None	0	0	Negative	
1	1	S13	Stairs across from Classroom 135	W1	Plaster	Yellow	None	0	28	Positive	
1	1	S13	Stairs across from Classroom 135	W2	Plaster	Yellow	Cracking	2	27.5	Positive	
1	1	S13	Stairs across from Classroom 135	W3	Plaster	Yellow	Cracking	3	25.4	Positive	
1	1	S13	Stairs across from Classroom 135	W4	Plaster	Yellow	Cracking	1	25.5	Positive	
1	1	S13	Stairs across from Classroom 135	Ceiling	Plaster	Yellow	None	0	23.9	Positive	
1	1	S13	Stairs across from Classroom 135	Stringer	Concrete	Grey	Flaking	5	1.2	Positive	
1	1	S13	Stairs across from Classroom 135	Tread	Concrete	Grey	Flaking	5	1.1	Positive	
1	1	S13	Stairs across from Classroom 135	Riser	Concrete	Grey	Flaking	10	1.1	Positive	
1	1	S13	Stairs across from Classroom 135	Baluster	Metal	Grey	Flaking	5	0.3	Negative	
1	1	S13	Stairs across from Classroom 135	Newel Post	Metal	Grey	Flaking	2	0.03	Negative	
1	1	S13	Stairs across from Classroom 135	Door	Wood	Brown	None	0	0	Negative	
1	1	S13	Stairs across from Classroom 135	Door Casing	Wood	Brown	None	0	0	Negative	
1	1	S13	Stairs across from Classroom 135	Pipe	Metal	Brown	None	0	0.21	Negative	
1	1	S13	Stairs across from Classroom 135	Floor	Concrete	Grey	None	0	0.9	Positive	
1	1	H17	First Floor Hallway	W1	Plaster	Tan	None	0	0.5	Negative	
1	1	H17	First Floor Hallway	W2	Plaster	Tan	Flaking	22	21.6	Positive	
1	1	H17	First Floor Hallway	W3	Plaster	Tan	None	0	0.6	Negative	
1	1	H17	First Floor Hallway	W4	Plaster	Tan	Flaking	30	25.9	Positive	
1	1	H17	First Floor Hallway	Floor	Concrete	Grey	Flaking	85	1	Positive	
1	1	H17	First Floor Hallway	Ceiling	Plaster	Tan	Flaking	95	21.2	Positive	
1	1	S14	Stairs across from Classroom 133	W1	Plaster	Yellow	Flaking	4	26	Positive	
1	1	S14	Stairs across from Classroom 133	Tread	Concrete	Grey	Flaking	5	1.5	Positive	
1	1	S14	Stairs across from Classroom 133	Riser	Concrete	Grey	Flaking	10	1.6	Positive	
1	1	S14	Stairs across from Classroom 133	Stringer	Concrete	Grey	Flaking	16	1.5	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	S14	Stairs across from Classroom 133	Baluster	Metal	Grey	Flaking	2	0.17	Negative	
1	1	S14	Stairs across from Classroom 133	Floor	Concrete	Grey	Flaking	50	1.8	Positive	
1	1	S14	Stairs across from Classroom 133	Door casing	Wood	Brown	Flaking	5	0.03	Negative	
1	1	S14	Stairs across from Classroom 133	W2	Plaster	Yellow	Chipping	2	19.9	Positive	
1	1	S14	Stairs across from Classroom 133	W3	Plaster	Yellow	Flaking	1	10.3	Positive	
1	1	S14	Stairs across from Classroom 133	W4	Plaster	Yellow	Cracking	2	17.9	Positive	
1	1	S14	Stairs across from Classroom 133	Ceiling	Plaster	Yellow	Chipping	80	19.9	Positive	
1	1	S14	Stairs across from Classroom 133	Newel Post	Metal	Grey	Flaking	4	0.19	Negative	
1	1	S14	Stairs across from Classroom 133	Pipe	Metal	Brown/Yellow	None	0	0.17	Negative	
1	1	135A	Custodial Closet across from Classroom 135	W1	Plaster	Off-White	Chipping	50	16.7	Positive	
1	1	135A	Custodial Closet across from Classroom 135	W2	Plaster	Off-White	Chipping	50	14.6	Positive	
1	1	135A	Custodial Closet across from Classroom 135	W3	Plaster	Off-White	Chipping	50	15.7	Positive	
1	1	135A	Custodial Closet across from Classroom 135	W4	Plaster	Off-White	Chipping	50	21.1	Positive	
1	1	135A	Custodial Closet across from Classroom 135	Ceiling	Plaster	Yellow	Flaking	24	19.9	Positive	
1	1	135A	Custodial Closet across from Classroom 135	Floor	Concrete	Grey	None	0	0.23	Negative	
1	1	135A	Custodial Closet across from Classroom 135	Pipe	Metal	White	None	0	0.17	Negative	
1	1	135A	Custodial Closet across from Classroom 135	Door Casing	Wood	Off-White	Chipping	7	9.4	Positive	
1	1	135	Girl's Restroom across from Classroom 135	W1	Plaster	Yellow	Cracking	5	26.8	Positive	
1	1	135	Girl's Restroom across from Classroom 135	W1	Brick	Yellow	None	0	0	Negative	
1	1	135	Girl's Restroom across from Classroom 135	W2	Plaster	Yellow	Cracking	2	23.7	Positive	
1	1	135	Girl's Restroom across from Classroom 135	W2	Brick	Yellow	None	0	0	Negative	
1	1	135	Girl's Restroom across from Classroom 135	W2	CMU	Yellow	None	0	0	Negative	
1	1	135	Girl's Restroom across from Classroom 135	W3	Plaster	Yellow	Efflorescence	15	23.1	Positive	
1	1	135	Girl's Restroom across from Classroom 135	W3	Brick	Yellow	None	0	0	Negative	
1	1	135	Girl's Restroom across from Classroom 135	W4	Plaster	Yellow	Efflorescence	25	23.1	Positive	
1	1	135	Girl's Restroom across from Classroom 135	W4	Brick	Yellow	None	0	0	Negative	
1	1	135	Girl's Restroom across from Classroom 135	Ceiling	Plaster	White	Flaking	10	16	Positive	
1	1	135	Girl's Restroom across from Classroom 135	Floor	Tile	N/A	N/A	N/A	N/A	N/A	
1	1	135	Girl's Restroom across from Classroom 135	Pipe	Metal	Yellow	None	0	0	Negative	
1	1	135	Girl's Restroom across from Classroom 135	Door Casing	Wood	Yellow	None	0	0	Negative	
1	1	135	Girl's Restroom across from Classroom 135	Door	Wood	Brown	None	0	0	Negative	
1	1	135AA	Classroom 135	W1	Plaster	Yellow	Friction	2	27.5	Positive	
1	1	135AA	Classroom 135	W2	Sheetrock	Yellow	None	0	0	Negative	
1	1	135AA	Classroom 135	W3	Plaster	Yellow	Cracking	10	28.5	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1		135AA	Classroom 135	W4	Sheetrock	Yellow	None	0	0	Negative	
1	1	135AA	Classroom 135	Ceiling	Plaster	Tan	Flaking	10	11.1	Positive	
1	1	135AA	Classroom 135	Pipe	Metal	Brown	None	0	0	Negative	
1	1	135AA	Classroom 135	Floor	Concrete	Grey	Chipping	15	6	Positive	
1	1	135AA	Classroom 135	Door Casing	Wood	Brown	Chipping	10	3.9	Positive	
1	1	135AB	Classroom 135 Restroom	W1	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	135AB	Classroom 135 Restroom	W2	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	135AB	Classroom 135 Restroom	W3	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	135AB	Classroom 135 Restroom	W4	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	135AB	Classroom 135 Restroom	Ceiling	Plaster	Tan	Flaking	100	20	Positive	
1	1	135AB	Classroom 135 Restroom	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	134	Office 134	W1	Brick	Off-White	Flaking	3	3.4	Positive	
1	1	134	Office 134	W2	Brick	Off-White	None	0	11.1	Positive	
1	1	134	Office 134	W2	CMU	Off-White	None	0	0	Negative	
1	1	134	Office 134	W3	Brick	Tan	Efflorescence	3	5.2	Positive	
1	1	134	Office 134	W4	Brick	Tan	Efflorescence	5	4.5	Positive	
1	1	134	Office 134	Ceiling	Plaster	Tan	Flaking	6	14.7	Positive	
1	1	134	Office 134	Floor	Concrete	Grey	None	0	0	Negative	
1	1	131	Office 131	W1	Brick	White	None	0	3.8	Positive	
1	1	131	Office 131	W2	Brick	White	None	0	4.6	Positive	
1	1	131	Office 131	W3	Brick	White	None	0	9.5	Positive	
1	1	131	Office 131	W4	CMU	White	None	0	0	Negative	
1	1	131	Office 131	Ceiling	Plaster	Tan	Flaking	14	5.8	Positive	
1	1	131	Office 131	Floor	Concrete	Blue	None	0	0.15	Negative	
1	1	131	Office 131	Door Casing	Wood	Brown	None	0	0	Negative	
1	1	131	Office 131	Pipe	Metal	White	Cracking	10	16.3	Positive	
1	1	132	Office 132	W1	Brick	Yellow	Cracking	5	6.9	Positive	
1	1	132	Office 132	W2	CMU	Yellow	None	0	0	Negative	
1	1	132	Office 132	W3	Brick	Yellow	Cracking	5	6.2	Positive	
1	1	132	Office 132	W4	CMU	Yellow	None	0	0	Negative	
1	1	132	Office 132	Ceiling	Plaster	Tan	None	0	N/A	N/A	
1	1	132	Office 132	Floor	Concrete	Pink	None	0	0.29	Negative	
1	1	132	Office 132	Door Casing	Wood	Brown	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	133	Classroom 133	W1	Sheetrock	Blue	None	0	0	Negative	
1	1	133	Classroom 133	W2	Sheetrock	Off-White	None	0	0	Negative	
1	1	133	Classroom 133	W3	Sheetrock	Off-White	None	0	0	Negative	
1	1	133	Classroom 133	W4	Sheetrock	Off-White	None	0	0	Negative	
1	1	133	Classroom 133	Ceiling	Plaster	Tan	Flaking	400	28	Positive	
1	1	130	Classroom 133	Floor	Concrete	Grey	Cracking	20	1.2	Positive	
1	1	130	Classroom 133	Door Casing	Wood	Brown	Chipping	8	3.4	Positive	
1	1	133AB	Classroom 133 Restroom	W1	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	133AB	Classroom 133 Restroom	W2	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	133AB	Classroom 133 Restroom	W3	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	133AB	Classroom 133 Restroom	W4	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	133AB	Classroom 133 Restroom	Ceiling	Plaster	Tan	Flaking	90	28	Positive	
1	1	133AB	Classroom 133 Restroom	Floor	Tile	N/A	N/A	N/A	N/A	N/A	
1	1	133C	Pipe Chase behind Classroom 133 Restroom	W1	N/A	N/A	None	0	N/A	N/A	
1	1	133C	Pipe Chase behind Classroom 133 Restroom	W2	N/A	N/A	None	0	N/A	N/A	
1	1	133C	Pipe Chase behind Classroom 133 Restroom	W3	N/A	N/A	None	0	N/A	N/A	
1	1	133C	Pipe Chase behind Classroom 133 Restroom	W4	N/A	N/A	None	0	N/A	N/A	
1	1	133C	Pipe Chase behind Classroom 133 Restroom	Ceiling	N/A	N/A	None	0	N/A	N/A	
1	1	133C	Pipe Chase behind Classroom 133 Restroom	Floor	N/A	N/A	None	0	N/A	N/A	
1	1	H16	1st Floor of Element 1 Hallways	W1	Plaster	Yellow	None	0	20.1	Positive	
1	1	H16	1st Floor of Element 1 Hallways	W2	Plaster	Yellow	None	0	24.1	Positive	
1	1	H16	1st Floor of Element 1 Hallways	W3	Plaster	Yellow	None	0	27.9	Positive	
1	1	H16	1st Floor of Element 1 Hallways	W4	Plaster	Yellow	None	0	30.4	Positive	
1	1	H16	1st Floor of Element 1 Hallways	Floor	Concrete	Grey	None	0	0.8	Positive	
1	1	H16	1st Floor of Element 1 Hallways	Door Casing	Wood	Brown	None	0	0	Negative	
1	1	H16	1st Floor of Element 1 Hallways	Door	Wood	Brown	None	0	0	Negative	
1	1	H16	1st Floor of Element 1 Hallways	Pipe	Metal	Tan	None	0	0	Negative	
1	1	H16	First Floor Hallway	W1	Plaster	Tan	Flaking	20	28	Positive	
1	1	H16	First Floor Hallway	W2	Plaster	Tan	Flaking	30	20.7	Positive	
1	1	H16	First Floor Hallway	W3	Plaster	Tan	Flaking	75	14.6	Positive	
1	1	H16	First Floor Hallway	W4	Concrete	Tan	None	0	0.2	Negative	
1	1	H16	First Floor Hallway	Ceiling	Plaster	Tan	Flaking	775	23.4	Positive	
1	1	H16	First Floor Hallway	Floor	Concrete	Grey	Flaking	28	1.1	Positive	
1	1	112	Classroom 113/112 (combined room)	W1	Sheetrock	Off-White	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates						
			Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128								
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	112	Classroom 113/112 (combined room)	W2	Sheetrock	Off-White	None	0	0	Negative	
1	1	112	Classroom 113/112 (combined room)	W2	Sheetrock	Blue	None	0	0	Negative	
1	1	112	Classroom 113/112 (combined room)	W3	Plaster	Off-White	None	0	0	Negative	
1	1	112	Classroom 113/112 (combined room)	W3	Plaster	Blue	None	0	0	Negative	
1	1	112	Classroom 113/112 (combined room)	W4	Sheetrock	Yellow	None	0	0	Negative	
1	1	112	Classroom 113/112 (combined room)	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	112	Classroom 113/112 (combined room)	Floor	Metal	Silver	None	0	0.5	Negative	
1	1	112	Classroom 113/112 (combined room)	Pipe	Metal	Off-White	None	0	0.12	Negative	
1	1	112	Classroom 113/112 (combined room)	Door Casing	Metal	White	None	0	0	Negative	
1	1	112	Classroom 113/112 (combined room)	Door	Metal	Blue	None	0	0	Negative	
1	1	112	Classroom 113/112 (combined room)	Window Casing	Wood	Yellow	Cracking	2	10.1	Positive	
1	1	111	Classroom 111	W1	Plaster	Off-White	None	0	0	Negative	
1	1	111	Classroom 111	W2	Sheetrock	Yellow	Flaking	0	0	Negative	
1	1	111	Classroom 111	W3	Plaster	Off-White	Flaking	1	20.3	Positive	
1	1	111	Classroom 111	W4	Plaster	Off-White	None	0	0	Negative	
1	1	111	Classroom 111	Ceiling	Plaster	Tan	Flaking	100	22	Positive	
1	1	111	Classroom 111	Window Casing	Wood	Tan	Flaking	1	20	Positive	
1	1	111	Classroom 111	Pipe	Metal	Off-White	None	0	0	Negative	
1	1	111	Classroom 111	Floor	Concrete	Grey	Friction	30	0.8	Positive	
1	1	109	Classroom 109	W1	Plaster	Off-White	Cracking	50	30.8	Positive	
1	1	109	Classroom 109	W2	Plaster	Off-White	Cracking	5	30.7	Positive	
1	1	109	Classroom 109	W3	Plaster	Off-White	Cracking	1	24.7	Positive	
1	1	109	Classroom 109	W4	Plaster	Off-White	Flaking	20	29.4	Positive	
1	1	109	Classroom 109	Ceiling	Plaster	Tan	Flaking	40	21.6	Positive	
1	1	109	Classroom 109	Floor	Metal	Grey	Friction	10	0	Negative	
1	1	109	Classroom 109	Pipe	Metal	Off-White	None	0	0.11	Negative	
1	1	141	Women's Restroom in Main Lobby Area	W1	Plaster	Blue	None	0	19.6	Positive	
1	1	141	Women's Restroom in Main Lobby Area	W2	Plaster	Grey	None	0	16.7	Positive	
1	1	141	Women's Restroom in Main Lobby Area	W3	CMU	Grey	None	0	0	Negative	
1	1	141	Women's Restroom in Main Lobby Area	W4	Plaster	Grey	None	0	20.9	Positive	
1	1	141	Women's Restroom in Main Lobby Area	Ceiling	Plaster	Tan	Flaking	30	15.7	Positive	
1	1	141	Women's Restroom in Main Lobby Area	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	141	Women's Restroom in Main Lobby Area	Door Casing	Metal	Tan	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates						
			Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128								
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	141	Women's Restroom in Main Lobby Area	Door Casing	Metal	White	None	0	0	Negative	
1	1	141	Women's Restroom in Main Lobby Area	Pipe	Metal	White	None	0	0	Negative	
1	1	141	Women's Restroom in Main Lobby Area	Door	Metal	White	None	0	0	Negative	
1	1	141A	Closet in Women's Restroom in Main Lobby	W1	CMU	Tan	None	0	0.19	Negative	
1	1	141A	Closet in Women's Restroom in Main Lobby	W2	Plaster	Tan	Flaking	40	19.8	Positive	
1	1	141A	Closet in Women's Restroom in Main Lobby	W3	Plaster	Tan	Flaking	40	21.6	Positive	
1	1	141A	Closet in Women's Restroom in Main Lobby	W4	Plaster	Tan	Flaking	120	22.7	Positive	
1	1	141A	Closet in Women's Restroom in Main Lobby	Ceiling	Concrete	N/A	None	0	N/A	N/A	
1	1	141A	Closet in Women's Restroom in Main Lobby	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	140	Men's Restroom in Main Lobby Area	W1	Plaster	Grey	None	0	30.1	Positive	
1	1	140	Men's Restroom in Main Lobby Area	W2	CMU	Grey	None	0	0	Negative	
1	1	140	Men's Restroom in Main Lobby Area	W2	Plaster	Grey	Efflorescence	15	15.1	Positive	
1	1	140	Men's Restroom in Main Lobby Area	W3	CMU	Grey	None	0	0	Negative	
1	1	140	Men's Restroom in Main Lobby Area	W4	Plaster	Grey	None	0	21.5	Positive	
1	1	140	Men's Restroom in Main Lobby Area	Ceiling	Plaster	Tan	Flaking	20	16.9	Positive	
1	1	140	Men's Restroom in Main Lobby Area	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	140	Men's Restroom in Main Lobby Area	Door Casing	Metal	Brown	None	0	0	Negative	
1	1	140	Men's Restroom in Main Lobby Area	Door Casing	Metal	White	None	0	0	Negative	
1	1	140	Men's Restroom in Main Lobby Area	Pipe	Metal	Grey	None	0	0	Negative	
1	1	140	Men's Restroom in Main Lobby Area	Door	Metal	White	None	0	0	Negative	
1	1	140A	Closet in Men's Restroom in Main Lobby	W1	CMU	Tan	None	0	0	Negative	
1	1	140A	Closet in Men's Restroom in Main Lobby	W2	Plaster	Tan	Flaking	20	19.8	Positive	
1	1	140A	Closet in Men's Restroom in Main Lobby	W3	Plaster	Tan	Flaking	10	16.6	Positive	
1	1	140A	Closet in Men's Restroom in Main Lobby	W4	Plaster	Tan	Flaking	40	19.1	Positive	
1	1	140A	Closet in Men's Restroom in Main Lobby	Ceiling	Plaster	Tan	Flaking	20	17.2	Positive	
1	1	140A	Closet in Men's Restroom in Main Lobby	Floor	Concrete	N/A	None	0	N/A	N/A	
1	1	S15	Main Lobby and Stairs	W1	Plaster	Yellow	None	0	30.1	Positive	
1	1	S15	Main Lobby and Stairs	W2	Plaster	Yellow	None	0	34.1	Positive	
1	1	S15	Main Lobby and Stairs	W3	Plaster	Yellow	Flaking	1	26	Positive	
1	1	S15	Main Lobby and Stairs	W4	Plaster	Yellow	Flaking	1	25.8	Positive	
1	1	S15	Main Lobby and Stairs	Ceiling	Plaster	White	Efflorescence	5	10	Positive	
1	1	S15	Main Lobby and Stairs	Crown Molding	Plaster	Yellow	None	0	26	Positive	
1	1	S15	Main Lobby and Stairs	Floor	Terrazzo	N/A	N/A	N/A	N/A	N/A	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins								
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates								
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	S15	Main Lobby and Stairs	Door	Wood	White	Chipping	10	3.6	Positive	
1	1	S15	Main Lobby and Stairs	Door Casing	Wood	White	Cracking	7	3	Positive	
1	1	107	Classrooms 107/108 (combined rooms)	W1	Plaster	Blue	Flaking	4	0	Negative	
1	1	107	Classrooms 107/108 (combined rooms)	W2	Sheetrock	Green	None	0	0	Negative	
1	1	107	Classrooms 107/108 (combined rooms)	W3	Plaster	Purple	Efflorescence	25	23.2	Positive	
1	1	107	Classrooms 107/108 (combined rooms)	W4	Sheetrock	Red	None	0	0	Negative	
1	1	107	Classrooms 107/108 (combined rooms)	W4	Plaster	Yellow	None	0	0	Negative	
1	1	107	Classrooms 107/108 (combined rooms)	Ceiling	Concrete	Tan	Flaking	90	10.8	Positive	
1	1	107	Classrooms 107/108 (combined rooms)	Floor	Concrete	Grey	None	0	0.12	Negative	
1	1	107	Classrooms 107/108 (combined rooms)	Door Casing	Metal	Black	None	0	0	Negative	
1	1	107	Classrooms 107/108 (combined rooms)	Door	Wood	Black	None	0	0	Negative	
1	1	107	Classrooms 107/108 (combined rooms)	Window Casing	Wood	Brown	None	0	0	Negative	
1	1	107B	Right Side Student Restroom in Classroom 107	W1	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	107B	Right Side Student Restroom in Classroom 107	W2	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	107B	Right Side Student Restroom in Classroom 107	W3	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	107B	Right Side Student Restroom in Classroom 107	W4	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	107B	Right Side Student Restroom in Classroom 107	Ceiling	Concrete	Tan	Flaking	3	3.9	Positive	
1	1	107B	Right Side Student Restroom in Classroom 107	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	107C	Left Side Student Restroom in Classroom 107	W1	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	107C	Left Side Student Restroom in Classroom 107	W2	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	107C	Left Side Student Restroom in Classroom 107	W3	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	107C	Left Side Student Restroom in Classroom 107	W4	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	107C	Left Side Student Restroom in Classroom 107	Ceiling	Concrete	Tan	Flaking	2	9.9	Positive	
1	1	107C	Left Side Student Restroom in Classroom 107	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	1	105	Large Main Nurse's Office/Foyer into other Offices	W1	Plaster	Off-White	None	0	0	Negative	
1	1	105	Large Main Nurse's Office/Foyer into other Offices	W2	Plaster	Off-White	None	0	0	Negative	
1	1	105	Large Main Nurse's Office/Foyer into other Offices	W3	Plaster	Off-White	None	0	0	Negative	
1	1	105	Large Main Nurse's Office/Foyer into other Offices	Column	Concrete	Off-White	Flaking	2	3.6	Positive	
1	1	105	Large Main Nurse's Office/Foyer into other Offices	W4	Plaster	Off-White	None	0	0	Negative	
1	1	105	Large Main Nurse's Office/Foyer into other Offices	Ceiling	Concrete	Tan	Flaking	80	3.4	Positive	
1	1	105	Large Main Nurse's Office/Foyer into other Offices	Floor	Concrete	Grey	None	0	0.18	Negative	
1	1	105A	Left Side Nurse's Office	W1	Plaster	Off-White	None	0	0	Negative	
1	1	105A	Left Side Nurse's Office	W2	Plaster	Off-White	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128						

Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	1	105A	Left Side Nurse's Office	W3	Plaster	Off-White	None	0	0	Negative
1	1	105A	Left Side Nurse's Office	W4	Plaster	Off-White	Efflorescence	10	0	Negative
1	1	105A	Left Side Nurse's Office	Ceiling	Plaster	Tan	Flaking	15	19.7	Positive
1	1	105A	Left Side Nurse's Office	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	1	105A	Left Side Nurse's Office	Door	Metal	White	None	0	0	Negative
1	1	105A	Left Side Nurse's Office	Door Casing	Metal	White	None	0	0	Negative
1	1	105B	Nurse's Office Restroom	W1	Plaster	Tan	Flaking	2	1	Positive
1	1	105B	Nurse's Office Restroom	W2	Plaster	Tan	Flaking	5	0	Negative
1	1	105B	Nurse's Office Restroom	W3	Plaster	Tan	Efflorescence	2	0	Negative
1	1	105B	Nurse's Office Restroom	W4	Plaster	Tan	Flaking	4	0	Negative
1	1	105B	Nurse's Office Restroom	Ceiling	Concrete	Tan	None	0	N/A	N/A
1	1	105B	Nurse's Office Restroom	Pipe	Metal	Tan	None	0	0.02	Negative
1	1	105B	Nurse's Office Restroom	Door Casing	Metal	White	None	0	0	Negative
1	1	105C	Corner Nurse's Office Area/Patient Room	W1	Plaster	Off-White	None	0	0	Negative
1	1	105C	Corner Nurse's Office Area/Patient Room	W1	Plaster	White	None	0	0	Negative
1	1	105C	Corner Nurse's Office Area/Patient Room	W2	Plaster	Off-White	None	0	0	Negative
1	1	105C	Corner Nurse's Office Area/Patient Room	W3	Plaster	Off-White	None	0	0	Negative
1	1	105C	Corner Nurse's Office Area/Patient Room	W4	Plaster	Off-White	None	0	0	Negative
1	1	105C	Corner Nurse's Office Area/Patient Room	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access
1	1	105C	Corner Nurse's Office Area/Patient Room	Floor	Concrete	Grey	None	0	0	Negative
1	1	105C	Corner Nurse's Office Area/Patient Room	Door Casing	Metal	White	None	0	0	Negative
1	1	S12	Stairs adjacent to Nurse's Offices	W1	Plaster	Yellow	None	0	23.6	Positive
1	1	S12	Stairs adjacent to Nurse's Offices	W2	Plaster	Yellow	None	0	25	Positive
1	1	S12	Stairs adjacent to Nurse's Offices	W3	Plaster	Yellow	None	0	23.7	Positive
1	1	S12	Stairs adjacent to Nurse's Offices	W4	Plaster	Yellow	Cracking	1	23.7	Positive
1	1	S12	Stairs adjacent to Nurse's Offices	Ceiling	Plaster	Yellow	Flaking	2	27.4	Positive
1	1	S12	Stairs adjacent to Nurse's Offices	Newel Post	Metal	Blue	None	0	0	Negative
1	1	S12	Stairs adjacent to Nurse's Offices	Baluster	Metal	Grey	None	0	0.16	Negative
1	1	S12	Stairs adjacent to Nurse's Offices	Stringer	Metal	Grey	None	0	0.26	Negative
1	1	S12	Stairs adjacent to Nurse's Offices	Riser	Concrete	Grey	Flaking	2	1.2	Positive
1	1	S12	Stairs adjacent to Nurse's Offices	Tread	Concrete	Grey	Flaking	2	0.8	Positive
1	1	S12	Stairs adjacent to Nurse's Offices	Pipe	Metal	Yellow/Brown	None	0	0.23	Negative
1	1	S12	Stairs adjacent to Nurse's Offices	Floor	Concrete	Grey	None	0	0.4	Negative

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	H11	First Floor Hallway	Ceiling	Plaster	Tan	Flaking	90	21.7	Positive	
1	1	H11	First Floor Hallway	W1	Plaster	Tan	None	0	19.6	Positive	
1	1	H11	First Floor Hallway	W2	Plaster	Tan	Flaking	15	17.6	Positive	
1	1	H11	First Floor Hallway	W3	Plaster	Tan	None	0	0.6	Negative	
1	1	H11	First Floor Hallway	W4	Plaster	Tan	Flaking	4	25.4	Positive	
1	1	H11	First Floor Hallway	Floor	Concrete	Grey	Flaking	15	0.9	Positive	
1	1	S11	Stairs adjacent to Classroom 101	W1	Plaster	Off-White	None	0	20.5	Positive	
1	1	S11	Stairs adjacent to Classroom 101	W2	Plaster	Off-White	None	0	15.7	Positive	
1	1	S11	Stairs adjacent to Classroom 101	W3	Plaster	Off-White	None	0	25.8	Positive	
1	1	S11	Stairs adjacent to Classroom 101	W4	Plaster	Off-White	None	0	21.3	Positive	
1	1	S11	Stairs adjacent to Classroom 101	Stringer	Concrete	Grey	None	0	0.4	Negative	
1	1	S11	Stairs adjacent to Classroom 101	Baluster	Metal	Grey	None	0	0.29	Negative	
1	1	S11	Stairs adjacent to Classroom 101	Ceiling	Plaster	White	None	0	24.8	Positive	
1	1	S11	Stairs adjacent to Classroom 101	Newel Post	Metal	Blue	None	0	0	Negative	
1	1	S11	Stairs adjacent to Classroom 101	Riser	Concrete	Grey	None	0	0	Negative	
1	1	S11	Stairs adjacent to Classroom 101	Tread	Concrete	Grey	None	0	0.3	Negative	
1	1	S11	Stairs adjacent to Classroom 101	Pipe	Metal	White/Brown	None	0	0.19	Negative	
1	1	S11	Stairs adjacent to Classroom 101	Floor	Concrete	Grey	None	0	0	Negative	
1	1	104	Classroom 104	W1	Plaster	Off-White	None	0	0	Negative	
1	1	104	Classroom 104	W2	CMU	Off-White	None	0	0	Negative	
1	1	104	Classroom 104	W3	Plaster	Off-White	None	0	0	Negative	
1	1	104	Classroom 104	W4	Plaster	White	None	0	4	Positive	
1	1	104	Classroom 104	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	104	Classroom 104	Floor	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	104	Classroom 104	Door	Metal	Black	None	0	0	Negative	
1	1	102	Classroom 102	W1	Plaster	White	Flaking	2	0	Negative	
1	1	102	Classroom 102	W2	Plaster	White	Flaking	2	0	Negative	
1	1	102	Classroom 102	W3	Plaster	White	Efflorescence	20	0	Negative	
1	1	102	Classroom 102	W4	CMU	White	None	0	0	Negative	
1	1	102	Classroom 102	Ceiling	Concrete	Tan	Flaking	10	5.4	Positive	
1	1	102	Classroom 102	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	1	138	Boy's Restroom next to Classroom 102	W1	Plaster	Off-White	None	0	19.9	Positive	
1	1	138	Boy's Restroom next to Classroom 102	W2	Plaster	Off-White	Cracking	1	23.3	Positive	
1	1	138	Boy's Restroom next to Classroom 102	W3	Plaster	Off-White	Cracking	2	24.6	Positive	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	138	Boy's Restroom next to Classroom 102	W4	Plaster	Off-White	Cracking	1	27.6	Positive	
1	1	138	Boy's Restroom next to Classroom 102	Ceiling	Plaster	White	Cracking	15	6	Positive	
1	1	138	Boy's Restroom next to Classroom 102	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	1	138	Boy's Restroom next to Classroom 102	Pipe	Metal	Brown	Chipping	2	12.7	Positive	
1	1	138	Boy's Restroom next to Classroom 102	Door	Wood	Brown	None	0	0	Negative	
1	1	138	Boy's Restroom next to Classroom 102	Door Casing	Wood	Brown	None	0	0	Negative	
1	1	138A	Custodial Closet across from Classroom 101	W1	Plaster	Off-White	Cracking	10	9.4	Positive	
1	1	138A	Custodial Closet across from Classroom 101	W2	Plaster	Off-White	Efflorescence	30	12.9	Positive	
1	1	138A	Custodial Closet across from Classroom 101	W3	Plaster	Off-White	Flaking	40	14	Positive	
1	1	138A	Custodial Closet across from Classroom 101	W4	Plaster	Off-White	Cracking	5	16.5	Positive	
1	1	138A	Custodial Closet across from Classroom 101	Ceiling	Plaster	Off-White	Efflorescence	20	12.7	Positive	
1	1	138A	Custodial Closet across from Classroom 101	Floor	Concrete	Grey	None	0	0.13	Negative	
1	1	138A	Custodial Closet across from Classroom 101	Pipe	Metal	Off-White	Cracking	15	27.8	Positive	
1	1	138A	Custodial Closet across from Classroom 101	Door Casing	Wood	Brown	None	0	0	Negative	
1	1	101	Classroom 101	W1	Brick	Off-White	None	0	4	Positive	
1	1	101	Classroom 101	W2	Brick	Off-White	Cracking	3	9	Positive	
1	1	101	Classroom 101	W3	Brick	Off-White	None	0	5.8	Positive	
1	1	101	Classroom 101	W4	Brick	Off-White	None	0	5.5	Positive	
1	1	101	Classroom 101	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	101	Classroom 101	Floor	Concrete	Grey	None	0	0.18	Negative	
1	1	101	Classroom 101	Pipe	Metal	Off-White	None	0	0	Negative	
1	1	101A	Closet in Classroom 101	W1	Brick	Off-White	None	0	0	Negative	
1	1	101A	Closet in Classroom 101	W2	Brick	Off-White	None	0	0	Negative	
1	1	101A	Closet in Classroom 101	W3	Brick	Off-White	None	0	0	Negative	
1	1	101A	Closet in Classroom 101	W4	Brick	Off-White	None	0	0	Negative	
1	1	101A	Closet in Classroom 101	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	101A	Closet in Classroom 101	Floor	No Access	No Access	No Access	No Access	No Access	No Access	
1	1	103	Classroom 103	W1	Brick	Off-White	Cracking	5	6.1	Positive	
1	1	103	Classroom 103	W2	Brick	Off-White	Cracking	12	4.2	Positive	
1	1	103	Classroom 103	W3	Brick	Off-White	Cracking	1	5.1	Positive	
1	1	103	Classroom 103	W4	Sheetrock	Off-White	None	0	0	Negative	
1	1	103	Classroom 103	Ceiling	Concrete	Tan	Flaking	50	2.5	Positive	
1	1	103	Classroom 103	Floor	Concrete	Pink	None	0	0.15	Negative	
1	1	103	Classroom 103	Pipe	Metal	Pink	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins								
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates								
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	1	103	Classroom 103	Door	Metal	Black	None	0	0	Negative	
1	1	103A	Closet in Classroom 103	W1	Sheetrock	Off-White	None	0	0	Negative	
1	1	103A	Closet in Classroom 103	W2	Brick	Tan	None	0	5.7	Positive	
1	1	103A	Closet in Classroom 103	W3	Brick	Off-White	Flaking	3	4.9	Positive	
1	1	103A	Closet in Classroom 103	W4	Sheetrock	Off-White	None	0	0	Negative	
1	1	103A	Closet in Classroom 103	Ceiling	Concrete	Tan	Flaking	50	11.8	Positive	
1	1	103A	Closet in Classroom 103	Floor	Concrete	N/A	None	0	N/A	N/A	
1	1	103A	Closet in Classroom 103	Door Casing	Wood	Brown	None	0	0	Negative	
1	1	143	Building Engineer's Office	W1	Brick	Off-White	Flaking	60	3.5	Positive	
1	1	143	Building Engineer's Office	W2	Brick	Off-White	Flaking	250	8.3	Positive	
1	1	143	Building Engineer's Office	W3	Brick	Off-White	Chipping	120	3.7	Positive	
1	1	143	Building Engineer's Office	W4	Brick	Off-White	Flaking	300	7.3	Positive	
1	1	143	Building Engineer's Office	Ceiling	Concrete	Tan	Chipping	500	7.3	Positive	
1	1	143	Building Engineer's Office	Floor	Concrete	Grey	Friction	10	3.3	Positive	
1	1	143	Building Engineer's Office	Pipe	Metal	Off-White	Cracking	10	10.5	Positive	
1	1	143	Building Engineer's Office	Window Casing	Wood	Off-White	Cracking	30	13.1	Positive	
1	1	S19	Stairs on 1st Floor to ROTC Gymnasium	W1	Brick	Off-White	None	0	0	Negative	
1	1	S19	Stairs on 1st Floor to ROTC Gymnasium	W2	Brick	Off-White	None	0	0	Negative	
1	1	S19	Stairs on 1st Floor to ROTC Gymnasium	W3	Brick	Off-White	None	0	0	Negative	
1	1	S19	Stairs on 1st Floor to ROTC Gymnasium	W4	Brick	Off-White	None	0	0	Negative	
1	1	S19	Stairs on 1st Floor to ROTC Gymnasium	Ceiling	Concrete	Tan	None	0	N/A	N/A	
1	1	S19	Stairs on 1st Floor to ROTC Gymnasium	Floor	Concrete	Tan	None	0	0.21	Negative	
1	1	S19	Stairs on 1st Floor to ROTC Gymnasium	Tread	Concrete	Tan	None	0	0.19	Negative	
1	1	S19	Stairs on 1st Floor to ROTC Gymnasium	Handrail	Metal	Brown	None	0	2.3	Positive	
1	1	S19	Stairs on 1st Floor to ROTC Gymnasium	Riser	Concrete	Grey	None	0	0.21	Negative	
1	2	214	Office 214	W1	CMU	Off-White	None	0	0	Negative	
1	2	214	Office 214	W2	Plaster	Off-White	Chipping	2	30.5	Positive	
1	2	214	Office 214	W3	Plaster	Off-White	Chipping	15	28.2	Positive	
1	2	214	Office 214	W4	Plaster	Blue	Flaking	2	19.8	Positive	
1	2	214	Office 214	Ceiling	Plaster	Tan	Flaking	100	21.3	Positive	
1	2	214	Office 214	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	213	Classroom 213	W1	Plaster	Green	Chipping	30	27.9	Positive	
1	2	213	Classroom 213	W2	Plaster	Green	Cracking	2	27	Positive	
1	2	213	Classroom 213	W3	Plaster	Green	Efflorescence	60	25.5	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	2	213	Classroom 213	W4	Plaster	Green	None	0	0	Negative
1	2	213	Classroom 213	No Access	No Access	No Access	No Access	No Access	No Access	No Access
1	2	213	Classroom 213	No Access	No Access	No Access	No Access	No Access	No Access	No Access
1	2	213	Classroom 213	Door	Metal	Black	None	0	0	Negative
1	2	213	Classroom 213	Door Casing	Wood	Brown	None	0	0	Negative
1	2	213	Classroom 213	Pipe	Metal	Green	None	0	0	Negative
1	2	212	Classroom 212	W1	Plaster	Off-White	Cracking	10	24.5	Positive
1	2	212	Classroom 212	W1	Plaster	Green	Cracking	5	17.5	Positive
1	2	212	Classroom 212	W2	Plaster	Green	Flaking	10	20.7	Positive
1	2	212	Classroom 212	W3	Plaster	Off-White	Flaking	51	2.5	Positive
1	2	212	Classroom 212	W4	CMU	White	None	0	0	Negative
1	2	212	Classroom 212	Ceiling	Plaster	Tan	Flaking	29	23.9	Positive
1	2	212	Classroom 212	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	2	212	Classroom 212	Door Casing	Wood	Brown	None	0	0.1	Negative
1	2	212A	Classroom 212 Storage Closet	W1	CMU	Off-White	None	0	0	Negative
1	2	212A	Classroom 212 Storage Closet	W2	Plaster	Green	Flaking	3	0	Negative
1	2	212A	Classroom 212 Storage Closet	W3	Plaster	Off-White	None	0	0	Negative
1	2	212A	Classroom 212 Storage Closet	W4	Plaster	Off-White	Chipping	6	28.2	Positive
1	2	212A	Classroom 212 Storage Closet	Ceiling	Plaster	Tan	Flaking	10	23.6	Positive
1	2	212A	Classroom 212 Storage Closet	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	2	239	Auditorium Balcony	W1	Plaster	Yellow	Cracking	5	26	Positive
1	2	239	Auditorium Balcony	W2	Plaster	Yellow	None	0	19.3	Positive
1	2	239	Auditorium Balcony	W4	Plaster	Yellow	Chipping	17	31.3	Positive
1	2	239	Auditorium Balcony	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	2	239	Auditorium Balcony	Ceiling	Plaster	White	Efflorescence	20	13.8	Positive
1	2	239	Auditorium Balcony	Crown Molding	Wood	Yellow	Efflorescence	10	20.1	Positive
1	2	239	Auditorium Balcony	Window Casing	Metal	Yellow	None	0	0	Negative
1	2	239	Auditorium Balcony	Door Casing	Wood	Yellow	None	0	9.4	Positive
1	2	239	Auditorium Balcony	Balcony Frame	Wood	Yellow	None	0	2.8	Positive
1	2	S25	Stairs in Main Lobby	W1	Plaster	Yellow	None	0	29.8	Positive
1	2	S25	Stairs in Main Lobby	W2	Plaster	Yellow	Cracking	1	27.2	Positive
1	2	S25	Stairs in Main Lobby	W3	Plaster	Yellow	Flaking	1	26.2	Positive
1	2	S25	Stairs in Main Lobby	W4	Plaster	Yellow	None	0	38.3	Positive
1	2	S25	Stairs in Main Lobby	Ceiling	Plaster	White	Flaking	6	21.4	Positive

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	S25	Stairs in Main Lobby	Floor	Terrazzo	N/A	N/A	N/A	N/A	N/A	
1	2	S25	Stairs in Main Lobby	Newel Post	Metal	Brown	None	0	0	Negative	
1	2	211C	Principal's Office	W1	Plaster	Yellow	None	0	0	Negative	
1	2	211C	Principal's Office	W2	Plaster	Off-White	Cracking	5	29.8	Positive	
1	2	211C	Principal's Office	W3	Plaster	Off-White	Efflorescence	15	23.5	Positive	
1	2	211C	Principal's Office	W4	Plaster	Off-White	Chipping	20	23.5	Positive	
1	2	211C	Principal's Office	Ceiling	Plaster	Tan	Flaking	20	22.4	Positive	
1	2	211C	Principal's Office	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	211C	Principal's Office	Pipe	Metal	White	None	0	0	Negative	
1	2	211D	Principal's Office Storage Closet/Electrical Closet with safe	W1	Plaster	Yellow	Cracking	15	15.5	Positive	
1	2	211D	Principal's Office Storage Closet/Electrical Closet with safe	W2	Plaster	Yellow	Cracking	30	19.8	Positive	
1	2	211D	Principal's Office Storage Closet/Electrical Closet with safe	W3	Plaster	Yellow	Cracking	30	16.9	Positive	
1	2	211D	Principal's Office Storage Closet/Electrical Closet with safe	W4	Plaster	Yellow	Cracking	15	21.3	Positive	
1	2	211D	Principal's Office Storage Closet/Electrical Closet with safe	Ceiling	Plaster	Tan	Flaking	2	27.5	Positive	
1	2	211D	Principal's Office Storage Closet/Electrical Closet with safe	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	211D	Principal's Office Storage Closet/Electrical Closet with safe	Pipe	Metal	White	None	0	0	Negative	
1	2	211F	Principal's Office Restroom	W1	Plaster	Green	None	0	0	Negative	
1	2	211F	Principal's Office Restroom	W2	Plaster	Green	None	0	15.9	Positive	
1	2	211F	Principal's Office Restroom	W3	Plaster	Green	Efflorescence	6	21	Positive	
1	2	211F	Principal's Office Restroom	W4	Plaster	Green	Efflorescence	40	11.7	Positive	
1	2	211F	Principal's Office Restroom	Ceiling	Plaster	Tan	Flaking	15	22.1	Positive	
1	2	211F	Principal's Office Restroom	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	211F	Principal's Office Restroom	Pipe	Metal	Green	None	0	0	Negative	
1	2	211F	Principal's Office Restroom	Duct	Metal	Green	None	0	0	Negative	
1	2	211	Conference Room in Main Office	W1	Plaster	Blue	None	0	29.1	Positive	
1	2	211	Conference Room in Main Office	W2	Plaster	Blue	None	0	20.2	Positive	
1	2	211	Conference Room in Main Office	W3	Plaster	Blue	Efflorescence	20	26.4	Positive	
1	2	211	Conference Room in Main Office	W4	Plaster	Blue	None	0	28.7	Positive	
1	2	211	Conference Room in Main Office	Ceiling	Plaster	Tan	Flaking	160	23.8	Positive	
1	2	211	Conference Room in Main Office	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	211	Conference Room in Main Office	Pipe	Metal	Blue	None	0	0	Negative	
1	2	211A	Closet in Conference Room near Main Office	W1	Plaster	Off-White	Cracking	1	17.7	Positive	
1	2	211A	Closet in Conference Room near Main Office	W2	Plaster	Off-White	Cracking	4	25.3	Positive	
1	2	211A	Closet in Conference Room near Main Office	W3	Plaster	Off-White	Cracking	5	21.5	Positive	
1	2	211A	Closet in Conference Room near Main Office	W4	Plaster	Off-White	Cracking	15	20.1	Positive	
1	2	211A	Closet in Conference Room near Main Office	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access	
1	2	211A	Closet in Conference Room near Main Office	Floor	No Access	No Access	No Access	No Access	No Access	No Access	
1	2	210	Main Office	W1	Plaster	Off-White	Cracking	7	30.1	Positive	
1	2	210	Main Office	W2	Plaster	Off-White	Flaking	8	21.3	Positive	
1	2	210	Main Office	W3	Plaster	Green	Cracking	15	25.4	Positive	
1	2	210	Main Office	W4	Plaster	Off-White	Flaking	10	19.2	Positive	
1	2	210	Main Office	W3	Window Casing	Varnish	None	0	0	Negative	
1	2	210	Main Office	Ceiling	Plaster	Tan	Flaking	160	19.1	Positive	
1	2	210	Main Office	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	210B	Copy Room in Main Office	W1	Plaster	Off-White	Flaking	10	24.2	Positive	
1	2	210B	Copy Room in Main Office	W2	Plaster	Off-White	None	0	0	Negative	
1	2	210B	Copy Room in Main Office	W3	Plaster	Off-White	None	0	0	Negative	
1	2	210B	Copy Room in Main Office	W4	Plaster	Off-White	Chipping	8	29.7	Positive	
1	2	210B	Copy Room in Main Office	Ceiling	Plaster	Tan	Flaking	4	26.1	Positive	
1	2	210B	Copy Room in Main Office	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	208	Office Next to Copy Room in Main Office	W1	Plaster	Off-White	None	0	0.5	Negative	
1	2	208	Office Next to Copy Room in Main Office	W2	Plaster	Off-White	Cracking	1	24.5	Positive	
1	2	208	Office Next to Copy Room in Main Office	W3	Plaster	Off-White	None	0	23.5	Positive	
1	2	208	Office Next to Copy Room in Main Office	W4	Plaster	Off-White	None	0	0	Negative	
1	2	208	Office Next to Copy Room in Main Office	Ceiling	Plaster	Tan	Flaking	30	15.11	Positive	
1	2	208	Office Next to Copy Room in Main Office	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	208A	Locker Room in Room 208	W1	Plaster	Off-White	None	0	31.5	Positive	
1	2	208A	Locker Room in Room 208	W2	Plaster	Off-White	None	0	26.9	Positive	
1	2	208A	Locker Room in Room 208	W3	Plaster	Off-White	Cracking	12	0.6	Negative	
1	2	208A	Locker Room in Room 208	W4	Plaster	Off-White	None	0	8.9	Positive	
1	2	208A	Locker Room in Room 208	Ceiling	Plaster	Tan	Flaking	15	18	Positive	
1	2	208A	Locker Room in Room 208	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	208A	Locker Room in Room 208	Door Casing	Wood	Brown	Flaking	5	0	Negative	
1	2	207	Office 207	W1	Plaster	Off-White	None	0	0.6	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128						
E	l	e								
m	e	n	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
t	n	t	Floor	Space #						
1	2	207	Office 207	W2	Plaster	Off-White	None	0	26.7	Positive
1	2	207	Office 207	W3	Plaster	Off-White	Flaking	5	3.4	Positive
1	2	207	Office 207	W4	Plaster	Off-White	Flaking	2	19.7	Positive
1	2	207	Office 207	Ceiling	Plaster	Tan	Flaking	14	20.1	Positive
1	2	207	Office 207	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	2	207	Office 207	Pipe	Metal	White	None	0	0	Negative
1	2	206	Office 206 with Staff Restroom	W1	Plaster	Off-White	None	0	0	Negative
1	2	206	Office 206 with Staff Restroom	W2	Plaster	Off-White	Efflorescence	6	25.7	Positive
1	2	206	Office 206 with Staff Restroom	W3	Plaster	Off-White	Efflorescence	30	35.6	Positive
1	2	206	Office 206 with Staff Restroom	W4	Plaster	Off-White	Efflorescence	25	38.1	Positive
1	2	206	Office 206 with Staff Restroom	Ceiling	Plaster	Tan	N/A	4	23.7	Positive
1	2	206	Office 206 with Staff Restroom	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	2	206	Office 206 with Staff Restroom	Pipe	Metal	Off-White	None	0	0	Negative
1	2	206A	Office 206 Staff Restroom	W1	Plaster	Yellow	Cracking	1	29.1	Positive
1	2	206A	Office 206 Staff Restroom	W2	Plaster	Yellow	Efflorescence	20	32.2	Positive
1	2	206A	Office 206 Staff Restroom	W3	Plaster	Yellow	Efflorescence	10	33.5	Positive
1	2	206A	Office 206 Staff Restroom	W4	Plaster	Yellow	Efflorescence	20	36.8	Positive
1	2	206A	Office 206 Staff Restroom	Ceiling	N/A	N/A	N/A	No Access	N/A	N/A
1	2	206A	Office 206 Staff Restroom	Floor	Concrete	Grey	Cracking	5	5.3	Positive
1	2	206A	Office 206 Staff Restroom	Door Casing	Wood	Pink	Flaking	2	19.5	Positive
1	2	206A	Office 206 Staff Restroom	Window	Wood	Yellow	None	0	0	Negative
1	2	202	Classrooms 202	W1	Plaster	White	Flaking	5	24.8	Positive
1	2	202	Classrooms 202	W2 (Partition)	Wood	Brown	None	0	0	Negative
1	2	202	Classrooms 202	W3	Plaster	White	Efflorescence	30	0	Negative
1	2	202	Classrooms 202	W4	Plaster	White	None	0	22.4	Positive
1	2	202	Classrooms 202	Ceiling	Plaster	Tan	Flaking	36	20.5	Positive
1	2	202	Classrooms 202	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	2	202	Classrooms 202	Door Casing	Wood	Brown	None	0	0.06	Negative
1	2	202	Classrooms 202	Pipe	Metal	White	None	0	0.01	Negative
1	2	202	Classrooms 202	Door	Metal	Black	None	0	0.04	Negative
1	2	202	Classrooms 202	Door Casing	Metal	Black	None	0	0.01	Negative
1	2	202	Classrooms 202	Window Apron	Wood	Brown	None	0	0.04	Negative
1	2	202	Classrooms 202	Window Casing	Wood	Brown	None	0	0.08	Negative
1	2	205	Classroom 205	W1	Plaster	White	Flaking	2	18.9	Positive

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128						

Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	2	205	Classroom 205	W2	Plaster	White	Flaking	2	25.5	Positive
1	2	205	Classroom 205	W3	Plaster	White	Flaking	5	12.1	Positive
1	2	205	Classroom 205	W4 (Partition)	Wood	Brown	None	0	0	Negative
1	2	205	Classroom 205	Ceiling	Plaster	Tan	Flaking	13	22.3	Positive
1	2	205	Classroom 205	Floor	Wood	N/A	N/A	N/A	N/A	N/A
1	2	205	Classroom 205	Door Casing	Wood	Brown	Chipping	4	0.07	Negative
1	2	S22	Stairs next to Office 204 Suites	W1	Plaster	Yellow	Flaking	<1	21	Positive
1	2	S22	Stairs next to Office 204 Suites	W2	Plaster	Yellow	None	0	22.5	Positive
1	2	S22	Stairs next to Office 204 Suites	W3	Plaster	Yellow	Chipping	2	24.1	Positive
1	2	S22	Stairs next to Office 204 Suites	W4	Plaster	Yellow	None	0	24.6	Positive
1	2	S22	Stairs next to Office 204 Suites	Ceiling	Plaster	Yellow	None	0	1.2	Positive
1	2	S22	Stairs next to Office 204 Suites	Floor	Concrete	Grey	Flaking	2	1	Positive
1	2	S22	Stairs next to Office 204 Suites	Newel Post	Wood	Grey	None	0	0.25	Negative
1	2	S22	Stairs next to Office 204 Suites	Stair Tread	Concrete	Grey	Flaking	2	1.2	Positive
1	2	S22	Stairs next to Office 204 Suites	Door	Metal	White	None	0	0	Negative
1	2	S22	Stairs next to Office 204 Suites	Pipe	Metal	Yellow	None	0	0.16	Negative
1	2	S22	Stairs next to Office 204 Suites	Door Casing	Wood	Brown	None	0	0.01	Negative
1	2	S22	Stairs next to Office 204 Suites	Stringer	Metal	Grey	Flaking	5	1.2	Positive
1	2	S22	Stairs next to Office 204 Suites	Stair Riser	Concrete	Grey	Flaking	2	1.3	Positive
1	2	S22	Stairs next to Office 204 Suites	Baluster	Metal	Grey	Flaking	6	0.3	Negative
1	2	204	Lobby Room of 204 Counselor Office Suites	W1	Plaster	Off-White	Chipping	2	0.02	Negative
1	2	204	Lobby Room of 204 Counselor Office Suites	W2	CMU	Off-White	None	0	0	Negative
1	2	204	Lobby Room of 204 Counselor Office Suites	W3	CMU	Off-White	None	0	0	Negative
1	2	204	Lobby Room of 204 Counselor Office Suites	W4	Plaster	Off-White	Chipping	2	0.02	Negative
1	2	204	Lobby Room of 204 Counselor Office Suites	Ceiling	Concrete	Tan	Flaking	150	25.1	Positive
1	2	204	Lobby Room of 204 Counselor Office Suites	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	2	204	Lobby Room of 204 Counselor Office Suites	Door Casing	Wood	Brown	None	0	0	Negative
1	2	204B	Storage Closet to Left of Far left Counselor Office in	W1	Plaster	Tan	None	0	0	Negative
1	2	204B	Storage Closet to Left of Far left Counselor Office in	W2	Plaster	Tan	None	0	0	Negative
1	2	204B	Storage Closet to Left of Far left Counselor Office in	W3	CMU	Off-White	None	0	0	Negative
1	2	204B	Storage Closet to Left of Far left Counselor Office in	W4	CMU	Off-White	None	0	0.1	Negative
1	2	204B	Storage Closet to Left of Far left Counselor Office in	Ceiling	Concrete	Tan	Flaking	20	17.5	Positive
1	2	204B	Storage Closet to Left of Far left Counselor Office in	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates									
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	204B	Storage Closet to Left of Far left Counselor Office in	Door Casing	Metal	Off-White	None	0	0	Negative	
1	2	204H	Book Closet opposite far left Counselor Office	W1	Plaster	Tan	Flaking	1	27.09	Positive	
1	2	204H	Book Closet opposite far left Counselor Office	W2	Plaster	Tan	Flaking	1	27.09	Positive	
1	2	204H	Book Closet opposite far left Counselor Office	W3	CMU	Tan	Flaking	1	38.06	Positive	
1	2	204H	Book Closet opposite far left Counselor Office	W4	CMU	Tan	None	0	4.41	Positive	
1	2	204H	Book Closet opposite far left Counselor Office	Ceiling	Plaster	Tan	None	0	5.49	Positive	
1	2	204H	Book Closet opposite far left Counselor Office	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	204C	Far Left Counselor Office in Room 204	W1	CMU	White	None	0	0.11	Negative	
1	2	204C	Far Left Counselor Office in Room 204	W2	Plaster	White	None	0	0.02	Negative	
1	2	204C	Far Left Counselor Office in Room 204	W3	Plaster	White	None	0	0.02	Negative	
1	2	204C	Far Left Counselor Office in Room 204	W4	CMU	White	None	0	0.04	Negative	
1	2	204C	Far Left Counselor Office in Room 204	Ceiling	Concrete	Tan	Flaking	60	21.2	Positive	
1	2	204C	Far Left Counselor Office in Room 204	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	204C	Far Left Counselor Office in Room 204	Door Casing	Wood	White	None	0	0.04	Negative	
1	2	204D	Center Left Counselor's Office	W1	CMU	Off-White	None	0	0.06	Negative	
1	2	204D	Center Left Counselor's Office	W2	CMU	Off-White	None	0	0.03	Negative	
1	2	204D	Center Left Counselor's Office	W3	Plaster	Off-White	None	0	0.02	Negative	
1	2	204D	Center Left Counselor's Office	W4	CMU	Off-White	None	0	0.07	Negative	
1	2	204D	Center Left Counselor's Office	Ceiling	Concrete	Tan	Flaking	30	9.4	Positive	
1	2	204D	Center Left Counselor's Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	204D	Center Left Counselor's Office	Door Casing	Wood	Off-White	None	0	0.03	Negative	
1	2	204D	Center Left Counselor's Office	Radiator	Metal	Off-White	None	0	0.02	Negative	
1	2	204D	Center Left Counselor's Office	Pipe	Metal	Off-White	None	0	0	Negative	
1	2	204E	Center Right Counselor's Office in Room 204	W1	CMU	Off-White	None	0	0.08	Negative	
1	2	204E	Center Right Counselor's Office in Room 204	W2	CMU	Off-White	None	0	0.02	Negative	
1	2	204E	Center Right Counselor's Office in Room 204	W3	Plaster	Off-White	None	0	0.03	Negative	
1	2	204E	Center Right Counselor's Office in Room 204	W4	Sheetrock	Off-White	None	0	0	Negative	
1	2	204E	Center Right Counselor's Office in Room 204	Ceiling	Concrete	Tan	Flaking	40	8.1	Positive	
1	2	204E	Center Right Counselor's Office in Room 204	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	204E	Center Right Counselor's Office in Room 204	Door Casing	Wood	Off-White	None	0	0.06	Negative	
1	2	204E	Center Right Counselor's Office in Room 204	Radiator	Metal	Off-White	None	0	0	Negative	
1	2	204E	Center Right Counselor's Office in Room 204	Pipe	Metal	Off-White	None	0	0.04	Negative	
1	2	204F	Far Right Counselor Office	W1	CMU	White	None	0	0.02	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins									
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates									
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	204F	Far Right Counselor Office	W2	Sheetrock	White	None	0	0	Negative	
1	2	204F	Far Right Counselor Office	W3	Plaster	White	None	0	0.05	Negative	
1	2	204F	Far Right Counselor Office	W4	Plaster	White	None	0	0.02	Negative	
1	2	204F	Far Right Counselor Office	Ceiling	Concrete	Tan	Flaking	20	8.1	Positive	
1	2	204F	Far Right Counselor Office	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	2	204F	Far Right Counselor Office	Door Casing	Wood	White	None	0	0.03	Negative	
1	2	204F	Far Right Counselor Office	Radiator	Metal	White	None	0	0	Negative	
1	2	204F	Far Right Counselor Office	Pipe	Metal	White	None	0	0.02	Negative	
1	2	237	Boy's Restroom across from Classroom 202/203	W1	Plaster	Tan	Flaking	10	14.8	Positive	
1	2	237	Boy's Restroom across from Classroom 202/203	W2	Plaster	Tan	Flaking	70	14.8	Positive	
1	2	237	Boy's Restroom across from Classroom 202/203	W3	Plaster	Tan	Flaking	24	14.8	Positive	
1	2	237	Boy's Restroom across from Classroom 202/203	W4	Plaster	Tan	Flaking	36	14.8	Positive	
1	2	237	Boy's Restroom across from Classroom 202/203	Ceiling	Plaster	N/A	N/A	400	9.3	Positive	
1	2	237	Boy's Restroom across from Classroom 202/203	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	2	237	Boy's Restroom across from Classroom 202/203	Pipe	Metal	White	None	0	0.6	Negative	
1	2	237	Boy's Restroom across from Classroom 202/203	Radiator	Metal	Silver	None	0	0.1	Negative	
1	2	237	Boy's Restroom across from Classroom 202/203	Door	Wood	Brown	None	0	0	Negative	
1	2	237	Boy's Restroom across from Classroom 202/203	Door Casing	Wood	Brown	None	0	0.06	Negative	
1	2	237AB	Pipe Chase next to Boy's Restroom across from	W1	N/A	N/A	None	0	N/A	N/A	
1	2	237AB	Pipe Chase next to Boy's Restroom across from	W2	N/A	N/A	None	0	N/A	N/A	
1	2	237AB	Pipe Chase next to Boy's Restroom across from	W3	N/A	N/A	None	0	N/A	N/A	
1	2	237AB	Pipe Chase next to Boy's Restroom across from	W4	N/A	N/A	None	0	N/A	N/A	
1	2	237AB	Pipe Chase next to Boy's Restroom across from	Ceiling	N/A	N/A	None	0	N/A	N/A	
1	2	237AB	Pipe Chase next to Boy's Restroom across from	Floor	N/A	N/A	None	0	N/A	N/A	
1	2	237A	Custodial Closet Next to Room 204	W1	Plaster	White	Flaking	6	9.3	Positive	
1	2	237A	Custodial Closet Next to Room 204	W2	Plaster	White	Chipping	5	13.2	Positive	
1	2	237A	Custodial Closet Next to Room 204	W3	Plaster	White	Chipping	2	11.1	Positive	
1	2	237A	Custodial Closet Next to Room 204	W4	Plaster	White	Chipping	1	12	Positive	
1	2	237A	Custodial Closet Next to Room 204	Ceiling	Plaster	White	Flaking	2	11.7	Positive	
1	2	237A	Custodial Closet Next to Room 204	Floor	Concrete	Grey	Flaking	4	0.2	Negative	
1	2	237A	Custodial Closet Next to Room 204	Pipe	Metal	White	None	0	0.06	Negative	
1	2	237A	Custodial Closet Next to Room 204	Door Casing	Wood	Brown	None	0	0.01	Negative	
1	2	S21	Stairs across from Classroom 202/203	W1	Plaster	White	None	0	25	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment							
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School							
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	S21	Stairs across from Classroom 202/203	W2	Plaster	White	None	0	21.2	Positive	
1	2	S21	Stairs across from Classroom 202/203	W3	Plaster	White	None	0	21.2	Positive	
1	2	S21	Stairs across from Classroom 202/203	W4	Plaster	White	Cracking	2	1.3	Positive	
1	2	S21	Stairs across from Classroom 202/203	Ceiling	Plaster	White	Cracking	2	28.8	Positive	
1	2	S21	Stairs across from Classroom 202/203	Floor	Concrete	Grey	Flaking	5	1.3	Positive	
1	2	S21	Stairs across from Classroom 202/203	Newel Post	Wood	Grey	None	0	0.22	Negative	
1	2	S21	Stairs across from Classroom 202/203	Stair Tread	Concrete	Grey	Flaking	2	1.6	Positive	
1	2	S21	Stairs across from Classroom 202/203	Door	Metal	White	None	0	0	Negative	
1	2	S21	Stairs across from Classroom 202/203	Pipe	Metal	White	None	0	0.1	Negative	
1	2	S21	Stairs across from Classroom 202/203	Door Casing	Wood	Brown	None	0	0.04	Negative	
1	2	S21	Stairs across from Classroom 202/203	Baluster	Metal	Grey	Flaking	6	0.26	Negative	
1	2	S21	Stairs across from Classroom 202/203	Stringer	Metal	Grey	Flaking	2	1.2	Positive	
1	2	S21	Stairs across from Classroom 202/203	Stair Riser	Concrete	Grey	Flaking	4	1	Positive	
1	2	236	Staff Restroom next to Classroom 202/203	W1	Sheetrock	Blue	None	0	0	Negative	
1	2	236	Staff Restroom next to Classroom 202/203	W2	Sheetrock	Blue	None	0	0	Negative	
1	2	236	Staff Restroom next to Classroom 202/203	W3	Plaster	White	Efflorescence	25	9.7	Positive	
1	2	236	Staff Restroom next to Classroom 202/203	W4	Plaster	Blue	Chipping	5	7.6	Positive	
1	2	236	Staff Restroom next to Classroom 202/203	Ceiling	Plaster	Tan	Flaking	120	23.6	Positive	
1	2	236	Staff Restroom next to Classroom 202/203	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	236	Staff Restroom next to Classroom 202/203	Door	Metal	White	None	0	0	Negative	
1	2	236	Staff Restroom next to Classroom 202/203	Door Casing	Wood	Brown	None	0	0	Negative	
1	2	236	Staff Restroom next to Classroom 202/203	Door Casing	Wood	White	None	0	0	Negative	
1	2	201	Room 201	W1	Plaster	Blue	Flaking	2	1.2	Positive	
1	2	201	Room 201	W2	Plaster	Blue	Efflorescence	20	18	Positive	
1	2	201	Room 201	W3	Plaster	Blue	Flaking	30	19.2	Positive	
1	2	201	Room 201	W4	Plaster	Blue	Flaking	1	21.9	Positive	
1	2	201	Room 201	Ceiling	Plaster	Tan	Flaking	15	23.8	Positive	
1	2	201	Room 201	Floor	Wood	Clear	None	0	0.2	Negative	
1	2	201	Room 201	Door	Wood	Brown	None	0	0	Negative	
1	2	201	Room 201	Door Casing	Wood	Brown	None	0	0.08	Negative	
1	2	201	Room 201	Pipe	Metal	Blue	None	0	0.04	Negative	
1	2	201	Room 201	Window Apron	Wood	Brown	None	0	0.07	Negative	
1	2	235	Classroom 235	W1	Plaster	White	Peeling	20	24.4	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	235	Classroom 235	W2	Plaster	White	Flaking	20	27	Positive	
1	2	235	Classroom 235	W3	Plaster	White	Efflorescence	40	24.6	Positive	
1	2	235	Classroom 235	W4	Plaster	White	None	0	20.3	Positive	
1	2	235	Classroom 235	Ceiling	Plaster	Tan	Flaking	105	34	Positive	
1	2	235	Classroom 235	Floor	Wood	N/A	None	0	N/A	N/A	
1	2	235	Classroom 235	Door	Metal	Black	None	0	0.01	Negative	
1	2	235	Classroom 235	Door	Wood	Brown	None	0	0.07	Negative	
1	2	235	Classroom 235	Door Casing	Metal	Black	None	0	0.03	Negative	
1	2	235	Classroom 235	Door Casing	Wood	Brown	None	0	0.01	Negative	
1	2	235	Classroom 235	Pipe	Metal	White	None	0	0.7	Positive	
1	2	234	Classroom 234	W1	Plaster	Off-White	None	0	25.3	Positive	
1	2	234	Classroom 234	W2	Plaster	Off-White	None	0	31.1	Positive	
1	2	234	Classroom 234	W3	Plaster	Off-White	Efflorescence	16	0.6	Negative	
1	2	234	Classroom 234	W4	Plaster	Off-White	None	0	28.9	Positive	
1	2	234	Classroom 234	Ceiling	Plaster	Tan	Flaking	60	22.6	Positive	
1	2	234	Classroom 234	Floor	Wood	N/A	N/A	N/A	N/A	N/A	
1	2	234	Classroom 234	Door Casing	Wood	Brown	None	0	0.05	Negative	
1	2	234	Classroom 234	Pipe	Metal	White	None	0	0.07	Negative	
1	2	233	Classroom 233	W1	Plaster	White	Chipping	5	20.4	Positive	
1	2	233	Classroom 233	W2	Plaster	White	Chipping	5	25.7	Positive	
1	2	233	Classroom 233	W3	Plaster	White	Efflorescence	10	25.6	Positive	
1	2	233	Classroom 233	W4	Plaster	White	Chipping	5	20.7	Positive	
1	2	233	Classroom 233	Ceiling	Plaster	Tan	Flaking	100	10.2	Positive	
1	2	233	Classroom 233	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	233	Classroom 233	Pipe	Metal	White	N/A	0	0.04	Negative	
1	2	233	Classroom 233	Door Casing	Wood	Brown	N/A	0	0.05	Negative	
1	2	232	Classroom 232	W1	Plaster	White	Flaking	1	28.6	Positive	
1	2	232	Classroom 232	W2	Plaster	White	Chipping	50	26.5	Positive	
1	2	232	Classroom 232	W3	Plaster	White	Chipping	20	20.4	Positive	
1	2	232	Classroom 232	W4	Plaster	White	Flaking	2	21.8	Positive	
1	2	232	Classroom 232	Ceiling	Plaster	Tan	Flaking	55	27.4	Positive	
1	2	232	Classroom 232	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	232	Classroom 232	Door Casing	Wood	Brown	None	0	0.07	Negative	
1	2	232	Classroom 232	Pipe	Metal	White	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates						
			Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128								
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	231	Classroom 231	W1	Plaster	Blue	None	0	24.6	Positive	
1	2	231	Classroom 231	W2	Plaster	Blue	None	0	30.8	Positive	
1	2	231	Classroom 231	W3	Plaster	Blue	Chipping	10	27.3	Positive	
1	2	231	Classroom 231	W4	Plaster	Blue	None	0	27.5	Positive	
1	2	231	Classroom 231	Ceiling	Plaster	Tan	Flaking	55	23.2	Positive	
1	2	231	Classroom 231	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	2	231	Classroom 231	Door Casing	Wood	Brown	None	0	0.14	Negative	
1	2	231	Classroom 231	Pipe	Metal	Blue	None	0	0.02	Negative	
1	2	232A	Locker Office across from Classroom 232	W1	Concrete	Blue	Chipping	5	37.1	Positive	
1	2	232A	Locker Office across from Classroom 232	W2	Concrete	Blue	Chipping	5	39.7	Positive	
1	2	232A	Locker Office across from Classroom 232	W3	Concrete	Blue	Chipping	5	49.1	Positive	
1	2	232A	Locker Office across from Classroom 232	W4	Concrete	Blue	Chipping	5	32	Positive	
1	2	232A	Locker Office across from Classroom 232	Door Cage	Metal	Black	Chipping	1	0	Negative	
1	2	232A	Locker Office across from Classroom 232	Pipe	Metal	Blue	Chipping	1	19.5	Positive	
1	2	233A	Storage Closet across from Classroom 233	W1	Concrete	White	None	0	43.7	Positive	
1	2	233A	Storage Closet across from Classroom 233	W2	Concrete	White	None	0	51	Positive	
1	2	233A	Storage Closet across from Classroom 233	W3	Concrete	White	Chipping	5	30.8	Positive	
1	2	233A	Storage Closet across from Classroom 233	W4	Concrete	White	Friction	5	37.3	Positive	
1	2	233A	Storage Closet across from Classroom 233	Ceiling	Concrete	White	None	0	37.9	Positive	
1	2	233A	Storage Closet across from Classroom 233	Floor	N/A	N/A	None	0	N/A	N/A	
1	2	233A	Storage Closet across from Classroom 233	Door	Wood	Brown	None	0	0.09	Negative	
1	2	233A	Storage Closet across from Classroom 233	Door Casing	Wood	Brown	None	0	0.3	Negative	
1	2	233A	Storage Closet across from Classroom 233	Pipe	Metal	White	Chipping	2	30.5	Positive	
1	2	230	Classroom 230	W1	Plaster	White	None	0	1.4	Positive	
1	2	230	Classroom 230	W2	Plaster	White	Flaking	2	24.5	Positive	
1	2	230	Classroom 230	W3	Plaster	White	Efflorescence	30	25.6	Positive	
1	2	230	Classroom 230	W4	Plaster	White	None	0	27	Positive	
1	2	230	Classroom 230	Ceiling	N/A	N/A	N/A	600	26	Positive	
1	2	230	Classroom 230	Floor	Wood	Clear	N/A	N/A	N/A	N/A	
1	2	230	Classroom 230	Door Casing	Wood	White	None	0	0.02	Negative	
1	2	230	Classroom 230	Pipe	Metal	White	None	0	0.09	Negative	
1	2	230	Classroom 230	Door Cage	Metal	Black	None	0	0.01	Negative	
1	2	229	Classroom 229	W1	Plaster	White	Flaking	20	15.6	Positive	
1	2	229	Classroom 229	W2	Plaster	White	Flaking	10	16.8	Positive	

Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022 Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128										
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	2	229	Classroom 229	W3	Plaster	White	Flaking	30	17.8	Positive
1	2	229	Classroom 229	W4	Plaster	White	Flaking	10	6.7	Positive
1	2	229	Classroom 229	Ceiling	N/A	N/A	N/A	20	18.3	Positive
1	2	229	Classroom 229	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	2	229	Classroom 229	Door Casing	Wood	Brown	None	0	0	Negative
1	2	229	Classroom 229	Pipe	Metal	White	None	0	0	Negative
1	2	242	Staff Restroom next to Classroom 229	W1	Plaster	Blue	None	0	0	Negative
1	2	242	Staff Restroom next to Classroom 229	W2	Plaster	Blue	Flaking	4	19	Positive
1	2	242	Staff Restroom next to Classroom 229	W3	Plaster	Tan	Efflorescence	30	24.8	Positive
1	2	242	Staff Restroom next to Classroom 229	W4	Plaster	Blue	Flaking	4	3.9	Positive
1	2	242	Staff Restroom next to Classroom 229	Ceiling	Plaster	Tan	Flaking	40	19.5	Positive
1	2	242	Staff Restroom next to Classroom 229	Floor	12"x12" Floor Tile	N/A	N/A	0	N/A	N/A
1	2	242	Staff Restroom next to Classroom 229	Door	Metal	White	None	0	0	Negative
1	2	242	Staff Restroom next to Classroom 229	Door Casing	Metal	White	None	0	0	Negative
1	2	242	Staff Restroom next to Classroom 229	Pipe	Metal	White	None	0	0	Negative
1	2	228	Classroom 228	W1	Plaster	White	Chipping	20	26.4	Positive
1	2	228	Classroom 228	W2	Plaster	White	Flaking	5	29.6	Positive
1	2	228	Classroom 228	W3	Plaster	White	Chipping	100	19.6	Positive
1	2	228	Classroom 228	W4	Plaster	White	Chipping	20	22.8	Positive
1	2	228	Classroom 228	Door Casing	Wood	Brown	None	0	0.02	Negative
1	2	228	Classroom 228	Ceiling	Plaster	Tan	Flaking	30	32.9	Positive
1	2	228	Classroom 228	Pipe	Metal	White	None	0	0.03	Negative
1	2	228	Classroom 228	Cage Door	Metal	Black	None	0	0.4	Negative
1	2	228A	Office 228-A	W1	Plaster	Blue	None	0	18.8	Positive
1	2	228A	Office 228-A	W2	Plaster	Off-White	Chipping	20	31.2	Positive
1	2	228A	Office 228-A	W3	Plaster	Blue	None	0	16	Positive
1	2	228A	Office 228-A	W4	Plaster	Tan	None	0	28.2	Positive
1	2	228A	Office 228-A	Ceiling	Plaster	Tan	Flaking	60	28.5	Positive
1	2	228A	Office 228-A	Floor	Wood	Clear	N/A	N/A	N/A	N/A
1	2	228A	Office 228-A	Pipe	Metal	Off-White	None	0	0	Negative
1	2	225	Classroom 225	W1	Plaster	White	None	0	32.5	Positive
1	2	225	Classroom 225	W2	Plaster	White	Efflorescence	15	30	Positive
1	2	225	Classroom 225	W3	Plaster	White	Cracking	5	20.5	Positive

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins								
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates								
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	225	Classroom 225	W4	CMU	White	None	0	0.01	Negative	
1	2	225	Classroom 225	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access	
1	2	225	Classroom 225	Floor	No Access	No Access	No Access	No Access	No Access	No Access	
1	2	225	Classroom 225	Pipe	Metal	White	Chipping	10	0.03	Negative	
1	2	S23	Stairs next to Classroom 228	W1	Plaster	Yellow	Flaking	3	29.4	Positive	
1	2	S23	Stairs next to Classroom 228	W2	Plaster	Yellow	Flaking	5	32.6	Positive	
1	2	S23	Stairs next to Classroom 228	W3	Plaster	Yellow	None	0	26.7	Positive	
1	2	S23	Stairs next to Classroom 228	W4	Plaster	Yellow	Flaking	1	28.4	Positive	
1	2	S23	Stairs next to Classroom 228	Ceiling	Plaster	Yellow	Flaking	5	25.9	Positive	
1	2	S23	Stairs next to Classroom 228	Floor	Concrete	Grey	Chipping	5	1.9	Positive	
1	2	S23	Stairs next to Classroom 228	Door	Metal	White	None	0	0	Negative	
1	2	S23	Stairs next to Classroom 228	Stair Riser	Concrete	Grey	Flaking	10	1.3	Positive	
1	2	S23	Stairs next to Classroom 228	Door Casing	Wood	Grey	None	0	0.01	Negative	
1	2	S23	Stairs next to Classroom 228	Stringer	Metal	Grey	Flaking	4	1.3	Positive	
1	2	S23	Stairs next to Classroom 228	Baluster	Metal	Grey	Flaking	16	0.12	Negative	
1	2	S23	Stairs next to Classroom 228	Stair Tread	Concrete	Grey	Chipping	12	1.4	Positive	
1	2	S23	Stairs next to Classroom 228	Newel Post	Concrete	Grey	Chipping	10	0.2	Negative	
1	2	S23	Stairs next to Classroom 228	Pipe	Metal	Brown	None	0	0.4	Negative	
1	2	240A	Custodial Closet across from Classroom 228	W1	Plaster	Off-White	Chipping	10	10.4	Positive	
1	2	240A	Custodial Closet across from Classroom 228	W2	Plaster	Off-White	Chipping	5	12.8	Positive	
1	2	240A	Custodial Closet across from Classroom 228	W3	Plaster	Off-White	Chipping	15	10.1	Positive	
1	2	240A	Custodial Closet across from Classroom 228	W4	Plaster	Off-White	Chipping	7	12.3	Positive	
1	2	240A	Custodial Closet across from Classroom 228	Ceiling	Plaster	Off-White	Chipping	15	14.5	Positive	
1	2	240A	Custodial Closet across from Classroom 228	Floor	Concrete	Grey	None	0	0	Negative	
1	2	240A	Custodial Closet across from Classroom 228	Pipe	Metal	Tan	Flaking	3	3.1	Positive	
1	2	240A	Custodial Closet across from Classroom 228	PC Door	Wood	Off-White	None	0	0	Negative	
1	2	240A	Custodial Closet across from Classroom 228	Door Casing	Wood	Brown	None	0	0	Negative	
1	2	240	Girl's Restroom across from Classroom 228	W1	Plaster	White	N/A	4	18.9	Positive	
1	2	240	Girl's Restroom across from Classroom 228	W2	CMU	White	N/A	0	0	Negative	
1	2	240	Girl's Restroom across from Classroom 228	W2	Plaster	White	N/A	21	17.3	Positive	
1	2	240	Girl's Restroom across from Classroom 228	W3	Plaster	White	N/A	5	0.8	Positive	
1	2	240	Girl's Restroom across from Classroom 228	W4	Plaster	White	N/A	14	15.7	Positive	
1	2	240	Girl's Restroom across from Classroom 228	Ceiling	Plaster	Tan	Flaking	30	22.3	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment							
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School							
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128							

Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	2	240	Girl's Restroom across from Classroom 228	Pipe	Metal	Tan	Flaking	22	25.7	Positive
1	2	240	Girl's Restroom across from Classroom 228	Radiator	Metal	Silver	Flaking	5	0.2	Negative
1	2	240	Girl's Restroom across from Classroom 228	Door	Wood	Brown	Chipping	4	0	Negative
1	2	240	Girl's Restroom across from Classroom 228	Door Casing	Wood	Brown	None	0	0.06	Negative
1	2	240	Girl's Restroom across from Classroom 228	Pipe Framing	Metal	White	None	0	0.01	Negative
1	2	S24	Stairs across from Classroom 225	W1	Plaster	Yellow	Chipping	10	18.9	Positive
1	2	S24	Stairs across from Classroom 225	W2	Plaster	Yellow	Flaking	1	18.9	Positive
1	2	S24	Stairs across from Classroom 225	W3	Plaster	Yellow	None	0	27.8	Positive
1	2	S24	Stairs across from Classroom 225	W4	Plaster	Yellow	None	0	21.8	Positive
1	2	S24	Stairs across from Classroom 225	Ceiling	Plaster	Yellow	None	0	0.7	Positive
1	2	S24	Stairs across from Classroom 225	Floor	Concrete	Grey	Chipping	8	1.1	Positive
1	2	S24	Stairs across from Classroom 225	Door	Metal	White	None	0	0	Negative
1	2	S24	Stairs across from Classroom 225	Door Casing	Wood	Brown	None	0	0.01	Negative
1	2	S24	Stairs across from Classroom 225	Stair Tread	Concrete	Grey	Chipping	10	1.5	Positive
1	2	S24	Stairs across from Classroom 225	Newel Post	Concrete	Grey	Chipping	10	0.19	Negative
1	2	S24	Stairs across from Classroom 225	Stair Riser	Concrete	Grey	Flaking	10	1.2	Positive
1	2	S24	Stairs across from Classroom 225	Stringer	Metal	Grey	Flaking	17	1.5	Positive
1	2	S24	Stairs across from Classroom 225	Baluster	Metal	Grey	Flaking	16	1.6	Positive
1	2	S24	Stairs across from Classroom 225	Pipe	Metal	Brown	None	0	0.24	Negative
1	2	227	Classroom 227	W1	Plaster	Blue	None	0	15	Positive
1	2	227	Classroom 227	W2	CMU	Blue	None	0	0.21	Negative
1	2	227	Classroom 227	W3	Plaster	Blue	None	0	18.2	Positive
1	2	227	Classroom 227	W4	Plaster	Blue	None	0	16	Positive
1	2	227	Classroom 227	Ceiling	No Access	No Access	No Access	No Access	No Access	No Access
1	2	227	Classroom 227	Floor	No Access	No Access	No Access	No Access	No Access	No Access
1	2	226	Room to the Left of Classroom 227	W1	Plaster	Off-White	None	0	0	Negative
1	2	226	Room to the Left of Classroom 227	W2	Plaster	Off-White	None	0	0	Negative
1	2	226	Room to the Left of Classroom 227	W2	Brick	Off-White	Flaking	5	5.7	Positive
1	2	226	Room to the Left of Classroom 227	W3	Plaster	Off-White	None	0	0	Negative
1	2	226	Room to the Left of Classroom 227	W4	CMU	Off-White	None	0	0	Negative
1	2	226	Room to the Left of Classroom 227	Ceiling	Concrete	Off-White	Flaking	10	6.7	Positive
1	2	226	Room to the Left of Classroom 227	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	2	226	Room to the Left of Classroom 227	Door Casing	Wood	Brown	None	0	0	Negative

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	2	H23	2nd Floor of Element 1 Hallways	W1	Plaster	Yellow	Flaking	8	20.4	Positive	
1	2	H23	2nd Floor of Element 1 Hallways	W2	Plaster	Yellow	Flaking	2	0.1	Negative	
1	2	H23	2nd Floor of Element 1 Hallways	W3	Plaster	Yellow	Flaking	20	19.6	Positive	
1	2	H23	2nd Floor of Element 1 Hallways	W4	Plaster	Yellow	Flaking	1	0.5	Negative	
1	2	H23	2nd Floor of Element 1 Hallways	Floor	Concrete	Grey	Flaking	15	0.9	Positive	
1	2	H23	2nd Floor of Element 1 Hallways	Ceiling	Plaster	Tan	Flaking	226	18.3	Positive	
1	2	H27	2nd Floor of Element 1 Hallways	Ceiling	Plaster	Tan	Flaking	40	19.7	Positive	
1	2	H27	2nd Floor of Element 1 Hallways	W2	Plaster	Yellow	Flaking	10	19.3	Positive	
1	2	H27	2nd Floor of Element 1 Hallways	W4	Plaster	Yellow	Flaking	20	26.6	Positive	
1	2	H27	2nd Floor of Element 1 Hallways	Floor	Concrete	Grey	Flaking	20	0.8	Positive	
1	2	H26	2nd Floor of Element 1 Hallways	W1	Plaster	Yellow	Flaking	44	25.5	Positive	
1	2	H26	2nd Floor of Element 1 Hallways	W2	Plaster	Yellow	Flaking	15	28.7	Positive	
1	2	H26	2nd Floor of Element 1 Hallways	W3	Plaster	Yellow	Flaking	30	21.8	Positive	
1	2	H26	2nd Floor of Element 1 Hallways	W4	Plaster	Yellow	None	0	0.04	Negative	
1	2	H26	2nd Floor of Element 1 Hallways	Ceiling	Plaster	Tan	Flaking	300	31.3	Positive	
1	2	H26	2nd Floor of Element 1 Hallways	Floor	Concrete	Grey	Flaking	45	0.7	Positive	
1	2	H21	2nd Floor of Element 1 Hallways	Ceiling	Plaster	Tan	Flaking	90	25.9	Positive	
1	2	H21	2nd Floor of Element 1 Hallways	W2	Plaster	Yellow	None	0	26.1	Positive	
1	2	H21	2nd Floor of Element 1 Hallways	W4	Plaster	Yellow	Cracking	6	23.6	Positive	
1	2	H21	2nd Floor of Element 1 Hallways	Floor	Concrete	Grey	Flaking	10	0.8	Positive	
1	1	H16	1st Floor of Element 1 Hallways near Stair #2	Electrical Panel	Metal	N/A	None	0	N/A	N/A	
1	1	H16	1st Floor of Element 1 Hallways near Stair #4	Electrical Panel	Metal	N/A	None	0	N/A	N/A	
1	1	H15	1st Floor of Element 1 Hallways near Stair # 1	Electrical Panel	Metal	N/A	None	0	N/A	N/A	
1	1	H15	1st Floor of Element 1 Hallways near Stair # 3	Electrical Panel	Metal	N/A	None	0	N/A	N/A	
1	2	H26	2nd Floor of Element 1 Hallways	Pipe	Metal	Yellow/Brown	None	0	0.12	Negative	
1	3	309	Classroom 309	W1	Plaster	Grey	None	0	23.2	Positive	
1	3	309	Classroom 309	W2	Plaster	Grey	None	0	21.2	Positive	
1	3	309	Classroom 309	W3	Plaster	Grey	Spalling	80	25.2	Positive	
1	3	309	Classroom 309	W4	Plaster	Grey	None	0	21.2	Positive	
1	3	309	Classroom 309	Door	Metal	White	None	0	0.03	Negative	
1	3	309	Classroom 309	Door Casing	Metal	White	None	0	0.02	Negative	
1	3	309	Classroom 309	Door	Wood	Grey	None	0	0.01	Negative	
1	3	309	Classroom 309	Door Casing	Wood	Grey	None	0	0.1	Negative	
1	3	309	Classroom 309	Window Casing	Wood	Varnish	None	0	0.02	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	309	Classroom 309	Ceiling	Plaster	Off-White	Chipping	15	0.02	Negative	
1	3	309	Classroom 309	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	309a	Storage Closet in Classroom 309	W1	Plaster	Off-White	Flaking	10	12.3	Positive	
1	3	309a	Storage Closet in Classroom 309	W2	Plaster	Off-White	Flaking	5	13.4	Positive	
1	3	309a	Storage Closet in Classroom 309	W3	Plaster	Off-White	Flaking	5	0.05	Negative	
1	3	309a	Storage Closet in Classroom 309	W4	Plaster	Off-White	Flaking	30	17.3	Positive	
1	3	309a	Storage Closet in Classroom 309	W1	Plaster	Black	None	0	0.02	Negative	
1	3	309a	Storage Closet in Classroom 309	W2	Plaster	Black	Flaking	20	12.3	Positive	
1	3	309a	Storage Closet in Classroom 309	W3	Plaster	Black	Flaking	30	1.4	Positive	
1	3	309a	Storage Closet in Classroom 309	W4	Plaster	Black	None	0	13.2	Positive	
1	3	309a	Storage Closet in Classroom 309	Door Casing	Metal	Black	None	0	0.01	Negative	
1	3	309a	Storage Closet in Classroom 309	Door Casing	wood	White	None	0	0.03	Negative	
1	3	309a	Storage Closet in Classroom 309	Door Casing	Wood	Varnish	None	0	0.01	Negative	
1	3	309a	Storage Closet in Classroom 309	Window Casing	Wood	Black	None	0	0.3	Negative	
1	3	309a	Storage Closet in Classroom 309	Ceiling	Plaster	Off-White	Flaking	5	27	Positive	
1	3	309a	Storage Closet in Classroom 309	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	307	Room 307	W1	Plaster	Grey	Chipping	30	23.4	Positive	
1	3	307	Room 307	W2	Plaster	Grey	Chipping	150	22.3	Positive	
1	3	307	Room 307	W3	Plaster	Grey	Chipping	30	22.3	Positive	
1	3	307	Room 307	W4	Plaster	Grey	Chipping	50	12.3	Positive	
1	3	307	Room 307	Door Casing	Wood	White	None	0	0.1	Negative	
1	3	307	Room 307	Window Casing	Wood	White	Chipping	2	0.12	Negative	
1	3	307	Room 307	Radiator	Metal	Silver	Flaking	12	0.1	Negative	
1	3	307	Room 307	Ceiling	Plaster	Tan	Flaking	15	22.1	Positive	
1	3	307	Room 307	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	305	Classroom 305	W1	Plaster	White	Chipping	10	21.3	Positive	
1	3	305	Classroom 305	W2	Plaster	White	Chipping	10	22.4	Positive	
1	3	305	Classroom 305	W3	Plaster	White	Chipping	10	15.3	Positive	
1	3	305	Classroom 305	W4	Plaster	White	Chipping	10	16.5	Positive	
1	3	305	Classroom 305	Window Casing	Wood	Varnish	None	0	0.05	Negative	
1	3	305	Classroom 305	Door Casing	Wood	Varnish	None	0	0.2	Negative	
1	3	305	Classroom 305	Blackboard Casing	Wood	Brown	None	0	0.3	Negative	
1	3	305	Classroom 305	Ceiling	Plaster	Off-White	Cracking, Missing Plaster Pieces	50	24.9	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	3	305	Classroom 305	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	3	303	Classroom 303	W1	Plaster	Off-White	Chipping	20	5.1	Positive
1	3	303	Classroom 303	W2	Plaster	Off-White	Flaking	80	1.1	Positive
1	3	303	Classroom 303	W3	Plaster	Off-White	Flaking	50	20	Positive
1	3	303	Classroom 303	W4	Plaster	Off-White	Chipping	10	17.6	Positive
1	3	303	Classroom 303	Door Casing	Wood	Varnish	None	0	0.09	Negative
1	3	303	Classroom 303	Window Casing	Wood	Varnish	None	0	0.1	Negative
1	3	303	Classroom 303	Radiator	Metal	White	None	0	0	Negative
1	3	303	Classroom 303	Ceiling	Plaster	Tan	Flaking	15	28.8	Positive
1	3	303	Classroom 303	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	3	302	Yearbook Room	W1	Plaster	Off-white	Spalling	60	21.3	Positive
1	3	302	Yearbook Room	W2	Plaster	Off-white	Chipping	200	27	Positive
1	3	302	Yearbook Room	W3	Plaster	Off-white	Chipping	75	21.3	Positive
1	3	302	Yearbook Room	W4	Plaster	Off-white	Spalling	100	21	Positive
1	3	302	Yearbook Room	Door Casing	Wood	Varnish	None	0	0.05	Negative
1	3	302	Yearbook Room	Window Casing	Wood	Varnish	None	0	0	Negative
1	3	302	Yearbook Room	Baseboard	Wood	Varnish	None	0	0.09	Negative
1	3	302	Yearbook Room	Pipe	Metal	Off-white	Chipping	3	25.9	Positive
1	3	302	Yearbook Room	Ceiling	Plaster	Tan	Flaking	33	25.7	Positive
1	3	302	Yearbook Room	Floor	Wood	Clear	Flaking	N/A	N/A	N/A
1	3	344	Staff Restroom next to Classroom 301	W1	Plaster	White	Chipping	4	0	Negative
1	3	344	Staff Restroom next to Classroom 301	W2	Plaster	White	N/A	2	0	Negative
1	3	344	Staff Restroom next to Classroom 301	W3	Plaster	White	Chipping	15	25.4	Positive
1	3	344	Staff Restroom next to Classroom 301	W4	Plaster	White	Flaking	5	20.3	Positive
1	3	344	Staff Restroom next to Classroom 301	Door Casing	Wood	Brown	N/A	0	0.03	Negative
1	3	344	Staff Restroom next to Classroom 301	Door Casing	Metal	White	N/A	0	0	Negative
1	3	344	Staff Restroom next to Classroom 301	Door	Metal	White	N/A	0	0	Negative
1	3	344	Staff Restroom next to Classroom 301	Pipe	Metal	White	N/A	0	0	Negative
1	3	344	Staff Restroom next to Classroom 301	Baseboard	Wood	Brown	Flaking	4	0.2	Negative
1	3	344	Staff Restroom next to Classroom 301	Ceiling	Plaster	Off-White	Missing Plaster Pieces	40	33.9	Positive
1	3	344	Staff Restroom next to Classroom 301	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	3	301	Classroom 301 next to 338	W1	Plaster	White	Chipping	20	20.2	Positive
1	3	301	Classroom 301 next to 338	W2	Plaster	White	Chipping	10	19.4	Positive

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	301	Classroom 301 next to 338	W3	Plaster	White	Chipping	15	27.2	Positive	
1	3	301	Classroom 301 next to 338	W4	Plaster	White	Chipping	20	26.5	Positive	
1	3	301	Classroom 301 next to 338	Window Casing	Wood	Brown	N/A	0	0.07	Negative	
1	3	301	Classroom 301 next to 338	Door Casing	Wood	Brown	N/A	0	0.05	Negative	
1	3	301	Classroom 301 next to 338	Pipe	Metal	White	Chipping	5	24.7	Positive	
1	3	301	Classroom 301 next to 338	Ceiling	Plaster	Off-White	Chipping	2	25.9	Positive	
1	3	301	Classroom 301 next to 338	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	S31	Stairs across from Classroom 303	W1	Plaster	Off-White	None	0	19.4	Positive	
1	3	S31	Stairs across from Classroom 303	W2	Plaster	Off-White	None	0	20.8	Positive	
1	3	S31	Stairs across from Classroom 303	W3	Plaster	Off-White	None	0	19.2	Positive	
1	3	S31	Stairs across from Classroom 303	W4	Plaster	Off-White	None	0	17.7	Positive	
1	3	S31	Stairs across from Classroom 303	Ceiling	Plaster	Off-White	Peeling	5	23.1	Positive	
1	3	S31	Stairs across from Classroom 303	Floor	Concrete	Grey	Flaking	10	1	Positive	
1	3	S31	Stairs across from Classroom 303	Newel Post	Wood	Grey	None	0	0.23	Negative	
1	3	S31	Stairs across from Classroom 303	Stair Stringer	Metal	Grey	Flaking	26	0.08	Negative	
1	3	S31	Stairs across from Classroom 303	Baluster	Metal	Grey	Flaking	20	0.5	Negative	
1	3	S31	Stairs across from Classroom 303	Stair Riser	Metal	Grey	Flaking	12	0.9	Positive	
1	3	S31	Stairs across from Classroom 303	Stair Tread	Concrete	Grey	Flaking	12	0.08	Negative	
1	3	S31	Stairs across from Classroom 303	Door	Metal	White	None	0	0	Negative	
1	3	S31	Stairs across from Classroom 303	Door Casing	Wood	Brown	None	0	0	Negative	
1	3	S32	Stairs across from Classroom 307	W1	Plaster	Yellow	None	0	26.6	Positive	
1	3	S32	Stairs across from Classroom 307	W2	Plaster	Yellow	Flaking	10	28	Positive	
1	3	S32	Stairs across from Classroom 307	W3	Plaster	Yellow	None	0	22.8	Positive	
1	3	S32	Stairs across from Classroom 307	W4	Plaster	Yellow	None	0	21.7	Positive	
1	3	S32	Stairs across from Classroom 307	Ceiling	Plaster	Off-White	Missing Plaster Pieces	5	24.4	Positive	
1	3	S32	Stairs across from Classroom 307	Floor	Concrete	Grey	Flaking	5	10	Positive	
1	3	S32	Stairs across from Classroom 307	Newel Post	Wood	Grey	None	0	0.15	Negative	
1	3	S32	Stairs across from Classroom 307	Stair Stringer	Metal	Grey	Flaking	2	1.1	Positive	
1	3	S32	Stairs across from Classroom 307	Stair Baluster	Metal	Grey	Flaking	6	0.4	Negative	
1	3	S32	Stairs across from Classroom 307	Riser	Concrete	Grey	Flaking	5	0.9	Positive	
1	3	S32	Stairs across from Classroom 307	Stair Tread	Concrete	Grey	Flaking	5	1	Positive	
1	3	S32	Stairs across from Classroom 307	Door	Metal	White	None	0	0	Negative	
1	3	S32	Stairs across from Classroom 307	Door Casing	Wood	Brown	None	0	0.04	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128		
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)			
1	3	340A	Custodial Closet next to Classroom 303	W1	Plaster	Off-White		5	10.8	Positive			
1	3	340A	Custodial Closet next to Classroom 303	W2	Plaster	Off-White	Chipping	5	11.1	Positive			
1	3	340A	Custodial Closet next to Classroom 303	W3	Plaster	Off-White	Chipping	10	10.3	Positive			
1	3	340A	Custodial Closet next to Classroom 303	W4	Plaster	Off-White	Chipping	10	11	Positive			
1	3	340A	Custodial Closet next to Classroom 303	Ceiling	Plaster	Off-White	Cracking	2	12.4	Positive			
1	3	340A	Custodial Closet next to Classroom 303	Floor	Concrete	Grey	Flaking	2	0.8	Positive			
1	3	340A	Custodial Closet next to Classroom 303	Pipe	Metal	Off-White	Flaking	3	14.1	Positive			
1	3	340A	Custodial Closet next to Classroom 303	Door Casing	Metal	Off-White	None	0	0.1	Negative			
1	3	340A	Custodial Closet next to Classroom 303	Casing	Wood	Brown	None	0	0.06	Negative			
1	3	340	Boy's Restroom across from Classroom 303	W1	Plaster	Off-White	None	0	12.3	Positive			
1	3	340	Boy's Restroom across from Classroom 303	W2	Plaster	Off-White	None	0	21.5	Positive			
1	3	340	Boy's Restroom across from Classroom 303	W3	Plaster	Off-White	None	0	17.6	Positive			
1	3	340	Boy's Restroom across from Classroom 303	W4	Plaster	Off-White	None	0	13.6	Positive			
1	3	340	Boy's Restroom across from Classroom 303	W4	CMU	Off-White	None	0	0.01	Negative			
1	3	340	Boy's Restroom across from Classroom 303	Door	Wood	Dark Brown	Chipping	5	0.2	Negative			
1	3	340	Boy's Restroom across from Classroom 303	Door Casing	Wood	Brown	None	0	0.3	Negative			
1	3	340	Boy's Restroom across from Classroom 303	Pipe Framing	Metal	Off-white	None	0	0.2	Negative			
1	3	340	Boy's Restroom across from Classroom 303	Ceiling	Plaster	Off-White	Missing Plaster Pieces	30	22.6	Positive			
1	3	340	Boy's Restroom across from Classroom 303	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A			
1	3	304	Office 304	W1	Plaster	Off-White	Chipping	10	0.01	Negative			
1	3	304	Office 304	W2	Plaster	Off-White	Chipping	10	0.02	Negative			
1	3	304	Office 304	W3	Plaster	Off-White	Chipping	10	0.03	Negative			
1	3	304	Office 304	W4	CMU	Off-White	None	0	0.01	Negative			
1	3	304	Office 304	Window Apron	Wood	White	None	0	0.02	Negative			
1	3	304	Office 304	Door Casing	Wood	Varnish	None	0	0.2	Negative			
1	3	304	Office 304	Ceiling	Plaster	Off-white	Spalling	50	1.1	Positive			
1	3	304	Office 304	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A			
1	3	304A	Custodial Closet	W1	Plaster	Tan	None	0	0.6	Negative			
1	3	304A	Custodial Closet	W2	Brick	Tan	Flaking	2	3.2	Positive			
1	3	304A	Custodial Closet	W3	Plaster	Tan	Flaking	25	0	Negative			
1	3	304A	Custodial Closet	W4	Brick	Tan	Flaking	1	2.7	Positive			
1	3	304A	Custodial Closet	Ceiling	Plaster	Tan	Flaking	1	0.3	Negative			
1	3	306	Classroom 306	W1	Plaster	White	None	0	0.03	Negative			

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins								
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates								
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	306	Classroom 306	W2	CMU	White	None	0	0.01	Negative	
1	3	306	Classroom 306	W3	Plaster	White	Chipping	10	2	Positive	
1	3	306	Classroom 306	W4	Plaster	White	None	0	0.03	Negative	
1	3	306	Classroom 306	Window Apron	Wood	White	Flaking	4	0.05	Negative	
1	3	306	Classroom 306	Door Casing	Wood	Varnish	None	0	0.2	Negative	
1	3	306	Classroom 306	Blackboard Casing	Wood	Brown	None	0	0.3	Negative	
1	3	306	Classroom 306	Ceiling	Plaster	Off-White	Missing Plaster	25	0	Negative	
1	3	306	Classroom 306	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	338	Classroom 338	W1	Plaster	White	Spalling	200	19.6	Positive	
1	3	338	Classroom 338	W2	Plaster	White	Spalling	200	1.5	Positive	
1	3	338	Classroom 338	W3	Plaster	White	Spalling	50	21	Positive	
1	3	338	Classroom 338	W4	Plaster	White	Spalling	70	19	Positive	
1	3	338	Classroom 338	Door Casing	Wood	Brown	Chipping	10	0.05	Negative	
1	3	338	Classroom 338	Blackboard Casing	Wood	Brown	Chipping	5	0.2	Negative	
1	3	338	Classroom 338	Window Apron	Wood	Brown	Chipping	2	0.01	Negative	
1	3	338	Classroom 338	Pipe	Metal	White	Chipping	2	0.05	Negative	
1	3	338	Classroom 338	Ceiling	Plaster	Off-White	Flaking	15	0	Negative	
1	3	338	Classroom 338	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	337	Classroom 337	W1	Plaster	White	Flaking	250	27.2	Positive	
1	3	337	Classroom 337	W2	Plaster	White	Flaking	50	15.6	Positive	
1	3	337	Classroom 337	W3	Plaster	White	Flaking	50	19.1	Positive	
1	3	337	Classroom 337	Partition Wall	Wood	Black	None	0	0.1	Negative	
1	3	337	Classroom 337	Window	Wood	Brown	N/A	0	0.05	Negative	
1	3	337	Classroom 337	Ceiling	Plaster	Off-White	Cracking	5	27.2	Positive	
1	3	337	Classroom 337	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	337	Classroom 337	Door Casing	Wood	Brown	N/A	0	0.1	Negative	
1	3	337	Classroom 337	Blackboard Casing	Wood	Brown	N/A	0	0.5	Negative	
1	3	337	Classroom 337	Pipe	Metal	White	Chipping	2	0.14	Negative	
1	3	336	Classroom 336	W1	Plaster	White	Flaking	40	23.8	Positive	
1	3	336	Classroom 336	Parition	Wood	Brown	None	0	N/A	N/A	
1	3	336	Classroom 336	W3	Plaster	White	Flaking	10	18.4	Positive	
1	3	336	Classroom 336	W4	Plaster	White	Chipping	25	25.2	Positive	
1	3	336	Classroom 336	Ceiling	Plaster	Off-White	Missing Plaster Pieces	10	28.6	Positive	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	336	Classroom 336	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	336	Classroom 336	Door Casing	Wood	Brown	None	0	0.27	Negative	
1	3	336	Classroom 336	Blackboard Casing	Wood	Brown	None	0	0.03	Negative	
1	3	336	Classroom 336	Window Casing	Wood	Brown	None	0	0	Negative	
1	3	336	Classroom 336	Pipe	Metal	White	None	0	0.16	Negative	
1	3	335	Classroom 335	W1	Plaster	White	Chipping	30	19.5	Positive	
1	3	335	Classroom 335	W2	Plaster	White	Chipping	50	25.9	Positive	
1	3	335	Classroom 335	W3	Plaster	White	Spalling	20	25.3	Positive	
1	3	335	Classroom 335	Partition	Wood	Brown	None	0	0.06	Negative	
1	3	335	Classroom 335	Ceiling	Plaster	Off-White	Cracking	15	28.4	Positive	
1	3	335	Classroom 335	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	335	Classroom 335	Window Apron	Wood	Brown	None	0	0.09	Negative	
1	3	335	Classroom 335	Door Casing	Wood	Brown	None	0	0.05	Negative	
1	3	335	Classroom 335	Blackboard Casing	Wood	Brown	None	0	0.04	Negative	
1	3	335	Classroom 335	Pipe	Metal	White	None	0	0.07	Negative	
1	3	334	Classroom 334	W1	Plaster	White	Chipping	25	20.3	Positive	
1	3	334	Classroom 334	Casing	Wood	Brown	None	0	0.07	Negative	
1	3	334	Classroom 334	W3	Plaster	White	Flaking	5	19	Positive	
1	3	334	Classroom 334	W2	Wood	Black	None	0	0.1	Negative	
1	3	334	Classroom 334	W4	Plaster	White	Chipping	30	15.8	Positive	
1	3	334	Classroom 334	Ceiling	Plaster	Off-White	Missing Plaster Pieces	40	26.2	Positive	
1	3	334	Classroom 334	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	334	Classroom 334	Window Casing	Wood	Brown	None	0	0.02	Negative	
1	3	334	Classroom 334	Door Casing	Wood	Brown	None	0	0.02	Negative	
1	3	334	Classroom 334	Pipe	Metal	White	None	0	0.08	Negative	
1	3	334	Classroom 334	Blackboard Casing	Wood	Brown	None	0	0.02	Negative	
1	3	333	Classroom 333	W1	Plaster	White	Flaking	100	22.2	Positive	
1	3	333	Classroom 333	W2	Plaster	White	Flaking	200	0	Negative	
1	3	333	Classroom 333	W3	Plaster	White	Efflorescence	50	25.5	Positive	
1	3	333	Classroom 333	W4	Plaster	White	Flaking	20	1.3	Positive	
1	3	333	Classroom 333	Ceiling	Plaster	Off-White	Cracking	15	27.6	Positive	
1	3	333	Classroom 333	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	333	Classroom 333	Door Casing	Wood	Brown	None	0	0.04	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	333	Classroom 333	Blackboard Casing	Wood	Brown	None	0	0.03	Negative	
1	3	333	Classroom 333	Window Casing	Wood	Brown	None	0	0.05	Negative	
1	3	333	Classroom 333	Pipe	Metal	White	None	0	0.02	Negative	
1	3	332	Office 332	W1	Plaster	White	Chipping	10	23.1	Positive	
1	3	332	Office 332	W2	Plaster	White	Chipping	20	18.5	Positive	
1	3	332	Office 332	W3	Plaster	White	Chipping	20	19.4	Positive	
1	3	332	Office 332	W4	Plaster	White	Chipping	10	15.6	Positive	
1	3	332	Office 332	Ceiling	Plaster	Off-White	Cracking	20	27.5	Positive	
1	3	332	Office 332	Floor	Wood	Varnish	None	0	0	Negative	
1	3	332	Office 332	Blackboard Casing	Wood	Varnish	None	0	0.04	Negative	
1	3	332	Office 332	Door Casing	Wood	Varnish	None	0	0.05	Negative	
1	3	332	Office 332	Pipe	Metal	White	None	0	0.02	Negative	
1	3	332	Office 332	Window Casing	Wood	Varnish	None	0	0.1	Negative	
1	3	332	Office 332	Baseboard	Wood	Varnish	None	0	0.1	Negative	
1	3	343	Staff Restroom next to Office 332	W1	Plaster	White	Flaking	3	0	Negative	
1	3	343	Staff Restroom next to Office 332	W2	Plaster	White	Flaking	5	0.02	Negative	
1	3	343	Staff Restroom next to Office 332	Baseboard Wall 2	Wood	Brown	Flaking	1	0.3	Negative	
1	3	343	Staff Restroom next to Office 332	W3	Plaster	White	Efflorescence	2	16	Positive	
1	3	343	Staff Restroom next to Office 332	Baseboard Wall 3	Wood	Brown	Flaking	1	0.4	Negative	
1	3	343	Staff Restroom next to Office 332	W4	Plaster	White	None	0	0	Negative	
1	3	343	Staff Restroom next to Office 332	Ceiling	Plaster	Off-White	Missing Plaster Pieces	5	27.5	Positive	
1	3	343	Staff Restroom next to Office 332	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	343	Staff Restroom next to Office 332	Casing	Wood	Varnish	None	0	0	Negative	
1	3	343	Staff Restroom next to Office 332	Window Sill	Wood	Brown	Flaking	4	0	Negative	
1	3	343	Staff Restroom next to Office 332	Door Casing	Metal	White	None	0	0	Negative	
1	3	343	Staff Restroom next to Office 332	Window Apron	Wood	Brown	None	0	0.07	Negative	
1	3	331	Classroom 331	W1	Plaster	White	Chipping	10	20.4	Positive	
1	3	331	Classroom 331	W2	Plaster	White	Flaking	10	0.5	Negative	
1	3	331	Classroom 331	W3	Plaster	White	Chipping	20	20.9	Positive	
1	3	331	Classroom 331	W4	CMU	White	None	0	0.03	Negative	
1	3	331	Classroom 331	Ceiling	Plaster	Off-White	Missing Plaster Pieces	40	28.6	Positive	
1	3	331	Classroom 331	Floor	Wood	Varnish	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	3	331	Classroom 331	Blackboard Casing	Wood	Brown	None	0	0.06	Negative
1	3	331	Classroom 331	Window Apron	Wood	Brown	None	0	0	Negative
1	3	331	Classroom 331	Pipe	Metal	White	None	0	0.07	Negative
1	3	331	Classroom 331	Door Casing	Wood	Brown	None	0	0.05	Negative
1	3	329	Classroom 329	W1	Plaster	White	Chipping	20	25.4	Positive
1	3	329	Classroom 329	W2	CMU	White	None	0	0	Negative
1	3	329	Classroom 329	W3	Plaster	White	Chipping	5	24.5	Positive
1	3	329	Classroom 329	W4	CMU	White	None	0	0.01	Negative
1	3	329	Classroom 329	Ceiling	Plaster	Tan	Chipping	200	26.2	Positive
1	3	329	Classroom 329	Floor	Wood	Varnish	None	0	0	Negative
1	3	329	Classroom 329	Door Casing	Wood	Brown	None	0	0.08	Negative
1	3	329	Classroom 329	Window Casing	Wood	Brown	None	0	0.1	Negative
1	3	329	Classroom 329	Pipe	Metal	White	None	0	0.1	Negative
1	3	329	Classroom 329	Blackboard Casing	Wood	Brown	None	0	0.06	Negative
1	3	327	Classroom 327	W1	Plaster	White	Chipping	20	21.7	Positive
1	3	327	Classroom 327	W2	CMU	White	None	0	0.01	Negative
1	3	327	Classroom 327	W3	Plaster	White	None	0	31.3	Positive
1	3	327	Classroom 327	W4	Plaster	White	None	0	0.03	Negative
1	3	327	Classroom 327	Ceiling	Plaster	Tan	Chipping	30	20	Positive
1	3	327	Classroom 327	Floor	Wood	Clear	None	0	0.2	Negative
1	3	327	Classroom 327	Blackboard Casing	Wood	Brown	None	0	0.03	Negative
1	3	327	Classroom 327	Window Casing	Wood	Brown	None	0	0.05	Negative
1	3	327	Classroom 327	Pipe	Metal	White	None	0	0.03	Negative
1	3	327	Classroom 327	Door Casing	Wood	Brown	None	0	0.08	Negative
1	3	327	Classroom 327	Baseboard	Wood	Brown	None	0	0.17	Negative
1	3	S33	Stairs next to Classroom 331	W1	Plaster	Yellow	None	0	0	Negative
1	3	S33	Stairs next to Classroom 331	W2	Plaster	Yellow	None	0	29.5	Positive
1	3	S33	Stairs next to Classroom 331	W3	Plaster	Yellow	None	0	19.9	Positive
1	3	S33	Stairs next to Classroom 331	W4	Plaster	Yellow	Flaking	20	27	Positive
1	3	S33	Stairs next to Classroom 331	Stair Riser	Metal	Grey	Flaking	2	1	Positive
1	3	S33	Stairs next to Classroom 331	Baluster	Metal	Grey	Flaking	6	0.4	Negative
1	3	S33	Stairs next to Classroom 331	Ceiling	Plaster	Off-White	Peeling	40	22.1	Positive
1	3	S33	Stairs next to Classroom 331	Floor	Concrete	Grey	Chipping	5	1.2	Positive
1	3	S33	Stairs next to Classroom 331	Newel Post	Wood	Grey	None	0	0.3	Negative

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	S33	Stairs next to Classroom 331	Stair Stringer	Metal	Grey	Flaking	15	1	Positive	
1	3	S33	Stairs next to Classroom 331	Stair Tread	Concrete	Grey	Flaking	2	0.07	Negative	
1	3	S33	Stairs next to Classroom 331	Door	Metal	White	None	0	0	Negative	
1	3	S33	Stairs next to Classroom 331	Door Casing	Wood	Brown	None	0	0.02	Negative	
1	3	341A	Custodial Closet across from Classroom 331	W1	Plaster	Off-White	Chipping	5	14.2	Positive	
1	3	341A	Custodial Closet across from Classroom 331	W2	Plaster	Off-White	Chipping	5	10.4	Positive	
1	3	341A	Custodial Closet across from Classroom 331	W3	Plaster	Off-White	Chipping	5	9.7	Positive	
1	3	341A	Custodial Closet across from Classroom 331	W4	Plaster	Off-White	Chipping	5	11.1	Positive	
1	3	341A	Custodial Closet across from Classroom 331	Ceiling	Plaster	Off-White	Chipping	10	18.3	Positive	
1	3	341A	Custodial Closet across from Classroom 331	Floor	Concrete	Grey	None	0	1.1	Positive	
1	3	341A	Custodial Closet across from Classroom 331	Pipe	Metal	Off-White	None	0	0.12	Negative	
1	3	341A	Custodial Closet across from Classroom 331	Door	Metal	Brown	None	0	0.02	Negative	
1	3	341A	Custodial Closet across from Classroom 331	Door Casing	Wood	Brown	None	0	0.02	Negative	
1	3	341A	Custodial Closet across from Classroom 331	Casing	Wood	Off-White	None	0	0.02	Negative	
1	3	341	Girl's Restroom across from Classroom 331	W1	Plaster	White	Flaking	20	14	Positive	
1	3	341	Girl's Restroom across from Classroom 331	W1	Brick	N/A	None	0	N/A	N/A	
1	3	341	Girl's Restroom across from Classroom 331	W2	Plaster	White	Flaking	12	2	Positive	
1	3	341	Girl's Restroom across from Classroom 331	W2	Brick	N/A	None	0	N/A	N/A	
1	3	341	Girl's Restroom across from Classroom 331	W3	Plaster	White	Flaking	20	6	Positive	
1	3	341	Girl's Restroom across from Classroom 331	W3	Brick	N/A	None	0	N/A	N/A	
1	3	341	Girl's Restroom across from Classroom 331	W4	Plaster	White	Flaking	48	2.5	Positive	
1	3	341	Girl's Restroom across from Classroom 331	W4	Brick	N/A	None	0	N/A	N/A	
1	3	341	Girl's Restroom across from Classroom 331	Ceiling	Plaster	Tan	Flaking	240	23.6	Positive	
1	3	341	Girl's Restroom across from Classroom 331	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
1	3	330	Classroom 330	W1	Plaster	Off-White	Peeling	5	0.03	Negative	
1	3	330	Classroom 330	W2	Plaster	Off-White	Peeling	5	0.02	Negative	
1	3	330	Classroom 330	W3	Plaster	Off-White	None	0	0.03	Negative	
1	3	330	Classroom 330	W4	Plaster	Off-White	None	0	0.02	Negative	
1	3	330	Classroom 330	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	330	Classroom 330	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	330	Classroom 330	Pipe	Metal	White	Chipping	10	0.1	Negative	
1	3	328	Classroom 328	W1	Plaster	Blue	Chipping	5	0.01	Negative	
1	3	328	Classroom 328	W2	Plaster	Blue	Flaking	4	0.01	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment					
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School					
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128					
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	3	328	Classroom 328	W3	Plaster	Blue	Flaking	2	0.01	Negative
1	3	328	Classroom 328	W4	Plaster	Blue	Flaking	2	0.04	Negative
1	3	328	Classroom 328	Ceiling	Plaster	Off-white	Spalling	50	1.8	Positive
1	3	328	Classroom 328	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
1	3	328	Classroom 328	Blackboard Casing	Wood	Brown	None	0	0.03	Negative
1	3	328	Classroom 328	Window Apron	Wood	Blue	None	0	0.09	Negative
1	3	328	Classroom 328	Pipe	Metal	Blue	None	0	0	Negative
1	3	328A	Storage Closet next to Classroom 330	W1	Concrete	White	None	0	0	Negative
1	3	328A	Storage Closet next to Classroom 330	W2	Brick	White	None	0	0.16	Negative
1	3	328A	Storage Closet next to Classroom 330	W3	Concrete	White	None	0	0.03	Negative
1	3	328A	Storage Closet next to Classroom 330	W4	Brick	White	None	0	0.1	Negative
1	3	328A	Storage Closet next to Classroom 330	Ceiling	Concrete	White	None	0	0.32	Negative
1	3	328A	Storage Closet next to Classroom 330	Floor	Concrete	N/A	None	0	N/A	N/A
1	3	S34	Stairs near Classroom 327	W1	Plaster	Yellow	Flaking	1	19.7	Positive
1	3	S34	Stairs near Classroom 327	W2	Plaster	Yellow	None	0	21.8	Positive
1	3	S34	Stairs near Classroom 327	W3	Plaster	Yellow	Flaking	5	19	Positive
1	3	S34	Stairs near Classroom 327	W4	Plaster	Yellow	None	0	30.7	Positive
1	3	S34	Stairs near Classroom 327	Ceiling	Plaster	Off-White	Holes	20	29.7	Positive
1	3	S34	Stairs near Classroom 327	Floor	Concrete	Grey	Flaking	5	1.2	Positive
1	3	S34	Stairs near Classroom 327	Newel Post	Wood	Grey	Flaking	10	0.25	Negative
1	3	S34	Stairs near Classroom 327	Stair Stringer	Metal	Grey	Flaking	20	0.23	Negative
1	3	S34	Stairs near Classroom 327	Baluster	Metal	Grey	Flaking	44	0.4	Negative
1	3	S34	Stairs near Classroom 327	Stair Riser	Metal	Grey	Flaking	5	20	Positive
1	3	S34	Stairs near Classroom 327	Stair Tread	Concrete	Grey	Flaking	2	0.7	Positive
1	3	S34	Stairs near Classroom 327	Door	Metal	White	None	0	0	Negative
1	3	S34	Stairs near Classroom 327	Door Casing	Wood	Brown	None	0	0.04	Negative
1	3	310	Classroom 310	W1	Plaster	Grey	Flaking	20	25.1	Positive
1	3	310	Classroom 310	W2	Sheetrock	Grey	None	0	0.02	Negative
1	3	310	Classroom 310	W3	Plaster	Grey	None	0	12.3	Positive

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	310	Classroom 310	W4	Plaster	Grey	None	0	0.01	Negative	
1	3	310	Classroom 310	Door Casing	Wood	Varnish	None	0	0.03	Negative	
1	3	310	Classroom 310	Door	Metal	White	None	0	0.04	Negative	
1	3	310	Classroom 310	Wall Glass Casing	Metal	White	None	0	0.02	Negative	
1	3	310	Classroom 310	Window Casing	Wood	Varnish	None	0	0.12	Negative	
1	3	310	Classroom 310	Ceiling	Plaster	Off-White	Flaking	5	32.6	Positive	
1	3	310	Classroom 310	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	311	Classroom 311	W1	Plaster	Grey	None	0	2.3	Positive	
1	3	311	Classroom 311	W2	Sheetrock	Grey	None	0	0.05	Negative	
1	3	311	Classroom 311	W3	Plaster	Grey	None	0	21.3	Positive	
1	3	311	Classroom 311	W4	Sheetrock	Grey	None	0	0.01	Negative	
1	3	311	Classroom 311	Door Casing	Wood	Varnish	None	0	0.05	Negative	
1	3	311	Classroom 311	Door	Metal	White	None	0	0.03	Negative	
1	3	311	Classroom 311	Wall Glass Casing	Metal	White	None	0	0.03	Negative	
1	3	311	Classroom 311	Window Casing	Wood	Varnish	None	0	0.05	Negative	
1	3	311	Classroom 311	Ceiling	Plaster	Off-White	Chipping	30	32.6	Positive	
1	3	311	Classroom 311	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	311A	Closet in Classroom 311	W1	Plaster	Grey	None	0	12.3	Positive	
1	3	311A	Closet in Classroom 311	W2	Plaster	Grey	None	0	0.01	Negative	
1	3	311A	Closet in Classroom 311	W3	Plaster	Grey	None	0	22.3	Positive	
1	3	311A	Closet in Classroom 311	W4	Sheetrock	Grey	None	0	0	Negative	
1	3	311A	Closet in Classroom 311	Door	Metal	White	None	0	0.03	Negative	
1	3	311A	Closet in Classroom 311	Wall Glass Casing	Metal	White	None	0	0.03	Negative	
1	3	311A	Closet in Classroom 311	Window Casing	Wood	Varnish	None	0	0.05	Negative	
1	3	311A	Closet in Classroom 311	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	311A	Closet in Classroom 311	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	312	Classroom 312	W1	Plaster	Off-White	None	0	31.2	Positive	
1	3	312	Classroom 312	W2	Plaster	Off-White	Chipping	10	33.2	Positive	
1	3	312	Classroom 312	W3	Plaster	Off-White	None	0	29.1	Positive	
1	3	312	Classroom 312	W4	Plaster	Off-White	None	0	29.3	Positive	
1	3	312	Classroom 312	Door Casing	Metal	Off-White	None	0	0.05	Negative	
1	3	312	Classroom 312	Door Cage	Metal	Black	None	0	0.03	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	312	Classroom 312	Blackboard Casing	Wood	Brown	None	0	0.01	Negative	
1	3	312	Classroom 312	Window Casing	Wood	Varnish	None	0	0.01	Negative	
1	3	312	Classroom 312	Ceiling	Plaster	Tan	Flaking	250	26.4	Positive	
1	3	312	Classroom 312	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	312AB	Classroom 312 Closet	W1	Plaster	Off-White	None	0	3.5	Positive	
1	3	312AB	Classroom 312 Closet	W2	Plaster	Off-White	Chipping	10	6.5	Positive	
1	3	312AB	Classroom 312 Closet	W3	Plaster	Off-White	None	0	7.6	Positive	
1	3	312AB	Classroom 312 Closet	W4	Plaster	Off-White	None	0	10.6	Positive	
1	3	312AB	Classroom 312 Closet	Door	Wood	Varnish	N/A	N/A	0.3	Negative	
1	3	312AB	Classroom 312 Closet	Duct	Metal	Off-White	Flaking	1	0.02	Negative	
1	3	312AB	Classroom 312 Closet	Shelving	Wood	Brown	N/A	N/A	0.01	Negative	
1	3	312AB	Classroom 312 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
1	3	312AB	Classroom 312 Closet	Floor	9"x9" Floor Tile	Tan	N/A	N/A	N/A	N/A	
1	3	313	Classroom 313	W1	Plaster	White	Chipping	100	30.1	Positive	
1	3	313	Classroom 313	W2	Plaster	White	Chipping	50	32.1	Positive	
1	3	313	Classroom 313	W3	Plaster	White	Chipping	50	31	Positive	
1	3	313	Classroom 313	W4	Plaster	White	Chipping	50	31.2	Positive	
1	3	313	Classroom 313	Door Casing	Metal	White	Chipping	10	0.06	Negative	
1	3	313	Classroom 313	Door Cage	Metal	Black	None	0	0.07	Negative	
1	3	313	Classroom 313	Baseboard	Wood	Brown	Chipping	10	0.05	Negative	
1	3	313	Classroom 313	Blackboard Casing	Wood	Brown	Chipping	10	0.2	Negative	
1	3	313	Classroom 313	Ceiling	Plaster	Off-White	Missing Plaster Pieces	35	25.7	Positive	
1	3	313	Classroom 313	Floor	Wood	Varnish	N/A	N/a	0.02	Negative	
1	3	313A	Classroom 313 Closet	W1	Plaster	Blue	Chipping	10	6.5	Positive	
1	3	313A	Classroom 313 Closet	W2	Plaster	Blue	Chipping	10	7.5	Positive	
1	3	313A	Classroom 313 Closet	W3	Plaster	Blue	Chipping	10	1.3	Positive	
1	3	313A	Classroom 313 Closet	W4	Plaster	Blue	Chipping	10	10.7	Positive	
1	3	313A	Classroom 313 Closet	Door	Wood	Brown	Chipping	10	0.3	Negative	
1	3	313A	Classroom 313 Closet	Duct	Metal	Blue	Chipping	10	4.1	Positive	
1	3	313A	Classroom 313 Closet	Pipe	Metal	Blue	Chipping	10	4.2	Positive	
1	3	313A	Classroom 313 Closet	Shelving	Wood	Brown	Chipping	10	0.01	Negative	
1	3	313A	Classroom 313 Closet	Baseboard	Wood	Brown	Chipping	10	0.2	Negative	
1	3	313A	Classroom 313 Closet	Ceiling	Plaster	Off-White	Efflorescence	20	16.5	Positive	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins									
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates									
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	313A	Classroom 313 Closet	Floor	Wood	Varnish	N/A	N/A	0	Negative	
1	3	314	Classroom 314	W1	Plaster	White	Chipping	10	25.2	Positive	
1	3	314	Classroom 314	W2	CMU	White	N/A	0	0	Negative	
1	3	314	Classroom 314	W3	Plaster	White	Chipping	10	25.3	Positive	
1	3	314	Classroom 314	W4	Plaster	White	Chipping	5	27.1	Positive	
1	3	314	Classroom 314	Door Casing	Wood	Brown	Chipping	10	0.07	Negative	
1	3	314	Classroom 314	Baseboard	Wood	Brown	Chipping	4	0.05	Negative	
1	3	314	Classroom 314	Blackboard Casing	Wood	Brown	Chipping	5	0.03	Negative	
1	3	314	Classroom 314	Window	Wood	Clear	Flaking	5	0	Negative	
1	3	314	Classroom 314	Ceiling	Plaster	Off-White	Chipping	15	35.3	Positive	
1	3	314	Classroom 314	Floor	Wood	Clear	None	0	0.2	Negative	
1	3	315	Classroom 315	W1	Plaster	White	Chipping	20	27.1	Positive	
1	3	315	Classroom 315	W2	CMU	White	None	0	0	Negative	
1	3	315	Classroom 315	W3	Plaster	White	Chipping	20	28.1	Positive	
1	3	315	Classroom 315	Window Casing	Wood	Clear	Flaking	5	0.3	Negative	
1	3	315	Classroom 315	W4	CMU	White	None	0	0.1	Negative	
1	3	315	Classroom 315	Ceiling	Plaster	Off-White	Missing Plaster Pieces	60	15.3	Positive	
1	3	315	Classroom 315	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	315	Classroom 315	Door Casing	Wood	Brown	Friction	10	0.07	Negative	
1	3	316	Classroom 316	W1	Plaster	White	Chipping	20	30.1	Positive	
1	3	316	Classroom 316	W2	Plaster	White	peeling	20	28.7	Positive	
1	3	316	Classroom 316	W3	Plaster	White	Chipping	20	29.9	Positive	
1	3	316	Classroom 316	W4	CMU	White	N/A	0	0	Negative	
1	3	316	Classroom 316	Window Casing	Wood	Clear	Flaking	5	0.1	Negative	
1	3	316	Classroom 316	Door Casing	Wood	Brown	N/A	0	0.04	Negative	
1	3	316	Classroom 316	Baseboard	Wood	Brown	N/A	0	0.05	Negative	
1	3	316	Classroom 316	Ceiling	Plaster	Off-White	Cracking, Missing Plaster Pieces	50	13.6	Positive	
1	3	316	Classroom 316	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
1	3	317	Classroom 317	W1	CMU	White	None	0	0.05	Negative	
1	3	317	Classroom 317	W2	Plaster	White	Peeling	20	22.1	Positive	
1	3	317	Classroom 317	W3	Plaster	White	Peeling	100	25.2	Positive	
1	3	317	Classroom 317	W4	Plaster	White	Chipping	20	22.4	Positive	

Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022										
Lead-Safe Assessment										
Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins										
Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates										
Roxborough High School										
6498 Ridge Ave, Philadelphia, PA 19128										
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
1	3	317	Classroom 317	Door Casing	Wood	Orange	Flaking	8	0.05	Negative
1	3	317	Classroom 317	Baseboard	Wood	Orange	Chipping	10	0	Negative
1	3	317	Classroom 317	Blackboard Casing	Wood	Pink	Chipping	5	0.02	Negative
1	3	317	Classroom 317	Ceiling	Plaster	Tan	Flaking	35	21.5	Positive
1	3	317	Classroom 317	Window Casing	Wood	Clear	Flaking	4	0	Negative
1	3	317	Classroom 317	Floor	Wood	Clear	None	0	0.2	Negative
1	3	317A	Closet in Classroom 317	W1	Wood	Varnish	None	0	0	Negative
1	3	317A	Closet in Classroom 317	W2	Wood	Varnish	None	0	0	Negative
1	3	317A	Closet in Classroom 317	W3	Wood	Varnish	None	0	0	Negative
1	3	317A	Closet in Classroom 317	W4	Wood	Varnish	None	0	0	Negative
1	3	317A	Closet in Classroom 317	Ceiling	Wood	Varnish	None	0	0	Negative
1	3	317A	Closet in Classroom 317	Floor	Wood	Varnish	None	0	0	Negative
1	2	H26	2nd Floor of Element 1 Hallways near Stair #2	Electrical Panel	Metal	N/A	None	0	N/A	N/A
1	2	H26	2nd Floor of Element 1 Hallways near Stair #4	Electrical Panel	Metal	N/A	None	0	N/A	N/A
1	2	H23	2nd Floor of Element 1 Hallways near Stair #1	Electrical Panel	Metal	N/A	None	0	N/A	N/A
1	2	H23	2nd Floor of Element 1 Hallways near Stair #3	Electrical Panel	Metal	N/A	None	0	N/A	N/A
1	3	H36	3rd Floor of Element 1 Hallway near Stair #2	Electrical Panel	Metal	N/A	None	0	N/A	N/A
1	3	H36	3rd Floor of Element 1 Hallway near Stair #4	Electrical Panel	Metal	N/A	None	0	N/A	N/A
1	3	H33	3rd Floor of Element 1 Hallway near Stair #1	Electrical Panel	Metal	N/A	None	0	N/A	N/A
1	3	H33	3rd Floor of Element 1 Hallway near Stair #3	Electrical Panel	Metal	N/A	None	0	N/A	N/A
1	3	H36	3rd Floor of Element 1 Hallway	W1	Plaster	Yellow	Flaking	100	20.5	Positive
1	3	H36	3rd Floor of Element 1 Hallway	W2	Plaster	Yellow	None	0	18.7	Positive
1	3	H36	3rd Floor of Element 1 Hallway	W3	Plaster	Yellow	Flaking	52	19.2	Positive
1	3	H36	3rd Floor of Element 1 Hallway	W4	Plaster	Yellow	Flaking	6	18.7	Positive
1	3	H36	3rd Floor of Element 1 Hallway	Ceiling	Plaster	Tan	Flaking	130	23.2	Positive
1	3	H36	3rd Floor of Element 1 Hallways	Floor	Concrete	Grey	Flaking	22	1	Positive
1	3	H36	3rd Floor of Element 1 Hallways	Door	Metal	Off-White	None	0	0	Negative
1	3	H36	3rd Floor of Element 1 Hallways	Door	Wood	Brown	None	0	0	Negative
1	3	H36	3rd Floor of Element 1 Hallways	Locker	Metal	Blue	None	0	0	Negative
1	3	H36	3rd Floor of Element 1 Hallways	Casing	Wood	Brown	None	0	0.01	Negative
1	3	H36	3rd Floor of Element 1 Hallways	Bulletin Board	Wood	Blue	None	0	1.8	Positive
1	3	H36	3rd Floor of Element 1 Hallways	Bulletin Board Casing	Wood	Brown	None	0	0.01	Negative
1	3	H37	3rd Floor of Element 1 Hallway	W2	Plaster	Yellow	Flaking	10	25.5	Positive
1	3	H37	3rd Floor of Element 1 Hallway	W4	Plaster	Yellow	Flaking	12	22	Positive

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins									
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates									
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
1	3	H37	3rd Floor of Element 1 Hallway	Floor	Concrete	Grey	Flaking	14	1.1	Positive	
1	3	H37	3rd Floor of Element 1 Hallway	Ceiling	Plaster	Tan	Flaking	50	32.4	Positive	
1	3	H33	3rd Floor of Element 1 Hallway	Ceiling	Plaster	Tan	Flaking	140	27.5	Positive	
1	3	H33	3rd Floor of Element 1 Hallway	W1	Plaster	Tan	Flaking	50	23.6	Positive	
1	3	H33	3rd Floor of Element 1 Hallway	W2	Plaster	Tan	Flaking	5	23.6	Positive	
1	3	H33	3rd Floor of Element 1 Hallway	W3	Plaster	Tan	Flaking	30	22.5	Positive	
1	3	H33	3rd Floor of Element 1 Hallway	W4	Plaster	Tan	Flaking	6	23.6	Positive	
1	3	H33	3rd Floor of Element 1 Hallway	Floor	Concrete	Grey	Flaking	26	0.9	Positive	
1	3	H31	3rd Floor of Element 1 Hallway	W2	Plaster	Yellow	Flaking	4	16.9	Positive	
1	3	H31	3rd Floor of Element 1 Hallway	W4	Plaster	Yellow	Flaking	14	18.5	Positive	
1	3	H31	3rd Floor of Element 1 Hallway	Floor	Concrete	Grey	Flaking	15	0.8	Positive	
1	3	H31	3rd Floor of Element 1 Hallway	Ceiling	Plaster	Tan	Flaking	450	10.8	Positive	
2	3	318A	Office 318A	W1	CMU	Off-White	None	0	0	Negative	
2	3	318A	Office 318A	W2	CMU	Off-White	None	0	0	Negative	
2	3	318A	Office 318A	W3	CMU	Off-White	None	0	0	Negative	
2	3	318A	Office 318A	W4	CMU	Off-White	None	0	0	Negative	
2	3	318A	Office 318A	Ceiling	Tectum-Spongy type material	White	N/A	N/A	N/A	N/A	
2	3	318A	Office 318A	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	3	318A	Office 318A	Door Casing	Metal	Peach	Flaking	5	0.02	Negative	
2	3	316	Office in Office 318A	W1	CMU	White	None	0	0	Negative	
2	3	316	Office in Office 318A	W2	CMU	White	None	0	0	Negative	
2	3	316	Office in Office 318A	W3	CMU	White	None	0	0	Negative	
2	3	316	Office in Office 318A	W4	CMU	White	None	0	0	Negative	
2	3	316	Office in Office 318A	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	
2	3	316	Office in Office 318A	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	3	316	Office in Office 318A	Door Casing	Metal	Beige	Flaking	5	0	Negative	
2	3	318	Classroom 319	W1	CMU	Blue	None	0	0	Negative	
2	3	318	Classroom 319	W2	Sheetrock	Blue	Flaking	11	0	Negative	
2	3	318	Classroom 319	W3	CMU	White	None	0	0	Negative	
2	3	318	Classroom 319	W4	CMU	Blue	None	0	0	Negative	
2	3	318	Classroom 319	Ceiling	Tectum-Spongy type material	White	N/A	N/A	0	Negative	
2	3	318	Classroom 319	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	3	318	Classroom 319	Door Casing	Metal	Green	Flaking	5	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	3	318	Classroom 319	Locker	Metal	Blue	Flaking	3	0.1	Negative	
2	3	319	Classroom 320	W1	CMU	Blue	None	0	0	Negative	
2	3	319	Classroom 320	W2	CMU	Blue	None	0	0	Negative	
2	3	319	Classroom 320	W3	CMU	Blue	None	0	0	Negative	
2	3	319	Classroom 320	W4	Sheetrock	Blue	None	0	0	Negative	
2	3	319	Classroom 320	Ceiling	Tectum-Spongy type material	N/A	N/A	N/A	N/A	N/A	
2	3	319	Classroom 320	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	3	319	Classroom 320	Locker	Metal	Blue	None	0	0	Negative	
2	3	319	Classroom 320	Door Casing	Metal	Green	Flaking	5	0	Negative	
2	3	320	Classroom 322	W1	CMU	Blue	Flaking	1	0	Negative	
2	3	320	Classroom 322	W2	CMU	Blue	None	0	0	Negative	
2	3	320	Classroom 322	W3	CMU	Blue	None	0	0	Negative	
2	3	320	Classroom 322	W4	CMU	Blue	None	0	0	Negative	
2	3	320	Classroom 322	Ceiling	Tectum-Spongy type material	White	N/A	N/A	N/A	N/A	
2	3	320	Classroom 322	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
2	3	320	Classroom 322	Locker	Metal	Blue	Flaking	4	0	Negative	
2	3	320	Classroom 322	Door Casing	Metal	Green	Flaking	5	0	Negative	
2	3	324	Classroom 324	Door Casing	Metal	Green	Flaking	5	0	Negative	
2	3	324	Classroom 324	W1	CMU	Blue	None	0	0	Negative	
2	3	324	Classroom 324	W2	CMU	Blue	None	0	0	Negative	
2	3	324	Classroom 324	W3	CMU	Blue	None	0	0	Negative	
2	3	324	Classroom 324	W4	CMU	Blue	None	0	0	Negative	
2	3	324	Classroom 324	Ceiling	Tectum-Spongy type material	White	N/A	N/A	N/A	N/A	
2	3	324	Classroom 324	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	3	327	Teacher Storage Closet in Hallway next to Classroom	W1	CMU	Peach	None	0	0	Negative	
2	3	327	Teacher Storage Closet in Hallway next to Classroom	W2	CMU	Peach	None	0	0	Negative	
2	3	327	Teacher Storage Closet in Hallway next to Classroom	W3	CMU	Peach	None	0	0	Negative	
2	3	327	Teacher Storage Closet in Hallway next to Classroom	W4	CMU	Peach	None	0	0	Negative	
2	3	327	Teacher Storage Closet in Hallway next to Classroom	Ceiling	Tectum-Spongy type material	White	N/A	N/A	N/A	N/A	
2	3	327	Teacher Storage Closet in Hallway next to Classroom	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	3	327	Teacher Storage Closet in Hallway next to Classroom	Door Casing	Metal	Peach	Flaking	5	0.06	Negative	
2	3	325	Classroom 325	W1	CMU	White	None	0	0	Negative	
2	3	325	Classroom 325	W2	CMU	White	None	0	0	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						

Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
2	3	325	Classroom 325	W3	CMU	White	None	0	0	Negative
2	3	325	Classroom 325	W4	CMU	White	None	0	0	Negative
2	3	325	Classroom 325	Ceiling	Tectum-Spongy type material	White	N/A	N/A	N/A	N/A
2	3	325	Classroom 325	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A
2	3	325	Classroom 325	Door Casing	Metal	Green	Flaking	5	0.01	Negative
2	3	S314	Stairs next to Classroom 325	W1	CMU	White	None	0	0	Negative
2	3	S314	Stairs next to Classroom 325	W2	CMU	White	None	0	0	Negative
2	3	S314	Stairs next to Classroom 325	W3	CMU	White	None	0	0	Negative
2	3	S314	Stairs next to Classroom 325	W4	CMU	White	None	0	0	Negative
2	3	S314	Stairs next to Classroom 325	W1	CMU	Blue	None	0	0	Negative
2	3	S314	Stairs next to Classroom 325	W2	CMU	Blue	None	0	0	Negative
2	3	S314	Stairs next to Classroom 325	W3	CMU	Blue	None	0	0	Negative
2	3	S314	Stairs next to Classroom 325	W4	CMU	Blue	None	0	0	Negative
2	3	S314	Stairs next to Classroom 325	Door	Metal	Blue	Flaking	8	0	Negative
2	3	S314	Stairs next to Classroom 325	Door Casing	Metal	Blue	Flaking	2	0.01	Negative
2	3	S314	Stairs next to Classroom 325	Riser	Metal	Blue	None	0	0.2	Negative
2	3	S314	Stairs next to Classroom 325	Stringer	Concrete	Blue	None	0	0.1	Negative
2	3	S314	Stairs next to Classroom 325	Railing	Metal	Blue	Chipping	5	0.3	Negative
2	3	S314	Stairs next to Classroom 325	Stair Tread	Concrete	Blue	Chipping	3	0	Negative
2	3	S314	Stairs next to Classroom 325	Floor	Concrete	Grey	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	W1	CMU	White	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	W1	CMU	Blue	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	W2	CMU	White	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	W2	CMU	Blue	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	W3	CMU	White	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	W3	CMU	Blue	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	W4	CMU	White	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	W4	CMU	Blue	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	Ceiling	Concrete	N/A	None	0	N/A	N/A
2	3	S321	Stairs adjacent to Classroom 318	Floor	Concrete	Grey	Flaking	10	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	Tread	Concrete	Blue	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	Riser	Metal	Blue	None	0	0	Negative
2	3	S321	Stairs adjacent to Classroom 318	Handrail	Metal	Blue	Flaking	15	0.18	Negative

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128		
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)			
2	3	S321	Stairs adjacent to Classroom 319	Stringer	Metal	Blue	None	0	0.1	Negative			
2	3	S321	Stairs adjacent to Classroom 320	Radiator	Metal	Blue	None	0	0.1	Negative			
2	3	S321	Stairs adjacent to Classroom 318	Stairwell Underside	Metal	Tan	None	0	0	Negative			
2	3	S321	Stairs adjacent to Classroom 318	Door	Metal	Blue	Flaking	10	0	Negative			
2	3	S321	Stairs adjacent to Classroom 318	Door Casing	Metal	Blue	Flaking	5	0	Negative			
2	3	325B	Classrom 325 Closet	W1	CMU	Green	None	0	0	Negative			
2	3	325B	Classrom 325 Closet	W2	CMU	Green	None	0	0.3	Negative			
2	3	325B	Classrom 325 Closet	W3	CMU	Green	None	0	0.5	Negative			
2	3	325B	Classrom 325 Closet	W4	CMU	Green	None	0	0.4	Negative			
2	3	325B	Classrom 325 Closet	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A			
2	3	325B	Classrom 325 Closet	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A			
2	3	325B	Classrom 325 Closet	Duct	Metal	Green	Flaking	5	0.2	Negative			
2	3	325B	Classrom 325 Closet	Pipe	Metal	Green	Flaking	1	0.3	Negative			
2	3	325B	Classrom 325 Closet	Door Casing	Metal	Green	Flaking	4	0.4	Negative			
2	3	325B	Classrom 325 Closet	Radiator	Metal	Grey	Flaking	4	0	Negative			
2	3	S320	Stairwell near Elevator	W1	CMU	White	None	0	0.4	Negative			
2	3	S320	Stairwell near Elevator	W3	CMU	White	None	0	0	Negative			
2	3	S320	Stairwell near Elevator	Ceiling	Concrete	N/A	None	0	N/A	N/A			
2	3	S320	Stairwell near Elevator	Tread	Concrete	Grey	Flaking	5	0.1	Negative			
2	3	S320	Stairwell near Elevator	Riser	Concrete	Grey	Flaking	2	0.2	Negative			
2	3	S320	Stairwell near Elevator	Railing	Metal	Brown	Flaking	25	0.4	Negative			
2	3	S320	Stairwell near Elevator	Radiator	Metal	Tan	None	0	0	Negative			
2	3	326	Classroom 326	W1	CMU	White	None	0	0	Negative			
2	3	326	Classroom 326	W2	CMU	White	None	0	0	Negative			
2	3	326	Classroom 326	W3	CMU	White	None	0	0	Negative			
2	3	326	Classroom 326	W4	CMU	White	Flaking	2	0	Negative			
2	3	326	Classroom 326	Ceiling	Concrete	N/A	None	0	N/A	N/A			
2	3	326	Classroom 326	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A			
2	3	326	Classroom 326	Door Casing	Metal	Green	Flaking	10	0.02	Negative			
2	3	326	Classroom 326	Locker	Metal	Green	None	0	0	Negative			
2	3	326	Classroom 326	Column	Concrete	White	Flaking	3	0	Negative			
2	3	333	Book Storage Closet near Classroom 326	W1	CMU	White	None	0	0	Negative			
2	3	333	Book Storage Closet near Classroom 326	W2	CMU	White	None	0	0	Negative			

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
	2	3	333	Book Storage Closet near Classroom 326	W3	CMU	White	None	0	0	Negative
	2	3	333	Book Storage Closet near Classroom 326	W4	CMU	White	None	0	0	Negative
	2	3	333	Book Storage Closet near Classroom 326	Ceiling	Concrete	N/A	None	0	N/A	N/A
	2	3	333	Book Storage Closet near Classroom 326	Floor	Concrete	N/A	None	0	N/A	N/A
	2	3	333	Book Storage Closet near Classroom 326	Door Casing	Metal	Beige	Flaking	6	0	Negative
	2	3	S313	Stairs across from Classroom 325	W1	CMU	White	Flaking	3	0	Negative
	2	3	S313	Stairs across from Classroom 325	W1	CMU	Blue	None	0	0	Negative
	2	3	S313	Stairs across from Classroom 325	W2	CMU	White	Flaking	2	0	Negative
	2	3	S313	Stairs across from Classroom 325	W2	CMU	Blue	None	0	0	Negative
	2	3	S313	Stairs across from Classroom 325	W3	CMU	White	None	0	0	Negative
	2	3	S313	Stairs across from Classroom 325	W3	CMU	Blue	None	0	0	Negative
	2	3	S313	Stairs across from Classroom 325	W4	CMU	White	Flaking	1	0	Negative
	2	3	S313	Stairs across from Classroom 325	W4	CMU	Blue	None	0	0	Negative
	2	3	S313	Stairs across from Classroom 325	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A
	2	3	S313	Stairs across from Classroom 325	Floor	Concrete	Grey	Flaking	4	0.11	Negative
	2	3	S313	Stairs across from Classroom 325	Tread	Concrete	Blue	Flaking	8	0.21	Negative
	2	3	S313	Stairs across from Classroom 325	Riser	Metal	Blue	Flaking	2	0	Negative
	2	3	S313	Stairs across from Classroom 325	Handrail	Metal	Blue	Flaking	10	0.18	Negative
	2	3	S313	Stairs across from Classroom 325	Stringer	Metal	Blue	Flaking	2	0.1	Negative
	2	3	S313	Stairs across from Classroom 325	Stairwell Underside	Metal	Peach	None	0	0	Negative
	2	3	S313	Stairs across from Classroom 325	Door	Metal	Blue	Flaking	5	0	Negative
	2	3	S313	Stairs across from Classroom 325	Door Casing	Metal	Blue	Flaking	10	0	Negative
	2	3	331	Teacher Lounge/Restroom across from Classroom	W1	CMU	White	None	0	0	Negative
	2	3	331	Teacher Lounge/Restroom across from Classroom	W2	CMU	White	None	0	0	Negative
	2	3	331	Teacher Lounge/Restroom across from Classroom	W3	CMU	White	Flaking	2	0	Negative
	2	3	331	Teacher Lounge/Restroom across from Classroom	W4	CMU	White	None	0	0	Negative
	2	3	331	Teacher Lounge/Restroom across from Classroom	Radiator	Metal	Brown	None	0	0	Negative
	2	3	331	Teacher Lounge/Restroom across from Classroom	Ceiling	Tectum-Spongy type material	White	N/A	N/A	N/A	N/A
	2	3	331	Teacher Lounge/Restroom across from Classroom	Floor	N/A	N/A	N/A	N/A	N/A	N/A
	2	3	331	Teacher Lounge/Restroom across from Classroom	Door Casing	Metal	Brown	none	0	0	Negative
	2	3	331	Teacher Lounge/Restroom across from Classroom	Conduit	Metal	White	none	0	0	Negative
	2	3	330	Girl's Restroom across from Classroom 324	W1	CMU	White	None	0	0	Negative
	2	3	330	Girl's Restroom across from Classroom 324	W2	CMU	White	None	0	0	Negative

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment												
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School												
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128												
E	l	e	m	e	n	t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
2	3	330	Girl's Restroom across from Classroom 324	W3	CMU	White	None	0	0	Negative						
2	3	330	Girl's Restroom across from Classroom 324	W4	CMU	White	Flaking	2	0	Negative						
2	3	330	Girl's Restroom across from Classroom 324	Ceiling	Tectum-Spongy type material	N/A	N/A	N/A	N/A	N/A						
2	3	330	Girl's Restroom across from Classroom 324	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A						
2	3	330	Girl's Restroom across from Classroom 324	Door Casing	Metal	White	Flaking	6	0.1	Negative						
2	3	330	Girl's Restroom across from Classroom 324	Window Sill	Stone	White	Chipping	1	0	Negative						
2	3	330	Girl's Restroom across from Classroom 324	Door	Wood	Brown	None	0	0	Negative						
2	3	328A	Custodial Closet across from Classroom 324	W1	CMU	White	None	0	0.1	Negative						
2	3	328A	Custodial Closet across from Classroom 324	W2	CMU	White	Flaking	3	0.04	Negative						
2	3	328A	Custodial Closet across from Classroom 324	W3	CMU	White	None	0	0.09	Negative						
2	3	328A	Custodial Closet across from Classroom 324	W4	CMU	White	None	0	0.03	Negative						
2	3	328A	Custodial Closet across from Classroom 324	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A						
2	3	328A	Custodial Closet across from Classroom 324	Door Casing	Metal	White	Flaking	6	0.5	Negative						
2	3	328A	Custodial Closet across from Classroom 324	Floor	Concrete	N/A	None	0	N/A	N/A						
2	3	328	Boy's Restroom across from Classroom 324	W1	CMU	White	None	0	0.05	Negative						
2	3	328	Boy's Restroom across from Classroom 324	W2	CMU	White	None	0	0.03	Negative						
2	3	328	Boy's Restroom across from Classroom 324	Door	Wood	Brown	Flaking	2	0.1	Negative						
2	3	328	Boy's Restroom across from Classroom 324	Door Casing	Metal	White	Flaking	5	0.5	Negative						
2	3	328	Boy's Restroom across from Classroom 324	W3	CMU	White	None	0	0.01	Negative						
2	3	328	Boy's Restroom across from Classroom 324	W4	CMU	White	None	0	0.05	Negative						
2	3	328	Boy's Restroom across from Classroom 324	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A						
2	3	328	Boy's Restroom across from Classroom 324	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A						
2	3	323	Classroom 323	W1	CMU	White	None	0	0	Negative						
2	3	323	Classroom 323	W2	CMU	White	Chipping	2	0	Negative						
2	3	323	Classroom 323	W3	CMU	White	Chipping	1	0	Negative						
2	3	323	Classroom 323	W4	CMU	White	None	0	0	Negative						
2	3	323	Classroom 323	Ceiling	Tectum-Spongy type material	White	N/A	N/A	N/A	N/A						
2	3	323	Classroom 323	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A						
2	3	323	Classroom 323	Door casing	Metal	Green	Flaking	5	0.5	Negative						
2	3	323	Classroom 323	Cabinet Door	Metal	Green	None	0	0	Negative						
2	3	322A	Prep Room Between Rooms 323 - 321	W1	CMU	Blue	None	0	0	Negative						
2	3	322A	Prep Room Between Rooms 323 - 321	W2	CMU	Blue	None	0	0.4	Negative						
2	3	322A	Prep Room Between Rooms 323 - 321	W3	CMU	Blue	None	0	0.4	Negative						

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	3	322A	Prep Room Between Rooms 323 - 321	W4	CMU	Blue	None	0	0	Negative	
2	3	322A	Prep Room Between Rooms 323 - 321	Ceiling	Tectum	N/A	N/A	0	N/A	N/A	
2	3	322A	Prep Room Between Rooms 323 - 321	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	3	322A	Prep Room Between Rooms 323 - 321	Door Casing	Metal	Green	Flaking	5	0.2	Negative	
2	3	322B	Storage Room Behind Prep Room	W1	CMU	White	None	0	0.3	Negative	
2	3	322B	Storage Room Behind Prep Room	W2	CMU	White	None	0	0	Negative	
2	3	322B	Storage Room Behind Prep Room	W3	CMU	White	None	0	0.4	Negative	
2	3	322B	Storage Room Behind Prep Room	W4	CMU	White	None	0	0.4	Negative	
2	3	322B	Storage Room Behind Prep Room	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	
2	3	322B	Storage Room Behind Prep Room	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	3	322B	Storage Room Behind Prep Room	Door Casing	Metal	Green	Flaking	2	0.2	Negative	
2	3	321	Classroom 321	W1	CMU	Off-White	Chipping	2	0	Negative	
2	3	321	Classroom 321	W2	CMU	Off-White	Cracking	6	0	Negative	
2	3	321	Classroom 321	W3	CMU	Off-White	Chipping	1	0	Negative	
2	3	321	Classroom 321	W4	CMU	Off-White	Chipping	4	0	Negative	
2	3	321	Classroom 321	Ceiling	Tectum-Spongy type material	White	N/A	N/A	N/A	N/A	
2	3	321	Classroom 321	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	3	321	Classroom 321	Locker	Metal	Blue	Chipping	1	0	Negative	
2	3	321	Classroom 321	Door Casing	Metal	Green	Chipping	1	0	Negative	
2	3	321A	Elevator Lobby near Classroom 321	W1	Brick	Pink	None	0	0	Negative	
2	3	321A	Elevator Lobby near Classroom 321	W2	Sheetrock	Tan	Chipping	1	0	Negative	
2	3	321A	Elevator Lobby near Classroom 321	W3	Sheetrock	Tan	Chipping	1	0	Negative	
2	3	321A	Elevator Lobby near Classroom 321	W4	Brick	N/A	None	0	N/A	N/A	
2	3	321A	Elevator Lobby near Classroom 321	Ceiling	Metal	White	Flaking	5	0.1	Negative	
2	3	321A	Elevator Lobby near Classroom 321	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	3	321A	Elevator Lobby near Classroom 321	Column	Steel	Grey	None	0	0	Negative	
2	3	321A	Elevator Lobby near Classroom 321	Window Sill	Wood	White	None	0	0	Negative	
2	3	H316	Hallway next to Classrooms 318 and 326	W1	CMU	White	Chipping	10	0	Negative	
2	3	H316	Hallway next to Classrooms 318 and 326	W2	CMU	White	None	0	0	Negative	
2	3	H316	Hallway next to Classrooms 318 and 326	W3	CMU	White	Chipping	10	0	Negative	
2	3	H316	Hallway next to Classrooms 318 and 326	W4	CMU	White	None	0	0	Negative	
2	3	H316	Hallway next to Classrooms 318 and 326	Ceiling	Concrete	N/A	None	0	N/A	N/A	
2	3	H316	Hallway next to Classrooms 318 and 326	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						

Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
2	3	H316	Hallway next to Classrooms 318 and 326	Door	Metal	Blue	None	0	0.02	Negative
2	3	H316	Hallway next to Classrooms 318 and 326	Door Casing	Metal	Blue	None	0	0.06	Negative
2	3	H316	Hallway next to Classrooms 318 and 326	Locker	Metal	Blue	None	0	0.01	Negative
2	2	320A	Elevator Lobby in 2nd Floor Element 2 Stairwell	W1	Brick	Pink	None	0	0	Negative
2	2	320A	Elevator Lobby in 2nd Floor Element 2 Stairwell	W2	Sheetrock	Off-White	Chipping	1	0	Negative
2	2	320A	Elevator Lobby in 2nd Floor Element 2 Stairwell	W3	Sheetrock	Off-White	Chipping	1	0	Negative
2	2	320A	Elevator Lobby in 2nd Floor Element 2 Stairwell	W4	Sheetrock	Off-White	Cracking	2	0	Negative
2	2	320A	Elevator Lobby in 2nd Floor Element 2 Stairwell	Ceiling	Metal	White	None	0	0	Negative
2	2	320A	Elevator Lobby in 2nd Floor Element 2 Stairwell	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A
2	2	320A	Elevator Lobby in 2nd Floor Element 2 Stairwell	Beam	Metal	Green	None	0	0	Negative
2	2	S221	Stairs Next to Classroom 215	W1	CMU	White	None	0	0	Negative
2	2	S221	Stairs Next to Classroom 215	W1	CMU	Blue	None	0	0	Negative
2	2	S221	Stairs Next to Classroom 215	W2	CMU	White	None	0	0	Negative
2	2	S221	Stairs Next to Classroom 215	W2	Concrete	Blue	Flaking	2	0.4	Negative
2	2	S221	Stairs Next to Classroom 215	W3	CMU	White	None	0	0	Negative
2	2	S221	Stairs Next to Classroom 215	W3	CMU	Blue	None	0	0	Negative
2	2	S221	Stairs Next to Classroom 215	W4	CMU	White	None	0	0	Negative
2	2	S221	Stairs Next to Classroom 215	W4	CMU	Blue	None	0	0	Negative
2	2	S221	Stairs Next to Classroom 215	Ceiling	Concrete	White	None	0	0	Negative
2	2	S221	Stairs Next to Classroom 215	Floor	Concrete	Grey	Flaking	5	0	Negative
2	2	S221	Stairs Next to Classroom 215	Tread	Concrete	Blue	Flaking	3	0	Negative
2	2	S221	Stairs Next to Classroom 215	Riser	Metal	Blue	Flaking	1	0	Negative
2	2	S221	Stairs Next to Classroom 215	Handrail	Metal	Blue	Flaking	15	0.3	Negative
2	2	S221	Stairs Next to Classroom 215	Stairwell Underside	Metal	Peach	None	0	0	Negative
2	2	S221	Stairs Next to Classroom 215	Door	Metal	Blue	Flaking	10	0	Negative
2	2	S221	Stairs Next to Classroom 215	Door Casing	Metal	Blue	Flaking	2	0	Negative
2	2	S221	Stairs Next to Classroom 215	Stringer	Concrete	Blue	None	0	0.1	Negative
2	2	S221	Stairs Next to Classroom 215	Radiator	Metal	Blue	None	0	0.1	Negative
2	2	S220	Stairs In Hallway H215	Riser	Concrete	Grey	Flaking	2	0.3	Negative
2	2	S220	Stairs In Hallway H215	Tread	Concrete	Grey	Flaking	6	0.3	Negative
2	2	S220	Stairs In Hallway H215	Railing	Metal	Tan	Flaking	15	0.4	Negative
2	2	S220	Stairs In Hallway H215	Ceiling	Sheetrock	Tan	Flaking	0	0.1	Negative
2	2	215	Classroom 215	W1	CMU	Off-White	None	0	0	Negative

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2		215	Classroom 215	W1	CMU	Tan	None	0	0	Negative	
2	2	215	Classroom 215	W2	CMU	Off-White	None	0	0	Negative	
2	2	215	Classroom 215	W2	CMU	Tan	None	0	0	Negative	
2	2	215	Classroom 215	W3	CMU	White	None	0	0	Negative	
2	2	215	Classroom 215	W4	CMU	White	None	0	0	Negative	
2	2	215	Classroom 215	W4	CMU	Brown	None	0	0	Negative	
2	2	215	Classroom 215	W4	Concrete	Tan	Flaking	5	0.2	Negative	
2	2	215	Classroom 215	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	215	Classroom 215	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	215	Classroom 215	Door Casing	Metal	Brown	Flaking	2	0	Negative	
2	2	215	Classroom 215	Locker	Metal	Green	None	0	0	Negative	
2	2	216	Classroom 216	W1	CMU	Brown	None	0	0	Negative	
2	2	216	Classroom 216	W1	CMU	Green	None	0	0	Negative	
2	2	216	Classroom 216	W2 (Partition)	Wood	None	None	0	N/A	N/A	
2	2	216	Classroom 216	W3	CMU	Off-White	None	0	0	Negative	
2	2	216	Classroom 216	W4	CMU	Off-White	None	0	0	Negative	
2	2	216	Classroom 216	W4	CMU	Tan	None	0	0	Negative	
2	2	216	Classroom 216	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	
2	2	216	Classroom 216	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	216	Classroom 216	Door Casing	Metal	Brown	None	0	0	Negative	
2	2	216	Classroom 216	Locker	Metal	Blue	None	0	0	Negative	
2	2	221	Classroom 221	W1	CMU	Grey	Flaking	2	0	Negative	
2	2	221	Classroom 221	W2	CMU	Grey	None	0	0	Negative	
2	2	221	Classroom 221	W3	CMU	Off-White	None	0	0	Negative	
2	2	221	Classroom 221	W4	CMU	Grey	None	0	0	Negative	
2	2	221	Classroom 221	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	221	Classroom 221	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	221	Classroom 221	Door Frame	Metal	Tan	None	0	0	Negative	
2	2	221	Classroom 221	Locker	Metal	Green	Flaking	10	0	Negative	
2	2	222	Office 222	W1	CMU	Peach	None	0	0	Negative	
2	2	222	Office 222	W2	CMU	Peach	None	0	0	Negative	
2	2	222	Office 222	W3	CMU	Peach	None	0	0	Negative	
2	2	222	Office 222	W4	CMU	Peach	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
2	2	222	Office 222	Ceiling	Metal	N/A	None	0	N/A	N/A
2	2	222	Office 222	Floor	12"x12" Floor Tile	N/A	N/A	0	N/A	N/A
2	2	222	Office 222	Door Casing	Metal	Tan	Flaking	2	0	Negative
2	2	225	Server Closet next to Classroom 221	W1	CMU	White	None	0	0	Negative
2	2	225	Server Closet next to Classroom 221	W2	CMU	White	None	0	0	Negative
2	2	225	Server Closet next to Classroom 221	W3	CMU	White	None	0	0	Negative
2	2	225	Server Closet next to Classroom 221	W4	CMU	White	None	0	0	Negative
2	2	225	Server Closet next to Classroom 221	Ceiling	Metal	N/A	None	0	N/A	N/A
2	2	225	Server Closet next to Classroom 221	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A
2	2	225	Server Closet next to Classroom 221	Door Casing	Metal	Brown	Flaking	1	0.03	Negative
2	2	223	Classroom 223	W1	CMU	Off-White	Flaking	10	0	Negative
2	2	223	Classroom 223	W2	CMU	Off-White	None	0	0	Negative
2	2	223	Classroom 223	W3	CMU	Off-White	None	0	0	Negative
2	2	223	Classroom 223	W4	CMU	Off-White	None	0	0	Negative
2	2	223	Classroom 223	Ceiling	Metal	N/A	None	0	N/A	N/A
2	2	223	Classroom 223	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A
2	2	223	Classroom 223	Door Casing	Metal	Tan	Flaking	6	0	Negative
2	2	223	Classroom 223	Locker	Metal	Green	None	0	0	Negative
2	2	S214	Stairs Next to Classroom 223	W1	CMU	White	None	0	0.2	Negative
2	2	S214	Stairs Next to Classroom 223	W1	CMU	Blue	None	0	0	Negative
2	2	S214	Stairs Next to Classroom 223	W2	CMU	White	None	0	0	Negative
2	2	S214	Stairs Next to Classroom 223	W2	CMU	Blue	None	0	0.15	Negative
2	2	S214	Stairs Next to Classroom 223	W3	CMU	White	None	0	0	Negative
2	2	S214	Stairs Next to Classroom 223	W3	CMU	Blue	None	0	0	Negative
2	2	S214	Stairs Next to Classroom 223	W4	CMU	White	None	0	0	Negative
2	2	S214	Stairs Next to Classroom 223	Ceiling	Concrete	White	None	0	0	Negative
2	2	S214	Stairs Next to Classroom 223	Floor	Concrete	N/A	None	0	N/A	N/A
2	2	S214	Stairs Next to Classroom 223	Tread	Concrete	Blue	Flaking	5	0	Negative
2	2	S214	Stairs Next to Classroom 223	Riser	Metal	Blue	Flaking	2	0	Negative
2	2	S214	Stairs Next to Classroom 223	Handrail	Metal	Blue	Flaking	4	0.1	Negative
2	2	S214	Stairs Next to Classroom 223	Stairwell Underside	Metal	Peach	None	0	0	Negative
2	2	S214	Stairs Next to Classroom 223	Stringer	Concrete	Blue	Flaking	2	0.2	Negative
2	2	S214	Stairs Next to Classroom 223	Door	Metal	Blue	Flaking	10	0.1	Negative

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School							
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	2	S214	Stairs Next to Classroom 223	Door Frame	Metal	Blue	Flaking	2	0.2	Negative	
2	2	226B	Classroom 226	W1	Plaster	White	Chipping	10	0.01	Negative	
2	2	226B	Classroom 226	W2	Plaster	White	Chipping	10	0.01	Negative	
2	2	226B	Classroom 226	W3	Plaster	White	Chipping	10	0.01	Negative	
2	2	226B	Classroom 226	W4	CMU	White	None	0	0.01	Negative	
2	2	226B	Classroom 226	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	226B	Classroom 226	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	226B	Classroom 226	Window Apron	Wood	White	None	0	0	Negative	
2	2	226B	Classroom 226	Pipe	Metal	White	None	0	0.07	Negative	
2	2	224	Classroom 224	W1	CMU	Grey	None	0	0	Negative	
2	2	224	Classroom 224	W2	CMU	Grey	None	0	0	Negative	
2	2	224	Classroom 224	W3	CMU	Grey	None	0	0	Negative	
2	2	224	Classroom 224	W4	CMU	Grey	None	0	0	Negative	
2	2	224	Classroom 224	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	224	Classroom 224	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	224	Classroom 224	Door	Metal	Black	None	0	0	Negative	
2	2	224	Classroom 224	Door Casing	Metal	Blue	Flaking	4	0	Negative	
2	2	224	Classroom 224	Locker	Metal	Blue	None	0	0	Negative	
2	2	224	Storage Closet next to 224	W1	CMU	White	None	0	0.14	Negative	
2	2	224	Storage Closet next to 224	W2	CMU	White	None	0	0.05	Negative	
2	2	224	Storage Closet next to 224	W3	CMU	White	None	0	0.09	Negative	
2	2	224	Storage Closet next to 224	W4	CMU	White	None	0	0.07	Negative	
2	2	224	Storage Closet next to 224	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	
2	2	224	Storage Closet next to 224	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	S213	Stairs across from Classroom 221	W1	CMU	White	None	0	0	Negative	
2	2	S213	Stairs across from Classroom 221	W1	CMU	Blue	None	0	0	Negative	
2	2	S213	Stairs across from Classroom 221	W2	CMU	White	None	0	0	Negative	
2	2	S213	Stairs across from Classroom 221	W2	CMU	Blue	None	0	0	Negative	
2	2	S213	Stairs across from Classroom 221	W2	Concrete	Blue	Flaking	0	0.4	Negative	
2	2	S213	Stairs across from Classroom 221	W3	CMU	White	None	0	0	Negative	
2	2	S213	Stairs across from Classroom 221	W3	CMU	Blue	None	0	0	Negative	
2	2	S213	Stairs across from Classroom 221	W3	Concrete	Blue	Flaking	0	0.2	Negative	
2	2	S213	Stairs across from Classroom 221	W4	Brick	White	None	0	0	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School							
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128							
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	2	S213	Stairs across from Classroom 221	W4	Brick	Blue	None	0	0	Negative	
2	2	S213	Stairs across from Classroom 221	Riser	Concrete	Blue	Flaking	2	0.1	Negative	
2	2	S213	Stairs across from Classroom 221	Stringer	Concrete	Blue	Flaking	2	0	Negative	
2	2	S213	Stairs across from Classroom 221	Ceiling	Concrete	Pink	None	0	0	Negative	
2	2	S213	Stairs across from Classroom 221	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	S213	Stairs across from Classroom 221	Handrail	Metal	Blue	Chipping	20	0.03	Negative	
2	2	S213	Stairs across from Classroom 221	Tread	Metal	Blue	Chipping	15	0	Negative	
2	2	S213	Stairs across from Classroom 221	Radiator	Metal	Blue	Chipping	2	0.02	Negative	
2	2	S213	Stairs across from Classroom 221	Door Casing	Metal	Blue	Chipping	3	0	Negative	
2	2	229A	Closet in Stairs across from Classroom 221	W1	CMU	White	None	0	0	Negative	
2	2	229A	Closet in Stairs across from Classroom 221	W2	CMU	White	None	0	0	Negative	
2	2	229A	Closet in Stairs across from Classroom 221	W3	CMU	White	None	0	0	Negative	
2	2	229A	Closet in Stairs across from Classroom 221	W4	CMU	White	None	0	0	Negative	
2	2	229A	Closet in Stairs across from Classroom 221	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	229A	Closet in Stairs across from Classroom 221	Floor	Concrete	N/A	None	0	N/A	N/A	
2	2	229	Office 229	W1	CMU	White	None	0	0.3	Negative	
2	2	229	Office 229	W2	CMU	White	None	0	0.4	Negative	
2	2	229	Office 229	W3	CMU	White	None	0	0.4	Negative	
2	2	229	Office 229	W4	CMU	White	None	0	0.4	Negative	
2	2	229	Office 229	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	229	Office 229	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	229	Office 229	Door Casing	Metal	Brown	Flaking	5	0.04	Negative	
2	2	229	Office 229	Pipe	Metal	White	None	0	0.01	Negative	
2	2	229	Office 229	Radiator	Metal	Brown	Flaking	3	0.2	Negative	
2	2	229B	Bathroom in Office 229	W1	CMU	White	None	0	0	Negative	
2	2	229B	Bathroom in Office 229	W2	CMU	White	None	0	0.1	Negative	
2	2	229B	Bathroom in Office 229	W3	CMU	White	None	0	0.5	Negative	
2	2	229B	Bathroom in Office 229	W4	CMU	White	None	0	0	Negative	
2	2	229B	Bathroom in Office 229	Ceiling	Concrete	N/A	None	0	N/A	N/A	
2	2	229B	Bathroom in Office 229	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	229B	Bathroom in Office 229	Door Casing	Metal	Brown	Flaking	2	0.4	Negative	
2	2	228	Girl's Restroom next to Classroom 220	W1	CMU	Off-White	None	0	0	Negative	
2	2	228	Girl's Restroom next to Classroom 220	W2	CMU	Off-White	None	0	0	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	2	228	Girl's Restroom next to Classroom 220	W3	CMU	Off-White	None	0	0	Negative	
2	2	228	Girl's Restroom next to Classroom 220	W4	CMU	Off-White	None	0	0	Negative	
2	2	228	Girl's Restroom next to Classroom 220	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	228	Girl's Restroom next to Classroom 220	Pipe Chase Door	Metal	Blue	Flaking	3	0	Negative	
2	2	228	Girl's Restroom next to Classroom 220	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
2	2	228	Girl's Restroom next to Classroom 220	Door Casing	Metal	White	Flaking	4	0	Negative	
2	2	228	Girl's Restroom next to Classroom 220	Door	Wood	Brown	Flaking	4	0	Negative	
2	2	226A	Service Closet across from Classroom 221	W1	CMU	Blue	None	0	0	Negative	
2	2	226A	Service Closet across from Classroom 221	W2	CMU	Blue	None	0	0	Negative	
2	2	226A	Service Closet across from Classroom 221	W3	CMU	Blue	None	0	0	Negative	
2	2	226A	Service Closet across from Classroom 221	W4	CMU	Blue	None	0	0	Negative	
2	2	226A	Service Closet across from Classroom 221	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	226A	Service Closet across from Classroom 221	Floor	Concrete	N/A	None	0	N/A	N/A	
2	2	226	Boy's Restroom next to Classroom 220	W1	CMU	Off-White	None	0	0	Negative	
2	2	226	Boy's Restroom next to Classroom 220	W2	CMU	Off-White	None	0	0	Negative	
2	2	226	Boy's Restroom next to Classroom 220	W3	CMU	Off-White	None	0	0	Negative	
2	2	226	Boy's Restroom next to Classroom 220	W4	CMU	Off-White	None	0	0	Negative	
2	2	226	Boy's Restroom next to Classroom 220	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	226	Boy's Restroom next to Classroom 220	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
2	2	226	Boy's Restroom next to Classroom 220	Window Casing	Metal	Off-White	None	0	0	Negative	
2	2	226	Boy's Restroom next to Classroom 220	Door	Wood	Brown	Flaking	8	0	Negative	
2	2	H215	2nd Floor Hallway between Classrooms 224 and 217	W3	CMU	Tan	None	0	0	Negative	
2	2	H215	2nd Floor Hallway between Classrooms 224 and 217	W4	CMU	Tan	None	0	0	Negative	
2	2	H215	2nd Floor Hallway between Classrooms 224 and 217	Ceiling	Concrete	N/A	None	0	N/A	N/A	
2	2	H215	2nd Floor Hallway between Classrooms 224 and 217	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	H215	2nd Floor Hallway between Classrooms 224 and 217	Door	Wood	Brown	None	0	0	Negative	
2	2	H215	2nd Floor Hallway between Classrooms 224 and 217	Door Casing	Metal	White	None	0	0	Negative	
2	2	H215	2nd Floor Hallway between Classrooms 224 and 217	Door	Metal	Blue	None	0	0	Negative	
2	2	H215	2nd Floor Hallway between Classrooms 224 and 217	W1	CMU	Tan	Flaking	12	0	Negative	
2	2	H215	2nd Floor Hallway between Classrooms 224 and 217	W2	CMU	Tan	Flaking	8	0	Negative	
2	2	H215	2nd Floor Hallway between Classrooms 224 and 217	W2	Brick	Tan	Flaking	10	0	Negative	
2	2	220	Classroom 220	W1	CMU	Off-White	None	0	0	Negative	
2	2	220	Classroom 220	W1	CMU	Brown	Flaking	3	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	2	220	Classroom 220	W2	CMU	Off-White	None	0	0	Negative	
2	2	220	Classroom 220	W2	CMU	Brown	None	0	0	Negative	
2	2	220	Classroom 220	W3	CMU	Off-White	None	0	0	Negative	
2	2	220	Classroom 220	W4	CMU	Off-White	None	0	0	Negative	
2	2	220	Classroom 220	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	220	Classroom 220	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	220	Classroom 220	Door Casing	Metal	Brown	Flaking	10	0	Negative	
2	2	220	Classroom 220	Locker	Metal	Green	None	0	0	Negative	
2	2	219	Classroom 219	W1	CMU	Off-White	None	0	0	Negative	
2	2	219	Classroom 219	W1	CMU	Brown	None	0	0	Negative	
2	2	219	Classroom 219	W2	CMU	Off-White	None	0	0	Negative	
2	2	219	Classroom 219	W2	CMU	Brown	None	0	0	Negative	
2	2	219	Classroom 219	W3	CMU	Off-White	None	0	0	Negative	
2	2	219	Classroom 219	W4	Wood	N/A	N/A	N/A	N/A	N/A	
2	2	219	Classroom 219	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	219	Classroom 219	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	219	Classroom 219	Door Casing	Metal	Brown	Flaking	8	0	Negative	
2	2	219	Classroom 219	Locker	Metal	Green	None	0	0	Negative	
2	2	218	Classroom 218	W1	CMU	Off-White	None	0	0	Negative	
2	2	218	Classroom 218	W1	CMU	Tan	None	0	0	Negative	
2	2	218	Classroom 218	W2	CMU	Off-White	None	0	0	Negative	
2	2	218	Classroom 218	W2	CMU	Tan	None	0	0	Negative	
2	2	218	Classroom 218	W3	CMU	Off-White	None	0	0	Negative	
2	2	218	Classroom 218	W4	CMU	Off-White	None	0	0	Negative	
2	2	218	Classroom 218	W4	CMU	Brown	None	0	0	Negative	
2	2	218	Classroom 218	W4	CMU	Brown	None	0	0	Negative	
2	2	218	Classroom 218	Column	Concrete	Tan	N/A	0	0.4	Negative	
2	2	218	Classroom 218	Door Casing	Metal	Brown	None	0	0	Negative	
2	2	218	Classroom 218	Locker	Metal	Green	None	0	0	Negative	
2	2	218	Classroom 218	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	218	Classroom 218	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	217	Classroom 217	W1	CMU	Off-White	None	0	0	Negative	
2	2	217	Classroom 217	W1	CMU	Tan	None	0	0	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	2	217	Classroom 217	W2	CMU	Off-White	None	0	0	Negative	
2	2	217	Classroom 217	W2	CMU	Tan	None	0	0	Negative	
2	2	217	Classroom 217	W3	CMU	Off-White	None	0	0	Negative	
2	2	217	Classroom 217	W4	CMU	Off-White	None	0	0	Negative	
2	2	217	Classroom 217	W4	CMU	Brown	None	0	0	Negative	
2	2	217	Classroom 217	W4	CMU	Brown	None	0	0	Negative	
2	2	217	Classroom 217	Door Casing	Metal	Brown	Flaking	6	0	Negative	
2	2	217	Classroom 217	Locker	Metal	Green	None	0	0	Negative	
2	2	217	Classroom 217	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	2	217	Classroom 217	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	217A	Elevator Lobby / Seating area to Left of Classroom	W1	Brick	Pink	None	0	0	Negative	
2	2	217A	Elevator Lobby / Seating area to Left of Classroom	W2	Sheetrock	Off-White	None	0	0	Negative	
2	2	217A	Elevator Lobby / Seating area to Left of Classroom	W3	Sheetrock	Off-White	None	0	0	Negative	
2	2	217A	Elevator Lobby / Seating area to Left of Classroom	W4	Brick	Pink	None	0	0	Negative	
2	2	217A	Elevator Lobby / Seating area to Left of Classroom	Ceiling	Metal	White	None	0	N/A	N/A	
2	2	217A	Elevator Lobby / Seating area to Left of Classroom	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	2	217A	Elevator Lobby / Seating area to Left of Classroom	Window Sill	Wood	Off-White	None	0	0	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	W1	Sheetrock	White	None	0	0	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	W2	CMU	White	None	0	0	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	W3	CMU	White	None	0	0	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	W4	CMU	White	None	0	0	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	Ceiling	Sheetrock	White	None	0	0	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	Floor	Concrete	N/A	None	0	N/A	N/A	
2	1	S120	Stairs near Staff Lounge in Room 114	Door	Metal	White	None	0	0	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	Door	Metal	Purple	Chipping	5	0	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	Door Casing	Metal	Purple	Chipping	4	0.4	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	Radiator	Metal	White	Chipping	3	0.09	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	Tread	Metal	Grey	Chipping	15	0.01	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	Stringer	Concrete	Tan	None	0	0.3	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	Railing	Metal	Black	Flaking	15	0.1	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	Riser	Concrete	Grey	None	0	0.3	Negative	
2	1	S120	Stairs near Staff Lounge in Room 114	Newel Post	Metal	Black	Chipping	8	0.05	Negative	
2	1	114A	Mechanical Room to Right of Staff Lounge in Room	W1	Sheetrock	White	Cracking	1	0.02	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates						
			Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128								
E	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	1	114A	Mechanical Room to Right of Staff Lounge in Room	W2	CMU	Green	None	0	0.03	Negative	
2	1	114A	Mechanical Room to Right of Staff Lounge in Room	W3	Sheetrock	Green	None	0	0	Negative	
2	1	114A	Mechanical Room to Right of Staff Lounge in Room	W4	CMU	Green	None	0	0.02	Negative	
2	1	114A	Mechanical Room to Right of Staff Lounge in Room	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	1	114A	Mechanical Room to Right of Staff Lounge in Room	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
2	1	114	Room 114 Custodial Storage	W1	CMU	White	None	0	0	Negative	
2	1	114	Room 114 Custodial Storage	W1	CMU	Orange	None	0	0	Negative	
2	1	114	Room 114 Custodial Storage	W2	CMU	White	None	0	0.01	Negative	
2	1	114	Room 114 Custodial Storage	W2	CMU	Green	None	0	0	Negative	
2	1	114	Room 114 Custodial Storage	W3	CMU	Orange	None	0	0.01	Negative	
2	1	114	Room 114 Custodial Storage	W4	CMU	White	None	0	0	Negative	
2	1	114	Room 114 Custodial Storage	Window Sill	Concrete	Orange	Flaking	5	0.2	Negative	
2	1	114	Room 114 Custodial Storage	W4	CMU	Green	None	0	0.01	Negative	
2	1	114	Room 114 Custodial Storage	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	1	114	Room 114 Custodial Storage	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	114	Room 114 Custodial Storage	Locker	Metal	Orange	Chipping	3	0.08	Negative	
2	1	114	Room 114 Custodial Storage	Radiator	Metal	Orange	Chipping	5	0	Negative	
2	1	113	Elevator Lobby near Office 116	W1	Brick	Pink	None	0	0	Negative	
2	1	113	Elevator Lobby near Office 116	W2	Sheetrock	White	None	0	0	Negative	
2	1	113	Elevator Lobby near Office 116	W3	Sheetrock	White	None	0	0	Negative	
2	1	113	Elevator Lobby near Office 116	W4	Sheetrock	White	None	0	0	Negative	
2	1	113	Elevator Lobby near Office 116	Ceiling	Metal	White	None	0	0.6	Negative	
2	1	113	Elevator Lobby near Office 116	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	115	Weight Room 115	W1	CMU	Multi	None	0	0	Negative	
2	1	115	Weight Room 115	W2	CMU	Multi	None	0	0	Negative	
2	1	115	Weight Room 115	W3	CMU	White	None	0	0	Negative	
2	1	115	Weight Room 115	W4	CMU	White	None	0	0	Negative	
2	1	115	Weight Room 115	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	1	115	Weight Room 115	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	115	Weight Room 115	Door	Metal	Brown	None	0	0	Negative	
2	1	115	Weight Room 115	Door Casing	Metal	White	Chipping	5	0.01	Negative	
2	1	117	Weight Room 117	W1	CMU	Multi	None	0	0	Negative	
2	1	117	Weight Room 117	W2	CMU	Multi	None	0	0	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School							
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128							
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	1	117	Weight Room 117	W3	CMU	White	None	0	0	Negative	
2	1	117	Weight Room 117	W4	CMU	White	None	0	0	Negative	
2	1	117	Weight Room 117	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	1	117	Weight Room 117	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	119	Classroom 119	W1	CMU	White	None	0	0	Negative	
2	1	119	Classroom 119	W1	CMU	Pink	None	0	0.02	Negative	
2	1	119	Classroom 119	W2	CMU	White	None	0	0.02	Negative	
2	1	119	Classroom 119	W2	CMU	Tan	None	0	0.04	Negative	
2	1	119	Classroom 119	W3	CMU	Tan	None	0	0.06	Negative	
2	1	119	Classroom 119	W4	CMU	White	None	0	0	Negative	
2	1	119	Classroom 119	W4	CMU	Pink	None	0	0.01	Negative	
2	1	119	Classroom 119	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	1	119	Classroom 119	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	119	Classroom 119	Door Casing	Metal	Pink	Flaking	5	0.08	Negative	
2	1	119	Classroom 119	Radiator	Metal	Pink	Flaking	5	0	Negative	
2	1	119	Classroom 119	Locker	Metal	Pink	Chipping	2	0	Negative	
2	1	119	Classroom 119	Window Sill	Concrete	Pink	Chipping	5	0.13	Negative	
2	1	121	Classroom 121	W1	CMU	Yellow	None	0	0.02	Negative	
2	1	121	Classroom 121	W2	CMU	Yellow	None	0	0.03	Negative	
2	1	121	Classroom 121	W3	CMU	Yellow	None	0	0.01	Negative	
2	1	121	Classroom 121	W4	CMU	Yellow	None	0	0.03	Negative	
2	1	121	Classroom 121	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	1	121	Classroom 121	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	121	Classroom 121	Door	Wood	Brown	None	0	0.03	Negative	
2	1	121	Classroom 121	Door Casing	Wood	Brown	None	0	0.06	Negative	
2	1	121	Classroom 121	Pipe	Metal	Yellow	None	0	0.02	Negative	
2	1	121B	Storage Closet along window	W1	CMU	Tan	None	0	0.4	Negative	
2	1	121B	Storage Closet along window	W2	CMU	Tan	None	0	0.3	Negative	
2	1	121B	Storage Closet along window	W3	CMU	Tan	None	0	0.5	Negative	
2	1	121B	Storage Closet along window	W4	Concrete	Grey	Flaking	10	0.4	Negative	
2	1	121B	Storage Closet along window	Ceiling	Metal	Black	None	0	0	Negative	
2	1	121	Classroom 121	Radiator	Metal	White	None	0	0	Negative	
2	1	121A	Storage Closet in Classroom 121	W1	CMU	Pink	None	0	0.02	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates									
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	1	121A	Storage Closet in Classroom 121	W2	CMU	Pink	None	0	0.02	Negative	
2	1	121A	Storage Closet in Classroom 121	W3	CMU	Pink	None	0	0.02	Negative	
2	1	121A	Storage Closet in Classroom 121	W4	CMU	Pink	None	0	0.02	Negative	
2	1	121A	Storage Closet in Classroom 121	Ceiling	Metal	Black	None	0	0	Negative	
2	1	121A	Storage Closet in Classroom 121	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	S114	Exit Stairwell Near Gym Restrooms	W1	CMU	Blue	None	0	0.4	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	W1	CMU	Blue	None	0	0	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	W2	CMU	Blue	None	0	0	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	W3	CMU	Blue	Flaking	2	0.4	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	W4	CMU	Blue	None	0	0.1	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	Ceiling	Concrete	White	Flaking	5	0.4	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	Floor	Concrete	Grey	None	0	0.3	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	Tread	Concrete	Blue	None	0	0.1	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	Riser	Concrete	Blue	None	0	0.5	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	Stringer	Concrete	Blue	Flaking	8	0	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	Railing	Metal	Blue	Flaking	4	0.5	Negative	
2	1	S114	Exit Stairwell Near Gym Restrooms	Door Casing	Metal	Blue	Flaking	2	0.2	Negative	
2	1	S114	Stairs next to Classroom 121	Radiator	Metal	Red	None	0	0.05	Negative	
2	1	H114	Hallway in Gymnasium Lobby	W1	CMU	White	None	0	0	Negative	
2	1	H114	Hallway in Gymnasium Lobby	W2	CMU	White	None	0	0.05	Negative	
2	1	H114	Hallway in Gymnasium Lobby	W3	CMU	White	Flaking	2	0	Negative	
2	1	H114	Hallway in Gymnasium Lobby	W4	CMU	White	None	0	0	Negative	
2	1	H114	Hallway in Gymnasium Lobby	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
2	1	H114	Hallway in Gymnasium Lobby	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	H114	Hallway in Gymnasium Lobby	Radiator	Metal	White	None	0	0.15	Negative	
2	1	H114	Hallway in Gymnasium Lobby	Locker	Metal	Blue	None	0	0.01	Negative	
2	1	H111	Hallway Next to S118	W1	CMU	Tan	None	0	0	Negative	
2	1	H111	Hallway Next to S118	W2	CMU	Tan	None	0	0.4	Negative	
2	1	H111	Hallway Next to S118	W3	CMU	Tan	None	0	0.4	Negative	
2	1	H111	Hallway Next to S118	W4	CMU	Tan	None	0	0.4	Negative	
2	1	H111	Hallway Next to S118	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	H111	Hallway Next to S118	Ceiling	Concrete	N/A	None	0	N/A	N/A	
2	1	H111	Hallway Next to S118	Door Casing	Metal	Tan	Flaking	2	0.2	Negative	
2	1	H111	Hallway Next to S118	Radiator	Metal	Tan	Flaking	1	0.4	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	1	H111	Hallway Next to S118	Locker	Metal	Blue	Flaking	10	0.1	Negative	
2	1	H112	Hallway Next to Rooms 128 and 126	Ceiling	Concrete	N/A	None	0	N/A	N/A	
2	1	H112	Hallway Next to Rooms 128 and 126	W1	CMU	Tan	None	0	0.4	Negative	
2	1	H112	Hallway Next to Rooms 128 and 126	W3	CMU	Tan	None	0	0	Negative	
2	1	H112	Hallway Next to Rooms 128 and 126	W4	CMU	Tan	None	0	0.1	Negative	
2	1	H112	Hallway Next to Rooms 128 and 126	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	H112	Hallway Next to Rooms 128 and 126	Tread	Concrete	Grey	Flaking	5	0.3	Negative	
2	1	H112	Hallway Next to Rooms 128 and 126	Riser	Concrete	Grey	Flaking	5	0.3	Negative	
2	1	H112	Hallway Next to Rooms 128 and 126	Railing	Metal	Brown	Flaking	20	0.5	Negative	
2	1	H112	Hallway Next to Rooms 128 and 126	Locker	Metal	Blue	Flaking	25	0.2	Negative	
2	1	132	Boy's Restroom in Gymnasium Lobby	W1	CMU	White	None	0	0.03	Negative	
2	1	132	Boy's Restroom in Gymnasium Lobby	W2	CMU	White	None	0	0.01	Negative	
2	1	132	Boy's Restroom in Gymnasium Lobby	W3	CMU	White	None	0	0.01	Negative	
2	1	132	Boy's Restroom in Gymnasium Lobby	W4	CMU	White	None	0	0.02	Negative	
2	1	132	Boy's Restroom in Gymnasium Lobby	Ceiling	Metal	Black	None	0	0	Negative	
2	1	132	Boy's Restroom in Gymnasium Lobby	Floor	Ceramic	N/A	N/A	N/A	N/A	N/A	
2	1	132	Boy's Restroom in Gymnasium Lobby	Radiator	Metal	White	None	0	0	Negative	
2	1	132	Boy's Restroom in Gymnasium Lobby	Door	Wood	Brown	Chipping	2	0	Negative	
2	1	132	Boy's Restroom in Gymnasium Lobby	Door Casing	Metal	White	Flaking	4	0.01	Negative	
2	1	132A	Boy's Restroom in Gymnasium Lobby Pipe Chase	W1	N/A	N/A	None	0	N/A	N/A	
2	1	132A	Boy's Restroom in Gymnasium Lobby Pipe Chase	W2	N/A	N/A	None	0	N/A	N/A	
2	1	132A	Boy's Restroom in Gymnasium Lobby Pipe Chase	W3	N/A	N/A	None	0	N/A	N/A	
2	1	132A	Boy's Restroom in Gymnasium Lobby Pipe Chase	W4	N/A	N/A	None	0	N/A	N/A	
2	1	132A	Boy's Restroom in Gymnasium Lobby Pipe Chase	Ceiling	N/A	N/A	None	0	N/A	N/A	
2	1	132A	Boy's Restroom in Gymnasium Lobby Pipe Chase	Floor	N/A	N/A	None	0	N/A	N/A	
2	1	133	Girl's Restroom in Gymnasium Lobby	W1	CMU	White	None	0	0.11	Negative	
2	1	133	Girl's Restroom in Gymnasium Lobby	W2	CMU	White	None	0	0.04	Negative	
2	1	133	Girl's Restroom in Gymnasium Lobby	W3	CMU	White	None	0	0.05	Negative	
2	1	133	Girl's Restroom in Gymnasium Lobby	W4	CMU	White	None	0	0.06	Negative	
2	1	133	Girl's Restroom in Gymnasium Lobby	Door Frame	Metal	White	Flaking	2	0	Negative	
2	1	133	Girl's Restroom in Gymnasium Lobby	Ceiling	Metal	Brown	None	0	0.1	Negative	
2	1	133	Girl's Restroom in Gymnasium Lobby	Floor	Ceramic	Purple	N/A	N/A	N/A	N/A	
2	1	133	Girl's Restroom in Gymnasium Lobby	Radiator	Metal	White	None	0	0	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	1	133	Girl's Restroom in Gymnasium Lobby	Door	Wood	Brown	None	0	0	Negative	
2	1	133A	Girl's Restroom in Gymnasium Lobby Pipe Chase	W1	N/A	N/A	None	0	N/A	N/A	
2	1	133A	Girl's Restroom in Gymnasium Lobby Pipe Chase	W2	N/A	N/A	None	0	N/A	N/A	
2	1	133A	Girl's Restroom in Gymnasium Lobby Pipe Chase	W3	N/A	N/A	None	0	N/A	N/A	
2	1	133A	Girl's Restroom in Gymnasium Lobby Pipe Chase	W4	N/A	N/A	None	0	N/A	N/A	
2	1	133A	Girl's Restroom in Gymnasium Lobby Pipe Chase	Ceiling	N/A	N/A	None	0	N/A	N/A	
2	1	133A	Girl's Restroom in Gymnasium Lobby Pipe Chase	Floor	N/A	N/A	None	0	N/A	N/A	
2	1	H113	Hallways Throughout Element 2 Basement (near	W1	CMU	Tan	None	0	0.05	Negative	
2	1	H113	Hallways Throughout Element 2 Basement (near	W2	CMU	Tan	None	0	0	Negative	
2	1	H113	Hallways Throughout Element 2 Basement (near	W3	CMU	Tan	None	0	0	Negative	
2	1	H113	Hallways Throughout Element 2 Basement (near	W4	CMU	Tan	None	0	0	Negative	
2	1	H113	Hallways Throughout Element 2 Basement (near	Ceiling	Concrete	N/A	None	0	N/A	N/A	
2	1	H113	Hallways Throughout Element 2 Basement (near	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	H113	Hallways Throughout Element 2 Basement (near	Locker	Metal	Purple	None	0	0.01	Negative	
2	1	H113	Hallways Throughout Element 2 Basement (near	Radiator	Metal	White	None	0	0.01	Negative	
2	1	H113	Hallways Throughout Element 2 Basement (near	Door	Metal	Brown	Chipping	10	0.06	Negative	
2	1	H113	Hallways Throughout Element 2 Basement (near	Door Casings	Metal	White	Chipping	3	0	Negative	
2	1	116	Office 116	W1	CMU	White	None	0	0	Negative	
2	1	116	Office 116	W1	CMU	Tan	None	0	0	Negative	
2	1	116	Office 116	W2	CMU	White	None	0	0	Negative	
2	1	116	Office 116	W2	CMU	Yellow	None	0	0	Negative	
2	1	116	Office 116	W3	CMU	White	None	0	0	Negative	
2	1	116	Office 116	W3	Concrete	Tan	Flaking	2	0.4	Negative	
2	1	116	Office 116	W4	CMU	White	None	0	0	Negative	
2	1	116	Office 116	W4	CMU	Yellow	None	0	0	Negative	
2	1	116	Office 116	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	1	116	Office 116	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	116	Office 116	Radiator	Metal	White	Chipping	5	0.3	Negative	
2	1	116	Office 116	Locker	Metal	Tan	None	0	0.01	Negative	
2	1	118	Classroom 118	W1	CMU	White	None	0	0.03	Negative	
2	1	118	Classroom 118	W1	CMU	Purple	None	0	0.03	Negative	
2	1	118	Classroom 118	W1	CMU	Tan	None	0	0.03	Negative	
2	1	118	Classroom 118	W2	CMU	White	None	0	0.01	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128						
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
2	1	118	Classroom 118	W2	CMU	Grey	None	0	0.02	Negative
2	1	118	Classroom 118	W3	CMU	White	None	0	0.02	Negative
2	1	118	Classroom 118	W3	CMU	Purple	None	0	0.02	Negative
2	1	118	Classroom 118	W4	CMU	White	None	0	0.01	Negative
2	1	118	Classroom 118	W4	CMU	Grey	None	0	0.03	Negative
2	1	118	Classroom 118	Ceiling	Metal	N/A	None	0	N/A	N/A
2	1	118	Classroom 118	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
2	1	118	Classroom 118	Locker	Metal	White	Chipping	0	0.01	Negative
2	1	118	Classroom 118	Radiator	Metal	Purple	None	0	0.03	Negative
2	1	118	Classroom 118	Door	Metal	Brown	Chipping	1	0.03	Negative
2	1	118	Classroom 118	Door Casing	Metal	White	Chipping	3	0.02	Negative
2	1	120	Classroom 120	W1	CMU	White	None	0	0.01	Negative
2	1	120	Classroom 120	W2	CMU	White	None	0	0.02	Negative
2	1	120	Classroom 120	W3	CMU	White	None	0	0.02	Negative
2	1	120	Classroom 120	W4	CMU	White	None	0	0.04	Negative
2	1	120	Classroom 120	Ceiling	Metal	N/A	None	0	N/A	N/A
2	1	120	Classroom 120	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A
2	1	120	Classroom 120	Locker	Metal	White	Chipping	3	0.01	Negative
2	1	120	Classroom 120	Radiator	Metal	White	Chipping	8	0.03	Negative
2	1	120	Classroom 120	Window Sill	Concrete	White	Chipping	5	0.08	Negative
2	1	120	Classroom 120	Door	Wood	Tan	Chipping	6	0	Negative
2	1	120	Classroom 120	Door Casing	Wood	White	None	0	0.02	Negative
2	1	120A	Boy's Restroom next to Classroom 120	W1	CMU	Yellow	None	0	0.01	Negative
2	1	120A	Boy's Restroom next to Classroom 120	W2	CMU	Yellow	None	0	0.08	Negative
2	1	120A	Boy's Restroom next to Classroom 120	W3	CMU	Yellow	None	0	0.03	Negative
2	1	120A	Boy's Restroom next to Classroom 120	W4	CMU	Yellow	None	0	0.02	Negative
2	1	120A	Boy's Restroom next to Classroom 120	Ceiling	Metal	N/A	None	0	N/A	N/A
2	1	120A	Boy's Restroom next to Classroom 120	Floor	Concrete	Grey	None	0	0	Negative
2	1	134A	Electrical Closet in Classroom 124A Storage Room	W1	CMU	Pink	None	0	0.09	Negative
2	1	134A	Electrical Closet in Classroom 124A Storage Room	W2	CMU	Pink	None	0	0.2	Negative
2	1	134A	Electrical Closet in Classroom 124A Storage Room	W3	CMU	Pink	None	0	0.06	Negative
2	1	134A	Electrical Closet in Classroom 124A Storage Room	W4	CMU	Pink	None	0	0.4	Negative
2	1	134A	Electrical Closet in Classroom 124A Storage Room	Ceiling	Metal	Red	None	0	0.13	Negative

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	1	134A	Electrical Closet in Classroom 124A Storage Room	Floor	Concrete	Grey	None	0	0	Negative	
2	1	134A	Electrical Closet in Classroom 124A Storage Room	Pipe	Metal	Pink	Chipping	1	0.27	Negative	
2	1	124A	Classroom 124A	W1	CMU	White	None	0	0.04	Negative	
2	1	124A	Classroom 124A	W2	CMU	White	None	0	0.03	Negative	
2	1	124A	Classroom 124A	W3	CMU	White	None	0	0.06	Negative	
2	1	124A	Classroom 124A	W4	Sheetrock	White	Flaking	30	0	Negative	
2	1	124A	Classroom 124A	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	
2	1	124A	Classroom 124A	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	124A	Classroom 124A	Radiator	Metal	Tan	None	0	0.04	Negative	
2	1	124AC	Rear Storage in Classroom 124A near windows	W1	CMU	Peach	None	0	0.02	Negative	
2	1	124AC	Rear Storage in Classroom 124A near windows	W2	CMU	Peach	None	0	0.02	Negative	
2	1	124AC	Rear Storage in Classroom 124A near windows	W3	CMU	Peach	None	0	0.02	Negative	
2	1	124AC	Rear Storage in Classroom 124A near windows	W4	CMU	Peach	None	0	0.02	Negative	
2	1	124AC	Rear Storage in Classroom 124A near windows	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	
2	1	124AC	Rear Storage in Classroom 124A near windows	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	134	Closet in Classroom 124A Hallway side of Room	W1	CMU	Pink	Flaking	1	0.02	Negative	
2	1	134	Closet in Classroom 124A Hallway side of Room	W2	CMU	Pink	Flaking	2	0.01	Negative	
2	1	134	Closet in Classroom 124A Hallway side of Room	W3	CMU	Pink	None	0	0.02	Negative	
2	1	134	Closet in Classroom 124A Hallway side of Room	W4	CMU	Pink	None	0	0.01	Negative	
2	1	134	Closet in Classroom 124A Hallway side of Room	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	1	134	Closet in Classroom 124A Hallway side of Room	Floor	Concrete	Grey	None	0	0	Negative	
2	1	124B	Classroom 124B	W1	CMU	Yellow	None	0	0	Negative	
2	1	124B	Classroom 124B	W2	Sheetrock	Yellow	None	0	0	Negative	
2	1	124B	Classroom 124B	W3	CMU	Yellow	None	0	0.03	Negative	
2	1	124B	Classroom 124B	W4	CMU	Yellow	None	0	0.02	Negative	
2	1	124B	Classroom 124B	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	
2	1	124B	Classroom 124B	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	124B	Classroom 124B	Radiator	Metal	White	Chipping	5	0	Negative	
2	1	124BC	Classroom 124 B Storage	W1	CMU	Pink	None	0	0.02	Negative	
2	1	124BC	Classroom 124 B Storage	W2	CMU	Pink	None	0	0.02	Negative	
2	1	124BC	Classroom 124 B Storage	W3	CMU	Pink	None	0	0.02	Negative	
2	1	124BC	Classroom 124 B Storage	W4	CMU	Pink	None	0	0.02	Negative	
2	1	124BC	Classroom 124 B Storage	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	1	124BC	Classroom 124 B Storage	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	124BC	Classroom 124 B Storage	Door Casing	Metal	Pink	None	0	0.01	Negative	
2	1	126D	Restroom in Hallway next to Room 126	W1	CMU	Blue	None	0	0.4	Negative	
2	1	126D	Restroom in Hallway next to Room 126	W2	CMU	Blue	None	0	0.2	Negative	
2	1	126D	Restroom in Hallway next to Room 126	W3	CMU	Blue	None	0	0	Negative	
2	1	126D	Restroom in Hallway next to Room 126	W4	CMU	Blue	None	0	0.4	Negative	
2	1	126D	Restroom in Hallway next to Room 126	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	
2	1	126D	Restroom in Hallway next to Room 126	Floor	Concrete	Grey	None	0	0.3	Negative	
2	1	126D	Room 126D Pipe Chase Restroom	W1	N/A	N/A	None	0	N/A	N/A	
2	1	126D	Room 126D Pipe Chase Restroom	W2	N/A	N/A	None	0	N/A	N/A	
2	1	126D	Room 126D Pipe Chase Restroom	W3	N/A	N/A	None	0	N/A	N/A	
2	1	126D	Room 126D Pipe Chase Restroom	W4	N/A	N/A	None	0	N/A	N/A	
2	1	126D	Room 126D Pipe Chase Restroom	Ceiling	N/A	N/A	None	0	N/A	N/A	
2	1	126D	Room 126D Pipe Chase Restroom	Floor	N/A	N/A	None	0	N/A	N/A	
2	1	120B	Custodians Closet	W1	Plaster	Pink	None	0	0.5	Negative	
2	1	120B	Custodians Closet	W2	Plaster	Pink	None	0	0.4	Negative	
2	1	120B	Custodians Closet	W3	Plaster	Pink	None	0	0.4	Negative	
2	1	120B	Custodians Closet	W4	Plaster	Pink	None	0	0.4	Negative	
2	1	120B	Custodians Closet	Ceiling	Metal	Pink	Flaking	2	0.4	Negative	
2	1	120B	Custodians Closet	Floor	Concrete	N/A	None	0	N/A	N/A	
2	1	127	Storage Room in Hallway adjacent to Classroom 126	W1	CMU	White	None	0	0.2	Negative	
2	1	127	Storage Room in Hallway adjacent to Classroom 126	W1	CMU	Green	None	0	0.26	Negative	
2	1	127	Storage Room in Hallway adjacent to Classroom 126	W2	CMU	White	None	0	0.18	Negative	
2	1	127	Storage Room in Hallway adjacent to Classroom 126	W2	CMU	Green	None	0	0.29	Negative	
2	1	127	Storage Room in Hallway adjacent to Classroom 126	W3	CMU	White	None	0	0.14	Negative	
2	1	127	Storage Room in Hallway adjacent to Classroom 126	W3	CMU	Green	None	0	0.24	Negative	
2	1	127	Storage Room in Hallway adjacent to Classroom 126	W4	CMU	White	None	0	0.08	Negative	
2	1	127	Storage Room in Hallway adjacent to Classroom 126	W4	CMU	Green	None	0	0.15	Negative	
2	1	127	Storage Room in Hallway adjacent to Classroom 126	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	1	127	Storage Room in Hallway adjacent to Classroom 126	Floor	Concrete	N/A	None	0	N/A	N/A	
2	1	S113	Stairs next to Office 123	W1	CMU	White	None	0	0.02	Negative	
2	1	S113	Stairs next to Office 123	W1	CMU	Blue	None	0	0.06	Negative	
2	1	S113	Stairs next to Office 123	W2	CMU	White	None	0	0.02	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128		
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)			
2	1	S113	Stairs next to Office 123	W2	CMU	Blue	None	0	0.06	Negative			
2	1	S113	Stairs next to Office 123	W3	CMU	White	None	0	0.02	Negative			
2	1	S113	Stairs next to Office 123	W3	CMU	Blue	None	0	0.06	Negative			
2	1	S113	Stairs next to Office 123	W4	CMU	White	None	0	0.02	Negative			
2	1	S113	Stairs next to Office 123	W4	CMU	Blue	None	0	0.06	Negative			
2	1	S113	Stairs next to Office 123	Ceiling	Metal	Black	None	0	0	Negative			
2	1	S113	Stairs next to Office 123	Riser	Concrete	Blue	Flaking	3	0.1	Negative			
2	1	S113	Stairs next to Office 123	Stringer	Concrete	Blue	None	0	0.1	Negative			
2	1	S113	Stairs next to Office 123	Railing	Metal	Blue	Flaking	2	0.5	Negative			
2	1	S113	Stairs next to Office 123	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A			
2	1	S113	Stairs next to Office 123	Newel Post	Metal	Blue	Chipping	8	0.22	Negative			
2	1	S113	Stairs next to Office 123	Pipe	Metal	Blue	Chipping	4	0.12	Negative			
2	1	S113	Stairs next to Office 123	Door	Wood	Blue	Chipping	10	0	Negative			
2	1	S113	Stairs next to Office 123	Door Casing	Metal	Blue	Chipping	3	0.07	Negative			
2	1	S113	Stairs next to Office 123	Tread	Concrete	Blue	Chipping	10	0	Negative			
2	1	123	Office 123	W1	CMU	White	None	0	0.1	Negative			
2	1	123	Office 123	W2	CMU	White	None	0	0.06	Negative			
2	1	123	Office 123	W3	CMU	White	None	0	0.03	Negative			
2	1	123	Office 123	W4	CMU	White	None	0	0.08	Negative			
2	1	123	Office 123	Ceiling	Metal	N/A	None	0	N/A	N/A			
2	1	123	Office 123	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A			
2	1	123	Office 123	Door Casing	Metal	White	Chipping	1	0.01	Negative			
2	1	123	Office 123	Door	Wood	Blue	None	0	0	Negative			
2	1	123A	Office 123 Restroom	W1	CMU	Pink	None	0	0.4	Negative			
2	1	123A	Office 123 Restroom	W2	CMU	Pink	None	0	0.26	Negative			
2	1	123A	Office 123 Restroom	W3	CMU	Pink	None	0	0.4	Negative			
2	1	123A	Office 123 Restroom	W4	CMU	Pink	None	0	0.23	Negative			
2	1	123A	Office 123 Restroom	Ceiling	Concrete	White	None	0	0.2	Negative			
2	1	123A	Office 123 Restroom	Floor	Concrete	N/A	None	0	N/A	N/A			
2	1	122	Storage next to Office 123	W1	CMU	White	None	0	0.02	Negative			
2	1	122	Storage next to Office 123	W2	CMU	White	None	0	0.03	Negative			
2	1	122	Storage next to Office 123	W3	CMU	White	None	0	0.03	Negative			
2	1	122	Storage next to Office 123	W4	CMU	White	None	0	0.02	Negative			

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128	
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)		
2	1	122	Storage next to Office 123	Ceiling	Concrete	N/A	None	0	N/A	N/A		
2	1	122	Storage next to Office 123	Floor	Concrete	N/A	None	0	N/A	N/A		
2	1	122	Storage next to Office 123	Door	Wood	Blue	None	0	0	Negative		
2	1	123B	Office 123 Storage	W1	CMU	Pink	None	0	0.02	Negative		
2	1	123B	Office 123 Storage	W2	CMU	Pink	None	0	0.02	Negative		
2	1	123B	Office 123 Storage	W3	CMU	Pink	None	0	0.02	Negative		
2	1	123B	Office 123 Storage	W4	CMU	Pink	None	0	0.02	Negative		
2	1	123B	Office 123 Storage	Ceiling	Metal	Black	None	0	0	Negative		
2	1	123B	Office 123 Storage	Floor	Concrete	N/A	None	0	N/A	N/A		
2	1	131A	Large Center Storage in Gym	W1	CMU	Pink	None	0	0.04	Negative		
2	1	131A	Large Center Storage in Gym	W2	CMU	Pink	Hole but where	0	0.02	Negative		
2	1	131A	Large Center Storage in Gym	W3	CMU	Pink	None	0	0.06	Negative		
2	1	131A	Large Center Storage in Gym	W4	CMU	Pink	None	0	0.05	Negative		
2	1	131A	Large Center Storage in Gym	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A		
2	1	131A	Large Center Storage in Gym	Floor	Concrete	N/A	None	0	N/A	N/A		
2	1	131	Gymnasium	W1	CMU	White	None	0	0	Negative		
2	1	131	Gymnasium	W1	CMU	Blue	None	0	0.04	Negative		
2	1	131	Gymnasium	W2	CMU	White	None	0	0.06	Negative		
2	1	131	Gymnasium	W2	CMU	Blue	None	0	0.03	Negative		
2	1	131	Gymnasium	W3	CMU	White	None	0	0.05	Negative		
2	1	131	Gymnasium	W3	CMU	Blue	None	0	0.06	Negative		
2	1	131	Gymnasium	W4	CMU	White	None	0	0	Negative		
2	1	131	Gymnasium	W4	CMU	Blue	None	0	0.01	Negative		
2	1	131	Gymnasium	Divider	Wood	Blue	Flaking	4	0.1	Negative		
2	1	131	Gymnasium	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A		
2	1	131	Gymnasium	Floor	Wood	Varnish	None	0	0	Negative		
2	1	131	Gymnasium	Door	Wood	Blue	None	0	0	Negative		
2	1	131	Gymnasium	Door Casing	Wood	Blue	None	0	0	Negative		
2	1	125	Gym Office 125	W1	CMU	White	None	0	0.01	Negative		
2	1	125	Gym Office 125	W2	CMU	White	None	0	0.06	Negative		
2	1	125	Gym Office 125	W3	CMU	White	None	0	0.03	Negative		
2	1	125	Gym Office 125	W4	CMU	White	None	0	0	Negative		
2	1	125	Gym Office 125	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A		

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates									
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
	2	1	125	Gym Office 125	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	
	2	1	125	Gym Office 125	Radiator	Metal	White	None	0	0	
	2	1	125A	Staff Restroom in Office 125	W1	CMU	White	None	0	0.02	
	2	1	125A	Staff Restroom in Office 125	W2	CMU	White	None	0	0.02	
	2	1	125A	Staff Restroom in Office 125	W3	CMU	White	None	0	0.01	
	2	1	125A	Staff Restroom in Office 125	W4	CMU	White	None	0	0.02	
	2	1	125A	Staff Restroom in Office 125	Ceiling	Concrete	White	None	0	0.08	
	2	1	125A	Staff Restroom in Office 125	Floor	Concrete	N/A	None	0	N/A	
	2	1	125C	Office 125 Closet	W1	CMU	White	None	0	0.01	
	2	1	125C	Office 125 Closet	W2	CMU	White	None	0	0	
	2	1	125C	Office 125 Closet	W3	CMU	White	None	0	0.04	
	2	1	125C	Office 125 Closet	W4	CMU	White	None	0	0.02	
	2	1	125C	Office 125 Closet	Ceiling	N/A	N/A	N/A	N/A	N/A	
	2	1	125C	Office 125 Closet	Floor	N/A	N/A	N/A	N/A	N/A	
	2	1	130A	Corner Gym Storage Closet	W1	CMU	Pink	None	0	0	
	2	1	130A	Corner Gym Storage Closet	W2	CMU	Pink	None	0	0.01	
	2	1	130A	Corner Gym Storage Closet	W3	CMU	Pink	None	0	0	
	2	1	130A	Corner Gym Storage Closet	W4	CMU	Pink	None	0	0.03	
	2	1	130A	Corner Gym Storage Closet	Ceiling	Tectum Ceiling	Black	N/A	N/A	N/A	
	2	1	130A	Corner Gym Storage Closet	Floor	Concrete	N/A	None	0	N/A	
	2	1	S118	Stairs near Gymnasium and Office 125	W1	CMU	White	None	0	0	
	2	1	S118	Stairs near Gymnasium and Office 125	W1	CMU	Blue	None	0	0.04	
	2	1	S118	Stairs near Gymnasium and Office 125	W2	CMU	White	None	0	0	
	2	1	S118	Stairs near Gymnasium and Office 125	W2	CMU	Blue	None	0	0.03	
	2	1	S118	Stairs near Gymnasium and Office 125	Window Casing	Metal	Blue	None	0	0	
	2	1	S118	Stairs near Gymnasium and Office 125	W4	CMU	White	None	0	0.01	
	2	1	S118	Stairs near Gymnasium and Office 125	W4	CMU	Blue	None	0	0	
	2	1	S118	Stairs near Gymnasium and Office 125	Riser	Concrete	Blue	Flaking	2	0.1	
	2	1	S118	Stairs near Gymnasium and Office 125	Stringer	Concrete	Blue	Flaking	2	0	
	2	1	S118	Stairs near Gymnasium and Office 125	Ceiling	N/A	N/A	N/A	N/A	N/A	
	2	1	S118	Stairs near Gymnasium and Office 125	Floor	Concrete	N/A	None	0	N/A	
	2	1	S118	Stairs near Gymnasium and Office 125	Door	Metal	Blue	Chipping	16	0	
	2	1	S118	Stairs near Gymnasium and Office 125	Door Casing	Metal	Blue	None	0	0.01	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	1	S118	Stairs near Gymnasium and Office 125	Tread	Concrete	N/A	None	0	N/A	N/A	
2	1	S118	Stairs near Gymnasium and Office 125	Radiator	Metal	Blue	Chipping	1	0.02	Negative	
2	1	128	Music Classroom 128	W1	CMU	Blue	None	0	0.4	Negative	
2	1	128	Music Classroom 128	W2	CMU	Blue	None	0	0.23	Negative	
2	1	128	Music Classroom 128	W3	CMU	Blue	None	0	0.08	Negative	
2	1	128	Music Classroom 128	W4	CMU	Multi	None	0	0.1	Negative	
2	1	128	Music Classroom 128	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
2	1	128	Music Classroom 128	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
2	1	128A	Classroom 128 Practice Room on Right	W1	CMU	White	None	0	0.05	Negative	
2	1	128A	Classroom 128 Practice Room on Right	W1	CMU	Blue	None	0	0.08	Negative	
2	1	128A	Classroom 128 Practice Room on Right	W2	CMU	White	None	0	0.03	Negative	
2	1	128A	Classroom 128 Practice Room on Right	W2	CMU	Blue	None	0	0.06	Negative	
2	1	128A	Classroom 128 Practice Room on Right	W3	CMU	White	None	0	0.01	Negative	
2	1	128A	Classroom 128 Practice Room on Right	W3	CMU	Blue	None	0	0.02	Negative	
2	1	128A	Classroom 128 Practice Room on Right	W4	CMU	White	None	0	0.03	Negative	
2	1	128A	Classroom 128 Practice Room on Right	W4	CMU	Blue	None	0	0.04	Negative	
2	1	128A	Classroom 128 Practice Room on Right	Ceiling	Tectum Ceiling	Black	N/A	N/A	N/A	N/A	
2	1	128A	Classroom 128 Practice Room on Right	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
2	1	128B	Classroom 128 Practice Room on Left	W1	CMU	White	None	0	0.02	Negative	
2	1	128B	Classroom 128 Practice Room on Left	W1	CMU	Blue	None	0	0.04	Negative	
2	1	128B	Classroom 128 Practice Room on Left	W2	CMU	White	None	0	0.01	Negative	
2	1	128B	Classroom 128 Practice Room on Left	W2	CMU	Blue	None	0	0	Negative	
2	1	128B	Classroom 128 Practice Room on Left	W3	CMU	White	None	0	0.06	Negative	
2	1	128B	Classroom 128 Practice Room on Left	W3	CMU	Blue	None	0	0.02	Negative	
2	1	128B	Classroom 128 Practice Room on Left	W4	CMU	White	None	0	0.02	Negative	
2	1	128B	Classroom 128 Practice Room on Left	W4	CMU	Blue	None	0	0.03	Negative	
2	1	128B	Classroom 128 Practice Room on Left	Ceiling	Tectum Ceiling	Black	N/A	N/A	N/A	N/A	
2	1	128B	Classroom 128 Practice Room on Left	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	128C	Classroom 128 Storage Room in Vestbule	W1	CMU	White	None	0	0.04	Negative	
2	1	128C	Classroom 128 Storage Room in Vestbule	W2	CMU	White	None	0	0.06	Negative	
2	1	128C	Classroom 128 Storage Room in Vestbule	W3	CMU	White	None	0	0	Negative	
2	1	128C	Classroom 128 Storage Room in Vestbule	W4	CMU	White	None	0	0.09	Negative	
2	1	128C	Classroom 128 Storage Room in Vestbule	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School							
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	1	128C	Classroom 128 Storage Room in Vestibule	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	128D	Storage Room 129	W1	CMU	White	None	0	0.01	Negative	
2	1	128D	Storage Room 129	W2	CMU	White	None	0	0.01	Negative	
2	1	128D	Storage Room 129	W3	CMU	White	None	0	0	Negative	
2	1	128D	Storage Room 129	W4	CMU	White	None	0	0.03	Negative	
2	1	128D	Storage Room 129	Ceiling	Tectum	N/A	N/A	N/A	N/A	N/A	
2	1	128D	Storage Room 129	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	128D	Storage Room 129	Radiator	Metal	Brown	Chipping	3	0	Negative	
2	1	S119	Stairs next to Classroom 128	W1	CMU	White	None	0	0	Negative	
2	1	S119	Stairs next to Classroom 128	W1	CMU	Blue	None	0	0.02	Negative	
2	1	S119	Stairs next to Classroom 128	W2	CMU	White	None	0	0	Negative	
2	1	S119	Stairs next to Classroom 128	W2	CMU	Blue	Flaking	5	0.06	Negative	
2	1	S119	Stairs next to Classroom 128	W3	CMU	White	None	0	0	Negative	
2	1	S119	Stairs next to Classroom 128	W3	CMU	Blue	None	0	0.04	Negative	
2	1	S119	Stairs next to Classroom 128	W4	CMU	White	None	0	0.01	Negative	
2	1	S119	Stairs next to Classroom 128	W4	CMU	Blue	Flaking	2	0.02	Negative	
2	1	S119	Stairs next to Classroom 128	Ventilator	Metal	Blue	None	0	0	Negative	
2	1	S119	Stairs next to Classroom 128	Riser	Concrete	Blue	None	0	0.4	Negative	
2	1	S119	Stairs next to Classroom 128	Ceiling	Concrete	Grey	Flaking	5	0.3	Negative	
2	1	S119	Stairs next to Classroom 128	Floor	Concrete	Grey	None	0	0	Negative	
2	1	S119	Stairs next to Classroom 128	Handrail	Metal	Blue	None	0	0.15	Negative	
2	1	S119	Stairs next to Classroom 128	Tread	Concrete	Blue	Flaking	5	0	Negative	
2	1	S119	Stairs next to Classroom 128	Door	Metal	Blue	None	0	0	Negative	
2	1	S119	Stairs next to Classroom 128	Door Casing	Metal	Blue	None	0	0	Negative	
2	1	126	Classroom 126	W1	CMU	White	None	0	0.02	Negative	
2	1	126	Classroom 126	W2	CMU	White	None	0	0.03	Negative	
2	1	126	Classroom 126	W3	CMU	Blue	None	0	0.19	Negative	
2	1	126	Classroom 126	W4	CMU	White	None	0	0.03	Negative	
2	1	126	Classroom 126	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A	
2	1	126	Classroom 126	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	126	Classroom 126	Door	Wood	Red	None	0	0	Negative	
2	1	126A	Classroom 126 Practice Room on Right	W1	CMU	White	None	0	0.02	Negative	
2	1	126A	Classroom 126 Practice Room on Right	W2	CMU	White	None	0	0.01	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022	Lead-Safe Assessment							
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins	Roxborough High School							
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates	6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	1	126A	Classroom 126 Practice Room on Right	W3	CMU	Blue	None	0	0	Negative	
2	1	126A	Classroom 126 Practice Room on Right	W4	CMU	White	None	0	0.02	Negative	
2	1	126A	Classroom 126 Practice Room on Right	Ceiling	Tectum-Spongy type material	Black	N/A	N/A	N/A	N/A	
2	1	126A	Classroom 126 Practice Room on Right	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	126A	Classroom 126 Practice Room on Right	Door	Wood	Blue	None	0	0	Negative	
2	1	126B	Classroom 126 Practice Room Center	W1	CMU	White	None	0	0	Negative	
2	1	126B	Classroom 126 Practice Room Center	W2	CMU	White	None	0	0.04	Negative	
2	1	126B	Classroom 126 Practice Room Center	W3	CMU	Blue	None	0	0.03	Negative	
2	1	126B	Classroom 126 Practice Room Center	W4	CMU	White	None	0	0	Negative	
2	1	126B	Classroom 126 Practice Room Center	Ceiling	Tectum-Spongy type material	Black	N/A	N/A	N/A	N/A	
2	1	126B	Classroom 126 Practice Room Center	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	126C	Room 126 Stoarge Room	W1	CMU	Yellow	None	0	0.09	Negative	
2	1	126C	Room 126 Stoarge Room	W2	CMU	Yellow	None	0	0.04	Negative	
2	1	126C	Room 126 Stoarge Room	W3	CMU	Yellow	None	0	0	Negative	
2	1	126C	Room 126 Stoarge Room	W4	CMU	Yellow	None	0	0.03	Negative	
2	1	126C	Room 126 Stoarge Room	Ceiling	Tectum-Spongy type material	Black	N/A	N/A	N/A	N/A	
2	1	126C	Room 126 Stoarge Room	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	1	126C	Room 126 Stoarge Room	Door Casing	Metal	Green	None	0	0.02	Negative	
2	BS	S014	Stairs next to JROTC Army Room	W1	CMU	Blue	Flaking	2	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	W1	CMU	White	None	0	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	W2	CMU	Blue	Flaking	1	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	W2	CMU	White	None	0	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	W3	CMU	Blue	None	0	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	W3	CMU	White	None	0	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	W4	CMU	Blue	None	0	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	W4	CMU	White	Flaking	2	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	Ceiling	Concrete	N/A	None	0	N/A	N/A	
2	BS	S014	Stairs next to JROTC Army Room	Floor	Concrete	Grey	None	0	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	Riser	Concrete	Blue	None	0	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	Handrail	Metal	Blue	None	0	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	Stringer	Concrete	Blue	None	0	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	Door Casing	Metal	Blue	None	0	0	Negative	
2	BS	S014	Stairs next to JROTC Army Room	Door	Metal	Blue	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	W1	CMU	Blue	None	0	0	Negative	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	W1	CMU	White	None	0	0	Negative	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	W2	CMU	Blue	None	0	0	Negative	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	W2	CMU	White	None	0	0	Negative	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	W3	CMU	Blue	None	0	0	Negative	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	W3	CMU	White	None	0	0	Negative	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	W4	CMU	Blue	None	0	0	Negative	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	W4	CMU	White	None	0	0	Negative	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	Ceiling	Sheetrock	White	None	0	0	Negative	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	BS	H010	Element 2 Basement Hallway next to ROTC Rooms	Door Casing	Metal	White	None	0	0	Negative	
2	BS	010X	Girl's Locker Room	W1	CMU	Tan	None	0	0.5	Negative	
2	BS	010X	Girl's Locker Room	W2	CMU	Tan	None	0	0.1	Negative	
2	BS	010X	Girl's Locker Room	W3	CMU	Tan	None	0	0.1	Negative	
2	BS	010X	Girl's Locker Room	W4	Concrete	Tan	None	0	0.2	Negative	
2	BS	010X	Girl's Locker Room	Ceiling	Concrete	White	Flaking	40	0.5	Negative	
2	BS	010X	Girl's Locker Room	Floor	Concrete	Brown	None	0	0.2	Negative	
2	BS	010X	Girl's Locker Room	Column	Concrete	Tan	None	0	0.4	Negative	
2	BS	010X	Girl's Locker Room	W4	Wood	Tan	Flaking	80	0.3	Negative	
2	BS	010X	Girl's Locker Room	Door Casing	Metal	Tan	Flaking	8	0.3	Negative	
2	BS	010X	Girl's Locker Room	Locker	Metal	Tan	Flaking	50	0.1	Negative	
2	BS	001E	ROTC Storage	W1	CMU	Green	None	0	0	Negative	
2	BS	001E	ROTC Storage	W2	CMU	Green	None	0	0	Negative	
2	BS	001E	ROTC Storage	W3	CMU	Green	None	0	0	Negative	
2	BS	001E	ROTC Storage	W4	CMU	Green	None	0	0	Negative	
2	BS	001E	ROTC Storage	Ceiling	Concrete	White	None	0	0.08	Negative	
2	BS	001E	ROTC Storage	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
2	BS	001E	ROTC Storage	Door Casing	Metal	Peach	None	0	0.14	Negative	
2	BS	001E	ROTC Storage	Door	Metal	Peach	None	0	0	Negative	
2	BS	001E	ROTC Storage	Pipe	Metal	Off-White	None	0	0	Negative	
2	BS	002X	ROTC Uniform Storage	W1	CMU	Green	None	0	0	Negative	
2	BS	002X	ROTC Uniform Storage	W2	CMU	Green	None	0	0	Negative	
2	BS	002X	ROTC Uniform Storage	W3	Concrete	Green	None	0	0	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates									
E l e m e n t	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	BS	002X	ROTC Uniform Storage	W3	Concrete	Brown	None	0	0	Negative	
2	BS	002X	ROTC Uniform Storage	W4	CMU	Green	None	0	0	Negative	
2	BS	002X	ROTC Uniform Storage	Ceiling	Concrete	White	None	0	0.11	Negative	
2	BS	002X	ROTC Uniform Storage	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	002X	ROTC Uniform Storage	Pipe	Metal	Green	None	0	0	Negative	
2	BS	002A	Awards Storage	W1	CMU	White	None	0	0	Negative	
2	BS	002A	Awards Storage	W2	CMU	White	None	0	0	Negative	
2	BS	002A	Awards Storage	W3	Concrete	Grey	None	0	0	Negative	
2	BS	002A	Awards Storage	W4	CMU	White	None	0	0	Negative	
2	BS	002A	Awards Storage	Ceiling	Concrete	Grey	None	0	0	Negative	
2	BS	002A	Awards Storage	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	002A	Awards Storage	Pipe	Metal	Off-White	None	0	0	Negative	
2	BS	002A	Awards Storage	Door Casing	Metal	Pink	None	0	0	Negative	
2	BS	002B	ROTC 002B Storage	W1	CMU	White	None	0	0.01	Negative	
2	BS	002B	ROTC 002B Storage	W2	CMU	White	None	0	0.03	Negative	
2	BS	002B	ROTC 002B Storage	W3	CMU	White	None	0	0	Negative	
2	BS	002B	ROTC 002B Storage	W4	CMU	White	None	0	0.01	Negative	
2	BS	002B	ROTC 002B Storage	Ceiling	Concrete	White	Efflorescence	3	0.15	Negative	
2	BS	002B	ROTC 002B Storage	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	002B	ROTC 002B Storage	Pipe	Metal	Off-White	Chipping	10	0.29	Negative	
2	BS	003X	Garage	W1	CMU	Off-White	None	0	0	Negative	
2	BS	003X	Garage	W1	CMU	Brown	None	0	0	Negative	
2	BS	003X	Garage	W2	CMU	Off-White	None	0	0	Negative	
2	BS	003X	Garage	W2	CMU	Brown	None	0	0	Negative	
2	BS	003X	Garage	W3	CMU	Off-White	None	0	0	Negative	
2	BS	003X	Garage	W3	CMU	Brown	None	0	0	Negative	
2	BS	003X	Garage	W4	Concrete	Off-White	None	0	0	Negative	
2	BS	003X	Garage	W4	Concrete	Brown	None	0	0	Negative	
2	BS	003X	Garage	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	003X	Garage	Pipe	Metal	Off-White	None	0	0.17	Negative	
2	BS	003B	Small Painter's Storage Room	W1	CMU	Off-White	None	0	0	Negative	
2	BS	003B	Small Painter's Storage Room	W2	CMU	Off-White	None	0	0	Negative	
2	BS	003B	Small Painter's Storage Room	W3	CMU	Off-White	None	0	0	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	BS	003B	Small Painter's Storage Room	W4	CMU	Off-White	None	0	0	Negative	
2	BS	003B	Small Painter's Storage Room	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	003C	Unisex Bathroom in Garage	W1	CMU	Off-White	None	0	0	Negative	
2	BS	003C	Unisex Bathroom in Garage	W2	CMU	Off-White	None	0	0	Negative	
2	BS	003C	Unisex Bathroom in Garage	W3	CMU	Off-White	None	0	0	Negative	
2	BS	003C	Unisex Bathroom in Garage	W4	CMU	Off-White	None	0	0	Negative	
2	BS	003C	Unisex Bathroom in Garage	Floor	N/A	N/A	N/A	N/A	N/A	N/A	
2	BS	003C	Unisex Bathroom in Garage	Door Casing	Metal	Green	None	0	0.3	Negative	
2	BS	003C	Unisex Bathroom in Garage	Door	Metal	Green	None	0	0.16	Negative	
2	BS	001C	Custodial Closet outside Painter's Storage Area	W1	CMU	Off-White	None	0	0	Negative	
2	BS	001C	Custodial Closet outside Painter's Storage Area	W2	CMU	Off-White	None	0	0	Negative	
2	BS	001C	Custodial Closet outside Painter's Storage Area	W3	CMU	Off-White	None	0	0	Negative	
2	BS	001C	Custodial Closet outside Painter's Storage Area	W4	CMU	Off-White	None	0	0	Negative	
2	BS	001C	Custodial Closet outside Painter's Storage Area	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	W1	CMU	White	None	0	0	Negative	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	W1	CMU	Blue	None	0	0	Negative	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	W2	CMU	White	None	0	0	Negative	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	W2	CMU	Blue	None	0	0	Negative	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	W3	CMU	White	None	0	0	Negative	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	W3	CMU	Blue	None	0	0	Negative	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	W4	Concrete	White	None	0	0	Negative	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	W4	Concrete	Blue	None	0	0	Negative	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	Ceiling	Plaster	White	None	0	0.01	Negative	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	Door Casing	Metal	Off-White	None	0	N/A	N/A	
2	BS	001A	Boy's Restroom in Hallway Adjacent to ROTC	Door	Wood	Off-White	None	0	N/A	N/A	
2	BS	001X	Kinesiology Lab-Former JROTC Locker Area	W1	Concrete	Off-White	None	0	0	Negative	
2	BS	001X	Kinesiology Lab-Former JROTC Locker Area	W2	CMU	Off-White	None	0	0	Negative	
2	BS	001X	Kinesiology Lab-Former JROTC Locker Area	W3	CMU	Off-White	None	0	0	Negative	
2	BS	001X	Kinesiology Lab-Former JROTC Locker Area	W4	Concrete	Off-White	None	0	0	Negative	
2	BS	001X	Kinesiology Lab-Former JROTC Locker Area	Ceiling	Plaster	Off-White	None	0	0	Negative	
2	BS	001X	Kinesiology Lab-Former JROTC Locker Area	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	001X	Kinesiology Lab-Former JROTC Locker Area	Pipe	Metal	White	None	0	0.13	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128												
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins														
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates														
E	l	e	m	e	n	t	F	S	O	C	S	D	D	X	R	
							Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
2	BS	001B	Locker Room in Kinesiology Lab	W1	CMU	White	None	0	0	Negative						
2	BS	001B	Locker Room in Kinesiology Lab	W2	CMU	White	None	0	0	Negative						
2	BS	001B	Locker Room in Kinesiology Lab	W3	CMU	White	None	0	0	Negative						
2	BS	001B	Locker Room in Kinesiology Lab	W4	CMU	White	None	0	0	Negative						
2	BS	001B	Locker Room in Kinesiology Lab	Ceiling	Concrete	White	None	0	0.03	Negative						
2	BS	001B	Locker Room in Kinesiology Lab	Floor	Concrete	N/A	None	0	N/A	N/A						
2	BS	001B	Locker Room in Kinesiology Lab	Door Casing	Wood	Grey	None	0	0	Negative						
2	BS	001F	Restroom Located in Kineseology Room	Floor	Concrete	Grey	Flaking	5	0.1	Negative						
2	BS	001F	Restroom Located in Kineseology Room	W1	Tile	Tan	None	0	0.1	Negative						
2	BS	001F	Restroom Located in Kineseology Room	W2	Tile	Tan	None	0	0.2	Negative						
2	BS	001F	Restroom Located in Kineseology Room	W3	Tile	Tan	None	0	0.1	Negative						
2	BS	001F	Restroom Located in Kineseology Room	W4	Tile	Tan	None	0	0.2	Negative						
2	BS	001F	Restroom Located in Kineseology Room	Door Casing	Metal	Brown	Flaking	3	0.2	Negative						
2	BS	001F	Restroom Located in Kineseology Room	Ceiling	Concrete	White	None	0	0.4	Negative						
2	BS	2PC	Pipe Chase behind Kinesiology Lab	W1	N/A	N/A	None	0	N/A	N/A						
2	BS	2PC	Pipe Chase behind Kinesiology Lab	W2	N/A	N/A	None	0	N/A	N/A						
2	BS	2PC	Pipe Chase behind Kinesiology Lab	W3	N/A	N/A	None	0	N/A	N/A						
2	BS	2PC	Pipe Chase behind Kinesiology Lab	W4	N/A	N/A	None	0	N/A	N/A						
2	BS	2PC	Pipe Chase behind Kinesiology Lab	Ceiling	N/A	N/A	None	0	N/A	N/A						
2	BS	2PC	Pipe Chase behind Kinesiology Lab	Floor	N/A	N/A	None	0	N/A	N/A						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	W1	CMU	White	None	0	0	Negative						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	W1	CMU	Blue	None	0	0	Negative						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	W2	CMU	White	None	0	0	Negative						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	W2	CMU	Blue	None	0	0	Negative						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	W3	CMU	White	None	0	0	Negative						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	W3	CMU	Blue	None	0	0	Negative						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	W4	Concrete	White	Flaking	50	0	Negative						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	W4	Concrete	Blue	None	0	0	Negative						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	Ceiling	Concrete	White	Flaking	10	0.03	Negative						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	Floor	Concrete	N/A	None	0	N/A	N/A						
2	BS	001XA	Kinesiology Lab Office (in Kinesiology Lab)	Door Casing	Metal	Grey	Flaking	5	0	Negative						
2	BS	007XA	ROTC Leftmost Classroom Area	W1	CMU	White	None	0	0.05	Negative						
2	BS	007XA	ROTC Leftmost Classroom Area	W2	CMU	White	None	0	0.01	Negative						

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	BS	007XA	ROTC Leftmost Classroom Area	W3	CMU	White	None	0	0.02	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	W4	Sheetrock	White	None	0	0	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	Ceiling	Concrete	White	Chipping	4	0.02	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	BS	007XA	ROTC Leftmost Classroom Area	Riser	Concrete	Grey	None	0	0	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	Handrail	Metal	White	None	0	0	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	Handrail	Metal	Blue	Chipping	2	0.12	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	Door Casing	Metal	Green	None	0	0	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	Louver	Metal	Green	None	0	0	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	Door	Metal	Green	None	0	0	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	Tread	Concrete	Grey	None	0	0.02	Negative	
2	BS	007X	ROTC Corner Classroom Area / Storage	W1	Drywall	White	None	0	0	Negative	
2	BS	007X	ROTC Corner Classroom Area / Storage	W2	CMU	White	None	0	0	Negative	
2	BS	007X	ROTC Corner Classroom Area / Storage	W3	CMU	White	None	0	0	Negative	
2	BS	007X	ROTC Corner Classroom Area / Storage	W4	Sheetrock	White	None	0	0	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	Electrical Panel	Metal	Green	Flaking	2	0	Negative	
2	BS	007XA	ROTC Leftmost Classroom Area	Column	Concrete	White	None	0	0.2	Negative	
2	BS	007X	ROTC Corner Classroom Area / Storage	Ceiling	Concrete	White	Flaking	7	0	Negative	
2	BS	007X	ROTC Corner Classroom Area / Storage	Door Casing	Metal	Green	Flaking	4	0.1	Negative	
2	BS	007X	ROTC Corner Classroom Area / Storage	Duct	Metal	Green	Flaking	2	0	Negative	
2	BS	007X	ROTC Corner Classroom Area / Storage	W2	Concrete	Tan	Flaking	20	0.4	Negative	
2	BS	007X	ROTC Corner Classroom Area / Storage	Pipe	Metal	Tan	Flaking	6	0	Negative	
2	BS	007X	ROTC Corner Classroom Area / Storage	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	BS	007XB	ROTC Storage Next to Corner Classroom near offices	W1	Sheetrock	White	None	0	0	Negative	
2	BS	007XB	ROTC Storage Next to Corner Classroom near offices	W2	Sheetrock	White	None	0	0.03	Negative	
2	BS	007XB	ROTC Storage Next to Corner Classroom near offices	W3	CMU	White	None	0	0.05	Negative	
2	BS	007XB	ROTC Storage Next to Corner Classroom near offices	W4	CMU	White	None	0	0.1	Negative	
2	BS	007XB	ROTC Storage Next to Corner Classroom near offices	Door Casing	Metal	Green	Flaking	6	0.1	Negative	
2	BS	007XB	ROTC Storage Next to Corner Classroom near offices	Ceiling	Concrete	White	Flaking	2	0.06	Negative	
2	BS	007XB	ROTC Storage Next to Corner Classroom near offices	Duct	Metal	White	Chipping	2	0.03	Negative	
2	BS	007XB	ROTC Storage Next to Corner Classroom near offices	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	BS	007XB	ROTC Storage Next to Corner Classroom near offices	Pipe	Metal	White	Chipping	5	0.03	Negative	
2	BS	007B	ROTC Storage	Door	Metal	Green	Flaking	4	0.2	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	BS	007B	ROTC Storage	Door Casing	Metal	Green	Flaking	4	0.4	Negative	
2	BS	007B	ROTC Storage	W1	CMU	White	None	0	0	Negative	
2	BS	007B	ROTC Storage	W2	CMU	White	None	0	0	Negative	
2	BS	007B	ROTC Storage	W3	CMU	White	None	0	0.5	Negative	
2	BS	007B	ROTC Storage	W4	CMU	White	None	0	0.5	Negative	
2	BS	007B	ROTC Storage	Ceiling	Concrete	White	Flaking	3	0.3	Negative	
2	BS	007B	ROTC Storage	Duct	Metal	White	Flaking	2	0.2	Negative	
2	BS	008A	ROTC Window Office near Conference Room	W1	CMU	White	None	0	0	Negative	
2	BS	008A	ROTC Window Office near Conference Room	W2	CMU	Off-White	None	0	0	Negative	
2	BS	008A	ROTC Window Office near Conference Room	Window Sill	Concrete	Green	None	0	0	Negative	
2	BS	008A	ROTC Window Office near Conference Room	W3	CMU	White	None	0	0	Negative	
2	BS	008A	ROTC Window Office near Conference Room	W4	CMU	White	None	0	0	Negative	
2	BS	008A	ROTC Window Office near Conference Room	Ceiling	Concrete	White	None	0	0.03	Negative	
2	BS	008A	ROTC Window Office near Conference Room	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	BS	008A	ROTC Window Office near Conference Room	W2	Concrete	Tan	Flaking	5	0.2	Negative	
2	BS	008A	ROTC Window Office near Conference Room	Radiator	Metal	Green	Flaking	6	0.1	Negative	
2	BS	008A	ROTC Window Office near Conference Room	Door Casing	Metal	Brown	Flaking	5	0	Negative	
2	BS	008B	Hallway next to Conference Room in ROTC Area	W1	CMU	Off-White	None	0	0	Negative	
2	BS	008B	Hallway next to Conference Room in ROTC Area	W2	CMU	Off-White	None	0	0	Negative	
2	BS	008B	Hallway next to Conference Room in ROTC Area	W3	CMU	Off-White	None	0	0	Negative	
2	BS	008B	Hallway next to Conference Room in ROTC Area	W4	CMU	Off-White	None	0	0	Negative	
2	BS	008B	Hallway next to Conference Room in ROTC Area	Ceiling	Concrete	White	None	0	0.04	Negative	
2	BS	008B	Hallway next to Conference Room in ROTC Area	Floor	Carpet	N/A	N/A	N/A	N/A	N/A	
2	BS	008B	Hallway next to Conference Room in ROTC Area	Door Casing	Metal	Brown	Flaking	2	0	Negative	
2	BS	008B	Hallway next to Conference Room in ROTC Area	Door	Wood	N/A	N/A	N/A	N/A	N/A	
2	BS	008X	ROTC Area Conference Room	W1	Sheetrock	White	Flaking	2	0	Negative	
2	BS	008X	ROTC Area Conference Room	W1	Sheetrock	Tan	None	0	0	Negative	
2	BS	008X	ROTC Area Conference Room	W2	CMU	White	None	0	0	Negative	
2	BS	008X	ROTC Area Conference Room	W2	CMU	Tan	None	0	0	Negative	
2	BS	008X	ROTC Area Conference Room	W3	Sheetrock	White	Flaking	2	0	Negative	
2	BS	008X	ROTC Area Conference Room	W3	Sheetrock	Tan	Flaking	3	0	Negative	
2	BS	008X	ROTC Area Conference Room	W4	Sheetrock	White	Flaking	5	0	Negative	
2	BS	008X	ROTC Area Conference Room	W4	Sheetrock	Tan	Flaking	1	0	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	BS	008X	ROTC Area Conference Room	Ceiling	Concrete	White	Chipping	5	0.03	Negative	
2	BS	008X	ROTC Area Conference Room	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	BS	008C	Office with Sheetrock partition in ROTC area next to	W1	Sheetrock	Off-White	None	0	0	Negative	
2	BS	008C	Office with Sheetrock partition in ROTC area next to	W2	Sheetrock	Off-White	None	0	0	Negative	
2	BS	008C	Office with Sheetrock partition in ROTC area next to	W3	CMU	Off-White	None	0	0.11	Negative	
2	BS	008C	Office with Sheetrock partition in ROTC area next to	W4	CMU	Off-White	None	0	0	Negative	
2	BS	008C	Office with Sheetrock partition in ROTC area next to	Ceiling	Concrete	White	Flaking	1	0.01	Negative	
2	BS	008C	Office with Sheetrock partition in ROTC area next to	Window Sill	Concrete	White	Flaking	5	0.3	Negative	
2	BS	008C	Office with Sheetrock partition in ROTC area next to	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	BS	009X	Boy's Bathroom Next to JRROTC Offices	W1	CMU	White	None	0	0	Negative	
2	BS	009X	Boy's Bathroom Next to JRROTC Offices	W2	CMU	White	None	0	0	Negative	
2	BS	009X	Boy's Bathroom Next to JRROTC Offices	W3	CMU	White	None	0	0	Negative	
2	BS	009X	Boy's Bathroom Next to JRROTC Offices	W4	CMU	White	None	0	0	Negative	
2	BS	009X	Boy's Bathroom Next to JRROTC Offices	Ceiling	Concrete	Black	None	0	0.3	Negative	
2	BS	009X	Boy's Bathroom Next to JRROTC Offices	Floor	Concrete	Grey	Flaking	5	0.23	Negative	
2	BS	009X	Boy's Bathroom Next to JRROTC Offices	Door	Wood	Blue	Flaking	7	0	Negative	
2	BS	009X	Boy's Bathroom Next to JRROTC Offices	Duct	Metal	Black	None	0	0.2	Negative	
2	BS	009X	Boy's Bathroom Next to JRROTC Offices	Door Casing	Metal	Blue	Flaking	3	0	Negative	
2	BS	009XPC	Boy's Bathroom Pipe Chase Next to JRROTC Offices	W1	Unpainted	N/A	N/A	N/A	N/A	N/A	
2	BS	009XPC	Boy's Bathroom Pipe Chase Next to JRROTC Offices	W2	Unpainted	N/A	N/A	N/A	N/A	N/A	
2	BS	009XPC	Boy's Bathroom Pipe Chase Next to JRROTC Offices	W3	Unpainted	N/A	N/A	N/A	N/A	N/A	
2	BS	009XPC	Boy's Bathroom Pipe Chase Next to JRROTC Offices	W4	Unpainted	N/A	N/A	N/A	N/A	N/A	
2	BS	009XPC	Boy's Bathroom Pipe Chase Next to JRROTC Offices	Ceiling	Unpainted	N/A	N/A	N/A	N/A	N/A	
2	BS	009XPC	Boy's Bathroom Pipe Chase Next to JRROTC Offices	Floor	Unpainted	N/A	N/A	N/A	N/A	N/A	
2	BS	008D	ROTC Large Office	W1	Concrete	Tan	None	0	0.2	Negative	
2	BS	008D	ROTC Large Office	W2	CMU	Tan	None	0	0.1	Negative	
2	BS	008D	ROTC Large Office	W3	Sheetrock	Tan	None	0	0.1	Negative	
2	BS	008D	ROTC Large Office	W4	Sheetrock	Tan	None	0	0.6	Negative	
2	BS	008D	ROTC Large Office	Ceiling	Concrete	White	None	0	0.3	Negative	
2	BS	008D	ROTC Large Office	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	BS	008D	ROTC Large Office	Electrical Panel	Metal	Green	Flaking	1	0.3	Negative	
2	BS	008D	ROTC Large Office	Locker	Metal	Green	None	0	0	Negative	
2	BS	008D	ROTC Large Office	Door Casing	Metal	Green	Flaking	4	0.4	Negative	

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates							
				Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	BS	008XA	Robotics Room adjacent to ROTC Offices	W1	Sheetrock	White	None	0	0.1	Negative	
2	BS	008XA	Robotics Room adjacent to ROTC Offices	W2	CMU	White	None	0	0.5	Negative	
2	BS	008XA	Robotics Room adjacent to ROTC Offices	W3	CMU	White	Flaking	1	0.6	Negative	
2	BS	008XA	Robotics Room adjacent to ROTC Offices	W4	CMU	White	Efflorescence	6	0.3	Negative	
2	BS	008XA	Robotics Room adjacent to ROTC Offices	Ceiling	Concrete	White	Flaking	5	0.3	Negative	
2	BS	008XA	Robotics Room adjacent to ROTC Offices	Window Sill	Concrete	White	Flaking	3	0.3	Negative	
2	BS	008XA	Robotics Room adjacent to ROTC Offices	Floor	12"x12" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	BS	008XA	Robotics Room adjacent to ROTC Offices	Pipe	Metal	White	Flaking	20	0.5	Negative	
2	BS	H08	Hallway JRROTC Offices	W1	CMU	White	None	0	0.4	Negative	
2	BS	H08	Hallway JRROTC Offices	W3	CMU	White	None	0	0.4	Negative	
2	BS	H08	Hallway JRROTC Offices	Floor	9"x9" Floor Tile	N/A	N/A	N/A	N/A	N/A	
2	BS	H08	Hallway JRROTC Offices	Ceiling	Concrete	N/A	None	0	N/A	N/A	
2	BS	H08	Hallway JRROTC Offices	Door Casing	Metal	Blue	Flaking	7	0.5	Negative	
2	BS	H08	Hallway JRROTC Offices	Locker	Metal	Blue	Flaking	20	0	Negative	
2	BS	H09	Hallway Network Room to Girl's Locker Room	W1	Concrete	Tan	None	0	0.3	Negative	
2	BS	H09	Hallway Network Room to Girl's Locker Room	W2	Concrete	Tan	Flaking	2	0.4	Negative	
2	BS	H09	Hallway Network Room to Girl's Locker Room	W2	CMU	Tan	None	0	0.5	Negative	
2	BS	H09	Hallway Network Room to Girl's Locker Room	W3	CMU	Tan	None	0	0.5	Negative	
2	BS	H09	Hallway Network Room to Girl's Locker Room	W4	CMU	Tan	None	0	0.4	Negative	
2	BS	H09	Hallway Network Room to Girl's Locker Room	Ceiling	Sheetrock	N/A	None	0	N/A	N/A	
2	BS	H09	Hallway Network Room to Girl's Locker Room	Floor	9"x9" Floor Tile	N/A	None	0	N/A	N/A	
2	BS	H09	Hallway Network Room to Girl's Locker Room	Locker	Metal	Blue	Flaking	2	0	Negative	
2	BS	H09	Hallway Network Room to Girl's Locker Room	Electrical Panel	Metal	Blue	Flaking	1	0.1	Negative	
2	BS	015X	Network Room	W1	CMU	Off-White	None	0	0	Negative	
2	BS	015X	Network Room	W2	Concrete	Off-White	Flaking	20	0	Negative	
2	BS	015X	Network Room	W3	CMU	Off-White	Flaking	2	0	Negative	
2	BS	015X	Network Room	W4	CMU	Off-White	None	0	0	Negative	
2	BS	015X	Network Room	Ceiling	Metal	N/A	None	0	N/A	N/A	
2	BS	015X	Network Room	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	015X	Network Room	Door Casing	Metal	White	Flaking	5	0.23	Negative	
2	BS	015X	Network Room	Door	Wood	Blue	Flaking	4	0	Negative	
2	BS	015X	Network Room	Pipe	Metal	White	None	0	0.12	Negative	
2	BS	014X	Computer Storage Room	W1	CMU	White	None	0	0.02	Negative	

Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022 Lead-Safe Assessment Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates Roxborough High School 6498 Ridge Ave, Philadelphia, PA 19128										
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
2	BS	014X	Computer Storage Room	W2	CMU	White	None	0	0.01	Negative
2	BS	014X	Computer Storage Room	W3	CMU	White	None	0	0.02	Negative
2	BS	014X	Computer Storage Room	W4	CMU	White	None	0	0.03	Negative
2	BS	014X	Computer Storage Room	Ceiling	Metal	N/A	None	0	N/A	N/A
2	BS	014X	Computer Storage Room	Floor	Concrete	N/A	None	0	N/A	N/A
2	BS	014X	Computer Storage Room	Door Casing	Metal	Tan	Flaking	3	0.5	Negative
2	BS	014X	Computer Storage Room	Door	Wood	Blue	Flaking	5	0	Negative
2	BS	014X	Computer Storage Room	Pipe	Metal	White	None	0	0.03	Negative
2	BS	013X	Girl's Locker Room Closet	W1	CMU	Off-White	None	0	0	Negative
2	BS	013X	Girl's Locker Room Closet	W2	CMU	Off-White	None	0	0	Negative
2	BS	013X	Girl's Locker Room Closet	W3	Concrete	White	None	0	0	Negative
2	BS	013X	Girl's Locker Room Closet	W4	CMU	Off-White	None	0	0	Negative
2	BS	013X	Girl's Locker Room Closet	Ceiling	Concrete	White	Cracking	3	0.01	Negative
2	BS	013X	Girl's Locker Room Closet	Floor	Concrete	N/A	None	0	N/A	N/A
2	BS	013X	Girl's Locker Room Closet	Door Casing	Metal	Peach	None	0	0	Negative
2	BS	011A	Shower	W1	Ceramic	N/A	N/A	N/A	N/A	N/A
2	BS	011A	Shower	W2	Ceramic	N/A	N/A	N/A	N/A	N/A
2	BS	011A	Shower	W3	Ceramic	N/A	N/A	N/A	N/A	N/A
2	BS	011A	Shower	W4	Ceramic	N/A	N/A	N/A	N/A	N/A
2	BS	011A	Shower	Ceiling	Plaster	White	None	0	0	Negative
2	BS	011A	Shower	Floor	Concrete	N/A	None	0	N/A	N/A
2	BS	011A	Shower	Door Casing	Metal	Pink	None	0	N/A	N/A
2	BS	012X	Bathroom	W1	CMU	Green	None	0	0	Negative
2	BS	012X	Bathroom	W2	CMU	Green	None	0	0	Negative
2	BS	012X	Bathroom	W3	CMU	Green	None	0	0	Negative
2	BS	012X	Bathroom	W4	CMU	Green	None	0	0	Negative
2	BS	012X	Bathroom	Ceiling	Sheetrock	Green	None	0	0	Negative
2	BS	012X	Bathroom	Floor	Concrete	Grey	None	0	0	Negative
2	BS	012X	Bathroom	Door Casing	Metal	Brown	None	0	0	Negative
2	BS	016X	Girl's Locker Room Closet next to Stair S019	W1	CMU	White	None	0	0	Negative
2	BS	016X	Girl's Locker Room Closet next to Stair S019	W1	CMU	Tan	None	0	0	Negative
2	BS	016X	Girl's Locker Room Closet next to Stair S019	W2	CMU	White	None	0	0	Negative
2	BS	016X	Girl's Locker Room Closet next to Stair S019	W2	CMU	Tan	None	0	0	Negative

		Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment							
		Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School							
		Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128							
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
2	BS	016X	Girl's Locker Room Closet next to Stair S019	W3	CMU	White	None	0	0	Negative	
2	BS	016X	Girl's Locker Room Closet next to Stair S019	W3	CMU	Tan	None	0	0	Negative	
2	BS	016X	Girl's Locker Room Closet next to Stair S019	W4	CMU	Grey	None	0	0	Negative	
2	BS	016X	Girl's Locker Room Closet next to Stair S019	Ceiling	Concrete	N/A	None	0	0.03	Negative	
2	BS	016X	Girl's Locker Room Closet next to Stair S019	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	S019	Stairwell Behind Girls Locker Room	W1	CMU	White	None	0	0	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	W1	CMU	White	None	0	0	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	W2	CMU	Brown	None	0	0	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	W2	CMU	Tan	None	0	0	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	W3	CMU	Brown	None	0	0	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	W3	CMU	Tan	None	0	0	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	W4	CMU	Brown	None	0	0	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	W4	CMU	Tan	None	0	0	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	Riser	Metal	Tan	Flaking	10	0	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	Stringer	Metal	Tan	Flaking	10	0.1	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	Ceiling	Concrete	White	Chipping	6	0.01	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	Floor	Concrete	N/A	None	0	N/A	N/A	
2	BS	S019	Stairwell Behind Girls Locker Room	Door Casing	Metal	Tan	Flaking	2	0	Negative	
2	BS	S019	Stairwell Behind Girls Locker Room	Door	Metal	Blue	None	0	0	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	W1	CMU	Blue	None	0	0	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	W2	CMU	Blue	None	0	0	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	W3	Metal	Blue	None	0	0.2	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	W4	CMU	Blue	None	0	0.1	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	Ceiling	Concrete	White	Flaking	2	0	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	Floor	Concrete	Brown	None	0	0.3	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	Door Casing	Metal	Blue	Flaking	10	0.4	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	Door	Metal	Blue	Flaking	30	0.1	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	Railing	Metal	Blue	Flaking	20	0.2	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	Stringer	Metal	Blue	Flaking	6	0.1	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	Riser	Metal	Blue	Flaking	15	0.1	Negative	
2	BS	S018	Stairwell Near Girls Locker Room	Tread	Concrete	N/A	None	0	N/A	N/A	
2	BS	S013	Stairwell in Kinesiology Room	W1	CMU	Blue	Flaking	1	0.1	Negative	
2	BS	S013	Stairwell in Kinesiology Room	W3	CMU	Blue	None	0	0.2	Negative	

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022		Lead-Safe Assessment					
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School					
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128					
Element	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)
2	BS	S013	Stairwell in Kineseology Room	W3	Concrete	Blue	None	0	0.5	Negative
2	BS	S013	Stairwell in Kineseology Room	W4	CMU	Blue	Flaking	5	0.2	Negative
2	BS	S013	Stairwell in Kineseology Room	Tread	Concrete	Blue	None	0	0	Negative
2	BS	S013	Stairwell in Kineseology Room	Riser	Metal	Blue	None	0	0.3	Negative
2	BS	S013	Stairwell in Kineseology Room	Stringer	Concrete	Blue	Flaking	4	0.2	Negative
2	BS	S013	Stairwell in Kineseology Room	Floor	Concrete	Grey	Flaking	3	0	Negative
2	BS	S013	Stairwell in Kineseology Room	Door Frame	Metal	Blue	Flaking	2	0.3	Negative
2	BS	S013	Stairwell in Kineseology Room	Railing	Metal	Blue	Flaking	12	0.1	Negative
2	BS	S013	Stairwell in Kineseology Room	W1	Concrete	Blue	Flaking	2	0.4	Negative
2	BS	S013	Stairwell in Kineseology Room	Floor	Metal	Grey	Flaking	2	0.2	Negative
1	C	CS	Crawlspace adjacent to Balcony Entrance	W1	N/A	N/A	None	0	N/A	N/A
1	C	CS	Crawlspace adjacent to Balcony Entrance	W2	N/A	N/A	None	0	N/A	N/A
1	C	CS	Crawlspace adjacent to Balcony Entrance	W3	N/A	N/A	None	0	N/A	N/A
1	C	CS	Crawlspace adjacent to Balcony Entrance	W4	N/A	N/A	None	0	N/A	N/A
1	C	CS	Crawlspace adjacent to Balcony Entrance	Ceiling	N/A	N/A	None	0	N/A	N/A
1	C	CS	Crawlspace adjacent to Balcony Entrance	Floor	N/A	N/A	None	0	N/A	N/A
1	A	AT	Attic (Internal Perimeter of School)	W1	Plaster	Off-White	Cracking	40	17.7	Positive
1	A	AT	Attic (Internal Perimeter of School)	W2	Plaster	Off-White	Cracking	60	21.8	Positive
1	A	AT	Attic (Internal Perimeter of School)	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	A	AT	Attic (Internal Perimeter of School)	W4	Plaster	Off-White	Cracking	15	24.4	Positive
1	A	AT	Attic (Internal Perimeter of School)	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	A	AT	Attic (Internal Perimeter of School)	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	A	AT	Attic (Internal Perimeter of School)	Tread	Concrete	Grey	None	0	0.5	Negative
1	A	AT	Attic (Internal Perimeter of School)	Riser	Concrete	Grey	None	0	0.19	Negative
1	A	AT	Attic (Internal Perimeter of School)	Door Casing	Wood	Brown	None	0	0	Negative
1	C	CS	Generator Room	W1	N/A	N/A	N/A	N/A	N/A	N/A
1	C	CS	Generator Room	W2	N/A	N/A	N/A	N/A	N/A	N/A
1	C	CS	Generator Room	W3	N/A	N/A	N/A	N/A	N/A	N/A
1	C	CS	Generator Room	W4	N/A	N/A	N/A	N/A	N/A	N/A
1	C	CS	Generator Room	Ceiling	N/A	N/A	N/A	N/A	N/A	N/A
1	C	CS	Generator Room	Floor	N/A	N/A	N/A	N/A	N/A	N/A
1	R	ROOF	ROTC Gym ROOF	W1	No Access	No Access	No Access	No Access	No Access	No Access
1	R	ROOF	ROTC Gym ROOF	W2	No Access	No Access	No Access	No Access	No Access	No Access

			Inspection Dates: 4/27/2021 - 5/17/2021 Re-Inspection Dates: 11/09/2021-11/15/2021 & 11/24/2021 & 12/14/2021, 4/13/2022-4/15/2022, 5/3/2022, 7/6/2022-7/8/2022, 7/11/2022-7/15/2022								
					Lead-Safe Assessment						
			Name of Inspector: Steven A. Vena, Lionel Ray Wilson, J. Chuck Wilkins		Roxborough High School						
			Inspection Company: Viva Environmental, Health, & Safety, LLC. & ACER Associates		6498 Ridge Ave, Philadelphia, PA 19128						
Element											
	Floor	Space #	On-Site Room Name	Component	Substrate Material	Color	Description of Damage	Damage Quantity (sf)	XRF Reading (mg/cm2)	XRF (positive/negative)	
	1	R	ROOF	ROTC Gym ROOF	W3	No Access	No Access	No Access	No Access	No Access	
	1	R	ROOF	ROTC Gym ROOF	W4	No Access	No Access	No Access	No Access	No Access	
	1	R	ROOF	ROTC Gym ROOF	Ceiling	No Access	No Access	No Access	No Access	No Access	
1	R	ROOF	ROTC Gym ROOF	Floor	No Access	No Access	No Access	No Access	No Access		